

**FORM  
INSP**Rev  
X/20**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

06/14/2021

Submitted Date:

06/21/2021

Document Number:

688310652

**FIELD INSPECTION FORM**Loc ID 471001 Inspector Name: Sherman, Susan On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**

OGCC Operator Number: 10633

Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLC

Address: 1801 CALIFORNIA STREET #2500

City: DENVER State: CO Zip: 80202

**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

4 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Gardner, John		john.gardner@crestonepr.com	
Crestone Peak	303-268-3703	cogcc.inspections@crestonepr.com	Watkins Office Phone #

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
470994	WELL	XX	01/24/2020		005-07461	Rush 4-65 29-30 2AH	DG

**General Comment:**

Surface Cementing Inspection

**Inspected Facilities**

Facility ID: 470994 Type: WELL API Number: 005-07461 Status: XX Insp. Status: DG

**Well Drilling**

**Rig:** Rig Name: Ensign 122 Pusher/Rig Manager: Ricky/Buddy  
 Permit Posted: SATISFACTORY Access Sign: SATISFACTORY

**Well Control Equipment:**

Pipe Ram: \_\_\_\_\_ Blind Ram: \_\_\_\_\_ Hydril Type: \_\_\_\_\_  
 Pressure Test BOP: \_\_\_\_\_ Test Pressure PSI: \_\_\_\_\_ Safety Plan: \_\_\_\_\_

**Drill Fluids Management:**

Lined Pit: NO Unlined Pit: NO Closed Loop: YES Semi-Closed Loop: NO  
 Multi-Well: YES Disposal Location: commercial

**Comment:** Surface TD 2367'  
9 5/8" pipe set at 2357'  
Some wash out was noted

Corrective Action: \_\_\_\_\_ Date: \_\_\_\_\_

**Cement****Cement Contractor**

Contractor Name: Schlumberger Contractor Phone: \_\_\_\_\_

**Surface Casing**

Cement Volume (sx): 1250 Circulate to Surface: YES  
 Cement Fall Back: YES Top Job, 1" Volume: YES

**Intermediate Casing**

Cement Volume (sxs): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

**Production Casing**

Cement Volume (sx): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

**Plugging Operations**

Depth Plugs(feet range): \_\_\_\_\_ Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_ Cement Type: \_\_\_\_\_

**Comment:** Circulated ~1 hr  
Low/High line pressure test  
20 bbls water spacer pumped  
Pumped 325 bbls/1250 sxs, Class C, 14.1 ppg at 5-6 bpm, 177-650 psi  
Displaced with 165 bbls  
CTS

Corrective Action: \_\_\_\_\_ Date: \_\_\_\_\_

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688310654	Crestone Rush 4-65 29-30 2AH	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5460601">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5460601</a>