

Federal 26-1 Location Timeline

Date	Action
5/21/2019	USFS onsite meeting
8/15/2019	USFS IDT meeting
10/21/2019	USFS Decision Memo signed
10/22/2019	USFS Pre-construction walk-through
10/28/2019	Began well pad expansion
10/30/2019	Initial stormwater inspection conducted
11/11/2019	Drilling begun
11/13/2019	Stormwater inspection
11/18/2019	Ridgeline seeding onsite meeting
11/22/2019	Stormwater inspection
12/1/2019	Winter Stips begin: routine maintenace equipment only- variance granted until 12/26
12/2/2019	USFS onsite inspection performed
12/6/2019	Stormwater inspection
12/17/2019	Finish removing drilling rig
12/19/2019	Stormwater inspection
12/19/2019	SCLs installed across cut slope Per USFS approval
12/19/2019	Silt fence installed
12/23/2019	USFS onsite inspection performed
12/26/2019	Forest Gates closed
5/1/2020	Forest Gates opened
5/4/2020	Stormwater inspection
5/8/2020	USFS approve proposed ditch extension to divert stormwater run on
5/8/2020	Ditch at the top of the cut slope installed
5/18/2020	Stormwater inspection
6/1/2020	Stormwater inspection
6/5/2020	Hydroseeding, mulching, and soil amendmets on the cut/fill slopes
6/5/2020	SCLs re-installed across cut slope and silt fence removed
6/8/2020	USFS onsite inspection performed
6/15/2020	Stormwater inspection
7/15/2020	Stormwater inspection
8/12/2020	Stormwater inspection
9/16/2020	Stormwater inspection
10/14/2020	Stormwater inspection
11/11/2020	Stormwater inspection
12/1/2020	Winter Stips begin: routine maintenace equipment only
5/1/2021	Forest Gates Opened
5/4/2021	Stormwater inspection
5/18/2021	Stormwater control measure maintenance conducted.
5/24/2021	USFS and COGCC Onsite. Seeding contractor Onsite
5/28/2021	Catamount and USFS (Walt Brown) discussed delaying interim reclamation until completion of development activities
5/28/2021	USFS approve proposed BMP/control measure installation
6/2/2021	Stormwater inspection
6/7/2021	USFS approve seed mix less sunflower
6/11/2021	Install erosion control blankets, install diversion , clean out silt/repair/replace wattles.
6/14/2021	Hydroseed test plots installed
6/30/2021	Stormwater inspection