

**FORM  
INSP**Rev  
X/20**State of Colorado  
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

05/24/2021

Submitted Date:

08/19/2021

Document Number:

692200511

**FIELD INSPECTION FORM**Loc ID 390903 Inspector Name: Chollett, Shannon On-Site Inspection ☐ 2A Doc Num: \_\_\_\_\_**Operator Information:**

OGCC Operator Number: 81488

Name of Operator: SQUIRRELL\* D.W.

Address: \_\_\_\_\_

City: DENVER State: CO Zip: \_\_\_\_\_

**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☒ NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

2 Number of Comments

0 Number of Corrective Actions

☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM  
PREVIOUS INSPECTIONS THAT HAVE NOT  
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Katz, Aaron		aaron.katz@state.co.us	
Conklin, Curtis		curtis.conklin@state.co.us	
Chollett, Shannon		shannon.chollett@state.co.us	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
221386	WELL	DA	09/14/1960	DA	077-07350	WYNKOOP 1	DA

**General Comment:**

This is an account of the OWP plugging and abandonment on this well.

**Inspected Facilities**Facility ID: 221386 Type: WELL API Number: 077-07350 Status: DA Insp. Status: DA**Workover**Comment:

May 14, 2021

Moved in spotted rig equipment, mixing unit track hoe, cement.

May 17, 2021

MI and RU PWS rig #66. ND well head, determined no tubing existed, nor was 5-1/2" casing present. Cut off 7" 10 round V thread nipple and Welded on a 7" 8-R casing nipple to flange. NU BOP. RU to run tbg. RIH with 2-7/8" EUE tbg. tagged soft fill at 660' and had a hard tag at 790'. RU pump and tried to break circulation, tbg kept pressuring up and breaking back, (bridging off?) Laid down 2 joints, Land EOT at 730' Well circulated ok. Mix and pump 50 sks cement and displaced with 3.5 bbls water. POOH and laid down tbg. sdfn

May 18, 2021

PU 4 joints tbg, land EOT at 125'. Mixed and pump 68 sks cement and circulated cement to surface. Laid down tbg. ND BOP. Cement at ground level. Washed up equipment and cleaned up. RD SU and moved equipment off of location.

May 19, 2021

MI track hoe, excavated surface casing and cut off at 4'.

May 24, 2021

MI welder and weld on DHM plate, MI skid loader and back filled cellar.

Corrective Action:

Date: