

Inspection Photos
Operator: Simcoe/Logos
API: 067-08731/067-08138
Date: 11/8/2021



Photo 1. View of the project area from the well pad entrance facing center. Approximately 10-inch berm installed at entrance.



Photo 2. View of straw wattle in the northern project area. This is not an appropriate stormwater control for this area. Wattles are not properly installed.



Photo 3. View of swale north of the well pad; gravel removed and wattles installed. Reseeding and stabilization not conducted on scoured soils. Wattle is not a appropriate stormwater control for this area.



Photo 4. View of the western project area. Eroded areas are recontoured and cobbles placed on western (downstream) edge of facilities area. Cobbles are approximately 4-6 inches in diameter are not adequately sized to prevent erosion.



Photo 5. View of the southern project area, where gravel is washed down-slope and off of the well pad. Bare soils are scoured.



Photo 6. View of another area in the southern project area where gravel is washed off location.



Photo 7. View of exposed facilities within the northern project area. Debris is removed.



Photos 8-10 View of areas where sediment, gravel, cobble, and other materials from the well pad were discharged into the Florida River (waters of the state).