

**DUCO INCORPORATED**

Well Servicing Company  
 2403 1/2 E. Main - PO Box 416 (mailing)  
 Rangely, CO 81648  
 Phone (435-790-5949) or (970)-675-8685

Hiring Company: Delsco Northwest  
 Address: 10169 Parlette RD  
 City, ST, ZIP: Myton, Utah 84052  
 AFE:  
 Lease: Haun-Delaney (owp)  
 Well No.: 1  
 Cement Unit: CM3  
 Date: July 15, 2021  
 State/County: LA Plata, Colorado  
 Range/Township:  
 API: 05-067-06932  
 Date Work Started: July 16, 2021  
 Date Work Completed: July 17, 2021

**Cement Invoice**

DATE: July 15, 2021  
 INVOICE # DW071521CO

**COMMENTS**

All cement is Type G net Mixed  
 5 gallons per SK for 15.8LB  
 mud

Cement Supervisor: Dalton Woodall  
 Cement Labor:  
 Cement Labor:

Truck Driver: Dusty Daniels

Company Foreman: Steve White/Adam Garcia

BREAKDOWN OF CHARGES	HOURS/QT.	RATE	AMOUNT
Cement equipment with crew	1.00	\$2,300.00	\$ 2,300.00
Class G Cement	156.00	\$19.00	2,964.00
Stand-by July 14, 2021	1.00	\$1,000.00	1,000.00
Moved Rig flat tank in			
Discount: -350.00 for moving Duko Inc. cement pump	1.00	\$350.00	350.00
Mob De-Mob split between 12 wells			

**DESCRIPTION OF WORK PERFORMED:**

PLUG #1: CICR @ 2688'. Mix 20 SKS. Displace with 9.21 BBLs fresh, Sting out let remaining BBL fall out on top. Est TOC @ 2624'. PLUG #2: CICR @ 1487'. Mix 25 SKS, Displace with 4.75 BBLs, Sting out let remaining BBL fall out on top. Est TOC @ 1423'. PLUG 3: CICR @ 1082'. Mix 22 SKS displace with 3.18 BBLs, sting out let last 1 bbl fall on top. Est TOC @ 1018'. PLUG 4: CICR @ 729'. Mix 22 SKS displace with 1.83 BBLs, sting out let last BBL fall out on top. Est TOC @ 665'. PLUG 5: EOT @ 200'. mix 67 SKS to get cement @ surface.

SUBTOTAL	\$ 6,614.00
TAX RATE	
SALES TAX	
OTHER	(350.00) Discount
TOTAL	\$ 6,264.00

Make all checks payable to: Duko Inc.

All accounts net 30 days, 24% per annum interest plus cost of attorney's fees and collection fees

**THANK YOU FOR YOUR BUSINESS!**