

# DUCO INCORPORATED

Well Servicing Company  
2403 1/2 E. Main - PO Box 416 (mailing)  
Rangely, CO 81648  
Phone (435-790-5949) or (970)-675-8685

## Cement Invoice

DATE:  
INVOICE #

July 1, 2021  
CM070121CO

### COMMENTS

All cement is Type G net Mixed  
5 gallons per SK for 15.8LB  
mud

Hiring Company: Delsco Northwest  
Address: 10169 Parlette RD  
City, ST, ZIP: Myton, Utah 84052  
AFE:  
Lease: Ferguson No 1 (owp)  
Well No.: F-6  
Cement Unit: CM3  
Date: July 1, 2021  
State/County: LA Plata, Colorado  
Range/Township:  
API: 05-067-06078  
Date Work Started: June 30, 2021  
Date Work Completed: July 1, 2021

Cement Supervisor: Dusty Daniels  
Cement Labor: Dalton Woodall  
Cement Labor: Nick Rohr

Truck Driver: Dusty Daniels

Company Foreman: Steve White/Adam Garcia

BREAKDOWN OF CHARGES	HOURS/QT.	RATE	AMOUNT
Cement equipment with crew. July 1, 2021	1.00	\$2,300.00	\$ 2,300.00
Class G Cement. SKS July 1, 2021	150.00	\$19.00	2,850.00
Stand-by June 30, 2021. While rig moved laid down rods, stood TBG back & wireline work	1.00	\$1,000.00	1,000.00
Mob De-Mob split between 12 wells	1.00	\$300.00	300.00
Top off wells with 21 SKS prevlouse wells.	21.00	\$19.00	399.00
Travel home July 2, 2021	6.00	\$165.00	990.00

### DESCRIPTION OF WORK PERFORMED:

June 30, 2021. Spot in cement pump & rig tank. July 1, 2021. PLUG #1: EOT @ 3350'. Roll hole with fresh water then Mix 30 SKS = 378' plug. Est TOC @ 2972'. Displace with 11.5 BBLS fresh water. PLUG #2: CICR set @ 2490'. get Injection rate of 3 BPM @ 450 PSI. Mix & pump 20 SKS displacing with 8.6 BBLS fresh water sting out, let 1 bbl cement fall on top Est. TOC @ 2427'. PLUG #3: CICR set @ 1275'. Get injection rate 3 BPM @ 500 PSI. Mix 55 SKS displace with .9 BBLS sting out & displace with 2.9 More BBLS fresh water. Est. TOC @ 1020'. putting 35 SKS under CICR = 7.168 BBLS cement. & leaving 4.098 BBLS on top. PLUG: 4 Balanced plug. EOT @ 650'. Mix 20 SKS = 252' plug. Est. TOC @ 398'. Displace with 1.54 BBLS fresh water. PLUG 5: top job. Mix & pump 25 SKS = 5.12 BBLS cement. to pump down 4.5" & get cement returns out surface CSG. Clean up cement equipment. rack out move all ducos equipment off location.

SUBTOTAL	\$ 7,839.00
TAX RATE	
SALES TAX	
OTHER	
TOTAL	\$ 7,839.00

Make all checks payable to: DUCO Inc.  
All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees

THANK YOU FOR YOUR BUSINESS!

  
**POSTED**  
7/1/21