

# DUCO INCORPORATED

Well Servicing Company  
2403 1/2 E. Main - PO Box 416 (mailing)

Rangely, CO 81648  
Phone (435-790-5949) or (970)-675-8685

Hiring Company: Delsco Northwest  
Address: 10169 Pariette RD  
City, ST, ZIP: Myton, Utah 84052  
AFE:  
Lease: Ferguson NO. 2 (owp)  
Well No.: F-11  
Cement Unit: CM3  
Date: July 13, 2021  
State/County: LA Plata, Colorado  
Range/Township:  
API: 05-067-06708  
Date Work Started: July 12, 2021 Travel back  
Date Work Completed: June 13, 2021

# Cement Invoice

DATE: July 13, 2021

INVOICE # DCM071321CO

### COMMENTS

All cement is Type G net Mixed  
5 gallons per SK for 15.8LB  
mud

Cement Supervisor: Dalton Woodall  
Cement Labor:  
Cement Labor:

Truck Driver: Dusty Daniels

Company Foreman: Steve White/Adam Garcia

BREAKDOWN OF CHARGES	HOURS/QTY.	RATE	AMOUNT
Cement equipment with crew July 13, 2021	1.00	\$2,300.00	2,300.00
Class G Cement. SKS June 16, 2021	230.00	\$19.00	4,370.00
Travel out of Rangely to Durango	6.00	\$165.00	990.00
Mob De-Mob split between 12 wells	1.00	\$300.00	300.00

SUBTOTAL \$ 7,960.00

TAX RATE

SALES TAX

OTHER

TOTAL \$ 7,960.00

Plug #1: CIBP @ 3295'. Mix 25 SKS = 321 plug. Est TOC @ 2974'. Displace with 11.5 BBLS. PLUG 2: EOT @ 2543'. Mix 10 SKS = 128' plug. Est TOC @ 2415'. Displace with 9.34 BBLS fresh PLUG 3: EOT @ 1370' Mix 30 SKS = 386' plug. Est TOC @ 985'. Displace with 4.3 BBLS fresh. PLUG 4: EOT @ 809'. Mix 40 SKS = 514' Plug. Est TOC @ 296'. Displace with 1.14 BBLS fresh wat PLUG 5: Surface plug. mix & pump 90 SKS to get cement to surface. 60 SKS over called for volume. Rack out & move. Duco equipment off location.

Make all checks payable to: Duco Inc.  
All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees

THANK YOU FOR YOUR BUSINESS!