

# DUCO INCORPORATED

Well Servicing Company

2403 1/2 E. Main - PO Box 416 (mailing)

Rangely, CO 81648

Phone (435-790-5949) or (970)-675-8685

## Cement Invoice

DATE:

June 22, 2021

INVOICE #

CM062221CO

### COMMENTS

All cement is Type G net Mixed  
5 gallons per SK for 15.8LB  
mud

Hiring Company: Delsco Northwest

Address: 10169 Parlette RD

City, ST, ZIP: Myton, Utah 84052

AFE:

Lease: Greer (owp)

Well No.: 34-3

Cement Unit: CM3

Date: June 22, 2021

State/County: LA Plata, Colorado

Range/Township:

API: 05-067-06078

Date Work Started: June 22, 2021

Date Work Completed: June 22, 2021

Cement Supervisor: Dusty Daniels

Cement Labor: Dalton Woodall

Cement Labor: Rusty Price

Truck Driver: Dusty Daniels

Company Foreman: Steve White/Mike Butdorff

BREAKDOWN OF CHARGES	HOURS/QTY.	RATE	AMOUNT
Cement equipment with crew. June 22, 2021	1.00	\$2,300.00	\$ 2,300.00
Class G Cement. SKS June 22, 2021	148.00	\$19.00	2,812.00
Moved Rig flat tank in	1.00	\$150.00	150.00
Mob De-Mob split between 12 wells	1.00	\$300.00	300.00

### DESCRIPTION OF WORK PERFORMED:

June 22, 2021. Move in equipment & set up. PLUG #1: EOT @ 3425'. Mix 25 SKS = 315' plug. Est. TOC @ 3110. Displace with 12 BBLS fresh water. PLUG 2: EOT @ 2543'. Mix 10 SKS = 126' plug. Est. TOC @ 2417'. Displace with 9.3 BBLS fresh water. PLUG 3: EOT @ 1720'. Mix 15 SKS = 189' plug. Est. TOC @ 1587'. Displace with 6.11 BBLS fresh water. PLUG 4: EOT @ 1500'. Mix 20 SKS = 252' plug. Est. TOC @ 1264'. Displace with 4.86 BBLS fresh water. PLUG 5: EOT @ 789'. Mix 66 SKS = 326' plug. Est. TOC @ 463'. Displace with 1.79 BBLS fresh water. PLUG 6: Surface plug, Eot @ 50'. Mix 15 SKS to get cement @ surface. Rack out & move equipment to next location.

SUBTOTAL	\$ 5,562.00
TAX RATE	
SALES TAX	-
OTHER	
TOTAL	\$ 5,562.00

Make all checks payable to: Duco Inc.

All accounts net 30 days. 24% per annum interest plus cost of attorney's fees and collection fees

THANK YOU FOR YOUR BUSINESS!