



9.625" Deep Surface
Cement Post Job Report

Prepared For:
Prepared Date: 8/7/2018
Job Date: 7/20/2018

HighPoint Operating
Critter Creek 15-6302D
Weld County, Colorado

Prepared By: Paul Novotny
Phone: (720) 441-9745
Email: paul.novotny@cjes.com



Job Summary

Ticket Number	Ticket Date
TN# FL4193	7/20/2018

COUNTY	COMPANY	API Number
Weld	HighPoint Operating	05-123-47299
WELL NAME	RIG	JOB TYPE
Critter Creek 15-6302D	WM 344	Deep Surface
SURFACE WELL LOCATION	O-TEX Field Supervisor	CUSTOMER REP
X	Collin, Justin	Casey

EMPLOYEES		
Peterson, Ryan		
Clark, John		

WELL PROFILE			
Max Treating Pressure (psi):	600	Bottom Hole Static Temperature (°F):	0
Bottom Hole Circulating Temperature (°F):		Well Type:	Oil

Open Hole

1	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
	13 1/2	80	1538		
2	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
	20	0	80		

Casing/Tubing/Drill Pipe

Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Surface	9.625	36		0	1550		
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)

CEMENT DATA

Stage 1:	From Depth (ft):	0	To Depth (ft):	790
Type: Lead	Volume (sacks):	225	Volume (bbls):	99.3

Cement & Additives:	Density (ppg)	Yield (ft ³ /sk)	Water Req.
100% Control Set C+0.4% CF-41P+0.25#/sx Cello Flake	12	2.48	14.63

Stage 2:	From Depth (ft):	790	To Depth (ft):	1550
Type: Tail	Volume (sacks):	220	Volume (bbls):	68.5

Cement & Additives:	Density (ppg)	Yield (ft ³ /sk)	Water Req.
100% Control Set C+0.25#/sx Cello Flake	13.5	1.75	9.21

SUMMARY

Preflushes:	10 bbls of	Dye	Calculated Displacement (bbl):	Stage 1	Stage 2
	30 bbls of	Fresh Water	Actual Displacement (bbl):	115.4	
	bbls of			120.4	
Total Preflush/Spacer Volume (bbl):	40		Plug Bump (Y/N):	N	Bump Pressure (psi):
Total Slurry Volume (bbl):	167.8		Lost Returns (Y/N):	N	(if Y, when)
Total Fluid Pumped	328.2				
Returns to Surface:	Cement	8 bbls			

Job Notes (fluids pumped / procedures / tools / etc.): Filled lines with 2bbls of fresh water. Pressure tested pumps and lines to 2509psi. Pumped 10bbls of fresh water + Dye. Pumped 30bbls of fresh water ahead. Batched and pumped 225sx of 12ppg cement (2.48 yield). Mixed and pumped 220sx of 13.5ppg cement (1.75 yield). Shut down. Dropped plug. Displaced with 115.4bbls of fresh water to bump. Shut down. Did not bump. Customer requested to pump an additional 5bbls of fresh water. Still did not bump. Checked floats. 0.5bbls back.

Customer Representative Signature: _____ **Thank You For Using O-TEX Cementing**




Client HIGH POINT
Ticket No. 4193
Location
Comments SEE JOB LOG. S1


Client Rep DANIEL ELDRIDGE
Well Name CRITTER CREEK 15-6302D
Job Type Surface Casing

Supervisor JUSTIN COLLIN
Unit No. 445052
Service District BRIGHTON, CO
Job Date 07/20/2018

Unit 445052 Rate Total



Unit 445052 Pump Pressure



Unit 445052 Density

