

Snow Consulting & Services, Inc

808 CR 215

Parachute, Co 81635

Plugging Report

Underwood Ditch #2

November 4 , 2021

Thru

November 19 , 2021

Underwood Ditch #2

November 4, 2021 Thursday

RU a flow tee to catch returns to vac truck. PU and RIH with 112' of 1" PVC, tagged. RU and circulated with water, No returns up 7" surface casing. Pulled 1" PVC. RU WL and pulled a CCL from tag to surface. Ran back in PVC, Mixed and pumped 8 sks cement, No cement returns to surface. Pulled PVC. RD and moved equipment. WOC

November 5, 2021 Friday

Tag in 3" pipe at approximately 50'. RU Wireline and RIH with 1-11/16" perforating gun, Tagged at 41' and shot 4 js from a decentralized gun. Install a 2" valve and left well SI.

November 11, 2021 Thursday

MI Grout mixer, Mixed and pressure grouted with 15 sks type 2 cement, final pressure was 15 to 20 psi. Left well SI.

November 19, 2021 Friday

MI Mini -X Excavated and Cut off casing and installed marker plate. Sampled soil at bottom of cellar. Back filled cellar.