

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635

Plugging Report for the COGCC. Underwood Ditch #1

November 6, 2021 Saturday

Plug #1

Land 1" PVC in 7" annulus at tag, 126'.

Mixed and pumped 30 sks Type 2 cement With 4-1/2% Caci-2 . (6.3 bbls cement slurry) @ 15 .5 ppg. Displace with ½ bbl Lay down PVC pipe. WOC 3 hrs

Plug #2 Tag plug #1 at 56' Land 1" PVC at 56'

Mixed and pumped 20 sks (4.2 bbls cement slurry) at 15.6 ppg, Circulated to surface, Inside and outside of the 7" casing Land 1" PVC in 7" at 56' and washed cement out of 7".

November 7 2021, Sunday

Plug #3 Land end of 2-3/8" tbg at 250'


Mixed and pumped 30 sks type 2 cement (6.3 bbls cement slurry) at 15.5 ppg, displaced with ¾ bbl water. Lay down tbg.

Plug #4 Packer landed at 40' with 2-3/8" tbg. , Run 40' of 1" PVC and tagged packer cup in ann ulus. Mixed and pumped 14 sks type 2 cement with 4% caci-2 to fill annulus. WOC .


November 10, Wednesday

SITP 68 psi, Mixed and pumped 15 sks type 2 cement (3.1 bbls cement slurry) squeezed to 250 psi thru 2-3/8" tbg. SWI woc.

Pumped a total of 109 sks type 2 cement



Ralph G Snow President Blac-Frac Tanks, Inc



12/21/2021