

Snow Consulting & Services, Inc

808 CR 215

Parachute, Co 81635

Plugging Report

Underwood Ditch #4

November 3 , 2021

Thru

November 10 , 2021

Underwood Ditch #4

November 3, 2021 Wednesday

RU RMWS, pulled CCL from tag at 58' to surface. Set skid over well. PU and run 2 joints of tbg to tag, 60'. Circulated well and caught returns with vac truck. RIH with logging tools and pulled CBL from tag to surface. RIH with tbg. Mixed and pumped 20 sks to circulate cement to surface. Laid down tbg. Moved equipment off well.

November 10, 2021 Tuesday

MI Mini -X and loader. Dug up and loaded 8 cu yds of top soil with night crawlers from well and hauled to disposal. Cut off casing and installed marker plate. Sampled soil at bottom of cellar. Hauled in 8 cu yds of clean top soil and filled cellar.