

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635

Plugging Report for the COGCC. Underwood Ditch #5

November 4 , 2021 Thursday

Plug #1

Land 2-3/8" tbg at 155'.

Mixed and pumped 75 sks with 3% cacI-2 in last 40 sks (15.8 bbls cement slurry) at 15.4 ppg, Circulated to surface, Pulled 2-3/8" tbg and well continued flowing out the cement.

November 29, 2021, Monday

Plug #2 Land end of 2-3/8" tbg and packer cup at 64'

Mixed and pumped 15 sks type 2 cement with 5% cacI-2 (3.1 bbls cement slurry) at 15.5 ppg. Well again started flowing out the cement. Pulled and laid down tbg and packer cup.

December 1, 2021 Wednesday

Plug #3 Packer landed at 39' with 2-3/8" tbg. , Run 40' of 1" PVC and tagged packer cup in annulus. Mixed and pumped 11 sks type 2 cement with 5% cacI-2 (2.3 bbls slurry) at 15.5 ppg to fill annulus. WOC .

December 2, 2021 Thursday


SITP 88 psi, Mixed and pumped 20 sks type 2 cement (4.2 bbls cement slurry) at 15.5 ppg.

Squeezed up to 250 psi thru 2-3/8" tbg with a final pressure of 150 psi and a shut down pressure of 50 psi. SWI WOC.

Pumped a total of 121 sks type 2 cement



Ralph G Snow President Blac-Frac Tanks, Inc



Dec 21 / 2021