

# HALLIBURTON

iCem<sup>®</sup> Service

## **CRESTONE PEAK RESOURCES-EBUS**

**State Antelope O24-K21-31HNC Surface**

Job Date: Sunday, January 30, 2022

Sincerely,

**Meghan Van Zyl**

## Legal Notice

---

### Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

---

Cementing Job Summary ..... 4

    Executive Summary ..... 4

Real-Time Job Summary ..... 7

    Job Event Log..... 7

Attachments..... 10

    Real Time iCem Job Chart ..... 10

## 1.0 Cementing Job Summary

---

### 1.1 Executive Summary

---

Halliburton appreciates the opportunity to perform the cementing services on the **State Antelope O24-K21-31HNC** cement **Surface** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

**Approximately 45 bbls of cement were returned to surface.**

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

**Halliburton Fort Lupton**

<b>Sold To #:</b> 377645		<b>Ship To #:</b> 9048955		<b>Quote #:</b>		<b>Sales Order #:</b> 0907655111				
<b>Customer:</b> CRESTONE PEAK RESOURCES-EBUS				<b>Customer Rep:</b> Josh Kliesen						
<b>Well Name:</b> STATE ANTELOPE			<b>Well #:</b> O24-K21-31HNC			<b>API/UWI #:</b> 05-123-51159-00				
<b>Field:</b> WATTENBERG		<b>City (SAP):</b> KERSEY		<b>County/Parish:</b> WELD			<b>State:</b> COLORADO			
<b>Legal Description:</b> SW SE-31-5N-62W-541FSL-2492FEL										
<b>Contractor:</b> ENSIGN DRLG				<b>Rig/Platform Name/Num:</b> ENSIGN 122						
<b>Job BOM:</b> 7521 7521										
<b>Well Type:</b> HORIZONTAL OIL										
<b>Sales Person:</b> HALAMERICA\HX41066				<b>Srvc Supervisor:</b> Nicholas Roles						
<b>Job</b>										
<b>Formation Name</b>										
<b>Formation Depth (MD)</b>		<b>Top</b>				<b>Bottom</b>				
<b>Form Type</b>				<b>BHST</b>						
<b>Job depth MD</b>		1684ft		<b>Job Depth TVD</b>						
<b>Water Depth</b>				<b>Wk Ht Above Floor</b>						
<b>Perforation Depth (MD)</b>		<b>From</b>		<b>To</b>						
<b>Well Data</b>										
<b>Description</b>	<b>New / Used</b>	<b>Size in</b>	<b>ID in</b>	<b>Weight lbm/ft</b>	<b>Thread</b>	<b>Grade</b>	<b>Top MD ft</b>	<b>Bottom MD ft</b>	<b>Top TVD ft</b>	<b>Bottom TVD ft</b>
Open Hole Section			13.5				0	1684		1684
Casing		9.625	8.921	36			0	1684		1684
<b>Tools and Accessories</b>										
<b>Type</b>	<b>Size in</b>	<b>Qty</b>	<b>Make</b>	<b>Depth ft</b>		<b>Type</b>	<b>Size in</b>	<b>Qty</b>	<b>Make</b>	
Guide Shoe	9.625					Top Plug	9.625	1	HES	
Float Shoe	9.625			1684		Bottom Plug	9.625		HES	
Float Collar	9.625			1641		SSR plug set	9.625		HES	
Insert Float	9.625					Plug Container	9.625	1	HES	
Stage Tool	9.625					Centralizers	9.625		HES	
<b>Fluid Data</b>										
<b>Stage/Plug #: 1</b>										
<b>Fluid #</b>	<b>Stage Type</b>	<b>Fluid Name</b>		<b>Qty</b>	<b>Qty UoM</b>	<b>Mixing Density lbm/gal</b>	<b>Yield ft3/sack</b>	<b>Mix Fluid Gal</b>	<b>Rate bbl/min</b>	<b>Total Mix Fluid Gal</b>
1	Water with dye	Water with dye		20	bbl	8.34			6	

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft <sup>3</sup> /sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
2	SwiftCem	SBM SWIFTCM CEMENT SYSTEM CEM	650	sack	13.5	1.75		8	9.23
9.23 Gal		<b>FRESH WATER</b>							
0.1250 lbm		<b>POLY-E-FLAKE (101216940)</b>							
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft <sup>3</sup> /sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
3	Displacement	Displacement	127	bbl	8.34			8	
Cement Left In Pipe	Amount	43 ft			Reason			Shoe Joint	
Mix Water:	pH 7	Mix Water Chloride:	>3000 ppm			Mix Water Temperature:	70 °F °C		
Cement Temperature:	## °F °C	Plug Displaced by:	8.33 lb/gal			Disp. Temperature:	70 °F °C		
Plug Bumped?	Yes	Bump Pressure:	1050 psi MPa			Floats Held?	Yes		
Cement Returns:	45 bbl m3	Returns Density:	## lb/gal kg/m3			Returns Temperature:	## °F °C		
<b>Comment</b> Est. 45bbbls cement to surface.									

## 2.0 Real-Time Job Summary

## 2.1 Job Event Log

Seq No.	Activity	Graph Label	Date	Time	DH Density (ppg)	Comb Pump Rate (bbl/min)	DS Pump Press (psi)	Pump Stg Tot (bbl)	Comments
1	Call Out	Call Out	1/29/2022	13:00:00					Called out by service coordinator for OL time of 2000.
2	Pre-Convoy Safety Meeting	Pre-Convoy Safety Meeting	1/29/2022	19:45:00					Discuss all hazards associated with journey, directions to destination, complete journey management if needed, and ensure all convoy is fit for duty.
3	Depart from Service Center or Other Site	Depart from Service Center or Other Site	1/29/2022	20:00:00					Depart from service center or other job site.
4	Arrive at Location from Service Center	Arrive at Location from Service Center	1/29/2022	21:15:00					Upon arrival to location, signed in with onsite safety personnel. Met with company man and discussed job specific requirements and specifications.
5	Pre-Rig Up Safety Meeting	Pre-Rig Up Safety Meeting	1/29/2022	21:30:00					Held pre rig up JSA for hazards, hazard hunt with crew, and discussed plan for spotting equipment and rigging up lines for job. Discussed muster points and closest emergency location as well as coordinates.
6	Rig-Up Equipment	Rig-Up Equipment	1/29/2022	21:45:00					Begin rig up with crew.
7	Rig-Up Completed	Rig-Up Completed	1/29/2022	22:15:00					Complete rig up for job to nearest point before red zone.
8	Other	Other	1/29/2022	22:20:00					Mix water test results- PH-7, Chlo-0, Temp-65F.

9	Safety Meeting - Pre Job	Safety Meeting - Pre Job	1/29/2022	22:45:00					Held job specific hazards as well as confirming job procedure with co man and rest of crew associated with job.
10	Start Job	Start Job	1/29/2022	23:30:23	8.53	0.00	-6.00	10.80	TD-1684' 13.5", TP-1684' 9.625" 36#, with stickup 1686', FC-1641', Mud-9.3#
11	Test Lines	Test Lines	1/29/2022	23:31:47	8.49	0.00	143.00	3.10	Pumped 3bbls to fill lines, established circulation, shutdown and closed manifold, performed 500psi k/o function test, continued with 5th gear stall at 1850psi proceeded to bring pressure to 3500psi. Pressure stabilized and held with no leaks.
12	Pump Spacer 1	Pump Spacer 1	1/29/2022	23:35:15	8.38	0.00	22.00	0.00	Pumped 10bbls fresh water with 1/3btl green Dye at 4.5bpm 120psi.
13	Pump Spacer 2	Pump Spacer 2	1/29/2022	23:38:15	8.13	5.50	180.00	10.00	Pumped 10bbls fresh water at 4.5bpm 120psi.
14	Pump Cement	Pump Cement	1/29/2022	23:42:13	8.27	0.00	46.00	20.10	Pumped 650sks or 202.5bbls 13.5# 1.75y 9.23g/s Swiftcem at 8bpm 310psi.
15	Check Weight	Check Weight	1/29/2022	23:45:27	13.58	4.60	161.00	12.20	Weight verified with pressurized mud scales.
16	Shutdown	Shutdown	1/30/2022	00:11:19	14.07	0.00	4.00	202.10	
17	Drop Top Plug	Drop Top Plug	1/30/2022	00:12:42	16.94	0.00	-58.00	202.10	Dropped by HES supervisor, witnessed by company man.
18	Pump Displacement	Pump Displacement	1/30/2022	00:12:44	16.90	0.00	-59.00	202.10	Pumped 127bbls of fresh water at 8bpm 400psi.
19	Shutdown	Shutdown	1/30/2022	00:25:40	8.16	0.00	314.00	83.50	Shutdown, hesitate on cement.
20	Shutdown	Shutdown	1/30/2022	00:37:17	8.17	0.00	408.00	114.30	Shutdown, hesitate on cement.
21	Bump Plug	Bump Plug	1/30/2022	00:42:41	8.18	0.00	1207.00	128.80	Slowed down to 4bpm at 110bbls away, final circulating pressure - 550psi, Bumped at 1050psi.



22	Check Floats	Check Floats	1/30/2022	00:43:47	8.17	0.00	1205.00	128.80	Released pressure to check floats, got 0.5bbls back. Floats held.
23	End Job	End Job	1/30/2022	00:44:57	8.15	0.00	-30.00	128.80	Est. 45bbls cement to surface.
24	Pre-Rig Down Safety Meeting	Pre-Rig Down Safety Meeting	1/30/2022	00:50:00	8.14	0.00	3.00	0.00	Held safety meeting with crew prior to rig down, discussed possibility of trapped pressure, swing radius, slips trips and falls, pinch points and risks associated with rig down.
25	Rig Down Lines	Rig Down Lines	1/30/2022	01:00:00					Begin rig down
26	Rig-Down Completed	Rig-Down Completed	1/30/2022	01:30:00					Rig down complete with no injuries, spills or damage to equipment.

3.0 Attachments

3.1 Real Time iCem Job Chart

