

**MK Hydrovac/DBA Blac-Frac Tanks, Inc**  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for the Lipan Wash 15-1**

**September 2, 2022 Friday**

**Plug #1 CIBP set at 2030' tag with tbg**

**Mix and pump 7 sks type 2 cement (21.6 bbls slurry) Mixed at 15.6 ppg. Displaced with 8 bbls water to spot.**

**Plug # 2, Perf 270"**

**Attempt to break circulation, Mixed and pumped a 20 bbls gel plug with LCM, well circulated.**

**Mixed and pumped 40 sks type 2 cement, (8.4 bbls cement slurry) at 15.6 ppg. Displaced with 2.7 bbls water thru 4-1/2" casing and returns thru braden head WOC,**

**September 3, 2022 Saturday**

**Plug #3 Excavate and cut off well head.**

**Run 1" PVC to in 4-1/2' casing 50' Mix and pump 17 sks type 2 cement (3.6 bbls slurry) at 15.6 ppg, top filled 4-1/2 and circulated remainder of cement thru 1" to fill 8-5/8" casing.**

**September 9, 2022 Friday**

**Mix and top fill casing with 1-1/2 gallons cement and set dry hole marker plate.**

**Pumped a total of 65 sks type 2 cement.**

---

**Ralph G Snow      President   Blac-Frac Tanks, Inc**

