

**MK Hydrovac/DBA Blac-Frac Tanks, Inc**  
808 County Road 215  
Parachute, CO 81635

**Plugging Report for the Lipan Wash 10-16**

**September 14, 2022 Wednesday**

**Plug #1 CIBP set at 1790" tag with tbg**

**Mix and pump 8 sks type 2 cement (1.7 bbls slurry) Mixed at 15.6 ppg. Displaced with 6 bbls water to spot, no returns.**

**September 15, 2022 Thursday**

**Plug # 2, Perf 335'**

**Mixed and pumped 40 sks type 2 cement, with 2 1/2% cacI-2 (8.4 bbls cement slurry) at 15.2 ppg Displaced with 4 bbls water thru 4-1/2" casing and returns thru braden head WOC,**

**Plug #3, tag plug #2 at 410' .. Mix and pump 40 sks type 2 cement with 2.5% cacI-2 , (8.4 bbls slurry) at 15.6 ppg. Displaced with 4 bbls water. WOC tag plug #3 at 250'**

**September 16, 2022 Friday**

**Plug #4 Excavate and cut off well head.**

**Run 1" PVC to in 8-5/8" ' casing 50' Mix and pump 18 sks type 2 cement (3.6 bbls slurry) at 15.6 ppg, run 1" PVC to 50' and circulated 4-1/2 casing with cement.**

**September 28, 2022 Wednesday**

**Hand mix approximately 2 sks and top filled casing, installed dry hole marker plate.**

**Pumped a total of 108 sks type 2 cement.**

---

**Ralph G Snow      President   Blac-Frac Tanks, Inc**

