

Blac Frac Tanks, Inc. DBA M-K Hydrovac
808 County Road 215
Parachute, CO 81635

Plugging Report for the Verva Bowen #1

January 25, 2023

Plug #1 Tag at TD 981' Injection test 250 psi at 1.5 bpm after 10 bbls
Mixed and pumped 21 sks Type 2 cement at 15.6 ppg, with 2% cact-2 (4.2 bbls slurry)
Displaced with 2.75 bbls water. WOC for 2 hrs

Plug #2 Tag plug #1 at 548' Perf 2-3/8" tbg at 350'
Pumped Injection test 400 psi at 2 bpm. Run in 1" pvc to tag in the 8-5/8" casing
Mix and pump 45 sks type 2 cement (9.5 bbls slurry) pumped 3 sks into 8-5/8" surface casing to fill and the remaining 42 sks into the perms at 350' Injection pressure was 700 psi and back to 500 psi at end of pumping SWI

February 2, 2023

Hand Mix 1- 1/2 sks to top out 2-3/8" tbg
Install dry hole marker plate and back fill cellar

Pumped a total of 65 sks type 2 cement



3-20-23

Ralph G Snow President Blac-Frac Tanks, Inc