



MDS Energy Development, LLC PLUG & ABANDON POST JOB REPORT

**RALPH ALLEN #2 05-123-05384
S:10 T:7N R:59W Weld CO**

CallSheet #: 87951
Proposal #: 70456



PLUG & ABANDON Post Job Report

Attention: Matthew Hoffman | (970) 380-0811 | matthew.hoffman@iptwell.com
MDS Energy Development, LLC
409 Butler Road Suite A | Kittanning, PA 16201

Dear Matthew Hoffman,

Thank you for the opportunity to provide cementing services on this well. American Cementing strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact American Cementing at any time.

Sincerely,

Aimee Sankovich

Field Engineer I | (307) 689-0323 | aimee.sankovich@americacementing.com

Field Office 1716 E Allison Rd, Cheyenne, WY 82007
Phone: (307) 414-0049

Job Details & Summary

Geometry

| Type | Function | OD (in) | ID (in) | Weight (lb/ft) | Top (ft) | Bottom (ft) | Excess (%) |
|--------|----------|---------|---------|----------------|----------|-------------|------------|
| Casing | Outer | 10.75 | 9.85 | 51 | 0 | 88 | 0 |
| Tubing | Inner | 2.875 | 2.323 | 7.9 | 0 | 88 | 0 |

Equipment / People

| Unit Type | Unit |
|----------------------|---------|
| Cement Utility Float | CUF-163 |
| Cement Pump Float | CPF-057 |
| Cement Trailer Float | CTF-339 |

Timing

| Event | Date/Time |
|-----------------|-----------------|
| Call Out | 7/22/2023 00:30 |
| Depart Facility | 7/22/2023 06:15 |
| On Location | 7/22/2023 08:00 |
| Rig Up Iron | 7/22/2023 08:20 |
| Job Started | 7/22/2023 09:31 |
| Job Completed | 7/22/2023 10:45 |
| Rig Down Iron | 7/22/2023 10:46 |
| Depart Location | 7/22/2023 11:15 |

General Job Information

| Metrics | Value |
|-------------------------|------------|
| Well Fluid Density | 8.4 lb/gal |
| Well Fluid Type | Water |
| Calculated Displacement | 0 bbls |
| Actual Displacement | 0 bbls |
| Total Spacer to Surface | 0 bbls |
| Total CMT to Surface | 1 bbls |
| Well Topped Out | No |

Job Details

| Metrics | Value |
|--------------------------------|------------|
| Flare Prior to Job | No |
| Flare Prior to Job | 0 units |
| Flare During Job | No |
| Flare During Job | 0 units |
| Flare at End of Job | No |
| Flare at End of Job | 0 units |
| Well Full Prior to Job | Yes |
| Well Fluid Density Into Well | 8.4 lb/gal |
| Well Fluid Density Out of Well | 8.4 lb/gal |

Job Details (cont.)

| Metrics | Value |
|---------|-------|
| BHCT | 80 °F |
| BHST | 80 °F |

Water Analysis

| Metrics | Value | Recommended |
|------------------|--------------------|-------------|
| Water Source | Upright Water Tank | |
| Temperature | 61 °F | 50-80 °F |
| pH Level | 7 | 5.5-8.5 |
| Chlorides | 0 mg/L | 0-3000 mg/L |
| Total Alkalinity | 110 | 0-1000 |
| Total Hardness | 200 mg/L | 0-500 mg/L |
| Carbonates | 0 mg/L | 0-100 mg/L |
| Sulfates | <250 mg/L | 0-1500 mg/L |
| Potassium | 300 mg/L | 0-3000 mg/L |
| Iron | 0 mg/L | 0-300 mg/L |



Circulation

| |
|------------------------------|
| Lost Circulation Experienced |
| No |

Job Execution Information

| Fluid | Product | Function | Density (lb/gal) | Yield (ft ³ /sk) | Water Rq. (gal/sk) | Water Rq. (gal/bbl) | Volume (sks) | Volume (bbl) | Designed Top (ft) |
|-------|--------------|-------------------|------------------|-----------------------------|--------------------|---------------------|--------------|--------------|-------------------|
| 1 | FW Flush | Flush | 8.34 | | | 42.00 | | 10.00 | 0 |
| 2 | Plug | Plug | 14.80 | 1.34 | 6.36 | | 60 | 14.40 | 0 |
| 3 | Displacement | DisplacementFinal | 8.34 | | | 42.00 | | 1.00 | 0 |

Job Fluid Details

| Fluid | Type | Fluid | Product | Function | Conc. | Uom |
|-------|------|-------|----------------|-------------|--------|-------|
| 2 | Plug | Plug | ASTM TYPE I/II | Cement | 100.00 | % |
| 2 | Plug | Plug | A-7P | Accelerator | 2.00 | %BWOB |




Job Logs

| Line | Event | Date (MM/DD/YY) | Time (HH:MM) | Density (lb/gal) | Pump Rate (bpm) | Pump Volume (bbls) | Pipe Pressure (psi) | Comment |
|------|--------------------|-----------------|--------------|------------------|-----------------|--------------------|---------------------|----------------------------------------------------------------|
| 1 | Callout | 7/22/2023 | 00:30 | | | | | Customer calls with an O/L time of 8:00 |
| 2 | Arrive On Location | 7/22/2023 | 08:00 | | | | | |
| 3 | Rig Up | 7/22/2023 | 08:20 | | | | | |
| 4 | Safety Meeting | 7/22/2023 | 09:15 | | | | | Pre-Job safety meeting with AC crew, rig crew, and company man |
| 5 | Break Circulation | 7/22/2023 | 09:31 | 8.34 | 2 | 3 | 52 | Break circulation with freshwater |
| 6 | Pressure Test | 7/22/2023 | 09:33 | 8.34 | 0 | 0 | 3000 | |
| 7 | Pump Cement | 7/22/2023 | 09:37 | 14.8 | 2.8 | 12 | 51 | Batched up 3, 4 bbl tubs for a total of 14.4 bbls of cement |
| 8 | Shut down | 7/22/2023 | 09:53 | 14.8 | 0 | 0 | 0 | Shut down (1 bbl of good cement to surface) |
| 9 | Rig Down | 7/22/2023 | 10:46 | | | | | |
| 10 | | 7/22/2023 | 11:15 | | | | | |
| 11 | Leave Location | 7/22/2023 | 00:00 | | | | | |

Pump Diagrams



JobMaster Program Version 5.01C1
Job Number: 87951
Customer: MDS
Well Name: Ralph Allen 2



Job Start: Saturday, July 22, 2023