



PO Box 329
 Ft. Lupton, CO 80621
 (303) 654-9202

Well Name			Rig No.		Date		Field Ticket No.			
ARISTOCRAT ANGUS #14-4C			BRIGADE 9		11/07/23		2149			
State	County		API No.		Customer		Lift Pressure & Pop Off			
CO	WELD		05-123-16573		CIVITAS/HECTOR TERRAZAS		Lift:	4,000 PSI	Pop Off:	3,000 PSI
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name		Water PH:	7	Cmt Type:	G
2905	3048	SQUEEZE/BALANCE	NO		JOHNATHAN RIVERA		CSG Size:	4 1/2" 11.6#	TBG Size:	2 3/8" 4.7#
Job Supervisor:					JOSE MARTINEZ		TBG Dpth:	4,300'	Open Hle:	8"
EDGAR DIAZ							CSG/ANRL:	66.8 bbl	TBG Vol:	16.6 bbl
Remarks:					Well Information					
40 SKS G NEAT 20 MILES 1 WAY 1 GAL RETARDER 1 GAL CHEMWASH WELL NAME: ARISTOCRAT ANGUS 14-4C AFE:23276 SUB CODE:8523.198 ROUTING CODE:TREVIN APPROVAL: <i>Hector Terrazas</i> DATE:11-7-2023					Description			Depth		
					TOCC 4.5" CSG			4,172'		
					TB&RETAINER			4,300'		
					BOTT PERF			4,340'		
					HOLE 8"			129'		
Customer Signature:										

Time	Injection		Pressure		Cement Slurry		Remarks
	RATE	BBL IN	PSI	WEIGHT	YIELD		
06:25							LEAVE THE YARD
07:05							ARRIVE LOCATION
07:10							JSA/SPOT/CHECKLIST/RIG UP
07:30							SAFETY MEETING/JSA WIHT RIG CREW
07:40	.5	1	4500	8.33			PRESSURE TEST 4500 PSI
07:48	2	5	600	8.33	0		BRAKE CIRCULATION 5 BBL H2O
07:51	2.5	8.1	550	15.8	1.15		CMT 40 SKS G NEAT 15.8 * WIGHT VERIFIED BY SCALES*
07:55	2.5	6.5	500	8.33	0		DISPLACE 6.5 BBL H2O
07:59			400				STING IN
08:00	1.1	8	1000	8.33	0		DISPLACE 8 BBL H2O
08:08			1000				STING OUT
08:09			700				BLEED OF PSI
08:10							SHUT DOWN
08:20							WASH UP
08:30							RIG DOWN
08:50							LEAVE LOCATION

Unit	Desc	QTY	RATE	TOTAL	UNIT	DESC	QTY	RATE	TOTAL
	CMT PUMP&BULK&CREW FIRST 4HRS	1/ EA				G CEMENT	40 SKS		
	HEAVY DUTY TRUCK MILES PUMP	40							
	HEAVY DUTY TRUCK MILES BULK	40							
	RETARDER	1/GAL							
	CHEMWASH	10 BBL							
Sub Total:			Surcharge:		Sales Tax:		Tckt Total:		

Customer Approval: _____



PO Box 329
 Ft. Lupton, CO 80621
 (303) 654-9202

Well Name			Rig No.		Date		Field Ticket No.			
ARISTOCRAT ANGUS 14-4C			BRIGADE 9		11/08/23		2159			
State	County		API No.		Customer		Lift Pressure & Pop Off			
CO	WELD		05-123-16573		CIVITAS/HECTOR TERRAZAS		Lift:	1,900 PSI	Pop Off:	1,000 PSI
Pump	Bulk	Job Type	Last Tckt?	Empl. No.	Employee Name		Water PH:	7/ TEMP 75	Cmt Type:	THIXO/G
2905	3048	STUB/SURFACE	YES		CORI GRAUBERGER		CSG Size:	4 1/2" 11.6#	TBG Size:	2 3/8" 4.7#
Job Supervisor:						JOSE MARTINEZ	TBG Dpth:	2,302'/767'	Open Hle:	10"
EDGAR DIAZ							CSG/ANRL:	1.6/42.2	TBG Vol:	8.9/2.9

Remarks:						Well Information			
20 MILES 1 WAY PLUG (1) 100 SKS THIXO 1 GALON RETARDER PLUG (2) 450 SKS G NEAT WELL NAME: ARISTOCRAT ANGUS 14-4C AFE:23276 SUB CODE:8523.198 ROUTING CODE:TREVIN APPROVAL: <i>Hector Terrazas</i> DATE:11-9-2023						Description		Depth	
						TOC 10" HOLE		1,975'	
						CSG 4.5" CUT		2,200'	
						TB		2,302'/767'	
						TOC SURFACE PLUG		0	
						SURF CSG 8 5/8"		662'	
HOLE 10"		105'							
Customer Signature:									

Time	Injection		Pressure		Cement Slurry		Remarks
	RATE	BBLS IN	PSI	WEIGHT	YIELD		
07:25							LEAVE THE YARD
08:00							ARRIVE LOCATION
08:10							JSA/SPOT/CHECKLIST/RIG UP
09:40							SAFETY MEETING/JSA WITH RIG CREW
09:50							PRESSURE TEST TO 2500 PSI
09:55	2	5	330	8.33	0		BRAKE CIRCULATION 5 BBLS H2O
10:00	3	20.7	290	15.8	1.163		CMT 100 SKS THIXO 15.8 * WEIGHT VERIFIED BY SCALES*
10:10	2	6.5	110	8.33	0		DISPLACE 6.5 BBLS H2O
10:20							SHUT DOWN
10:40							STAND BY FOR SURFACE PLUG
14:00							CONNECT TO TB & SAFETY MEETING/JSA WITH RIG CREW
14:10	2	5	230	8.33	0		BRAKE CIRCULATION 5 BBLS H2O
14:15	3	88.1	120	15.8	1.15		CMT 430 SKS G NEAT 15.8 * WEIGHT VERIFIED BY SCALES*
14:50							SHUT DOWN
15:20	1	4.1	0	15.8	1.15		TOP OFF 20 SKS G NEAT 15.8 *WEIGHT VERIFIED BY SCALES*
15:25							SHUT DOWN
15:30							WASH UP&BLOW DOWN
15:50							RIG DOWN
16:15							LEAVE LOCATION

Unit	Desc	QTY	RATE	TOTAL	UNIT	DESC	QTY	RATE	TOTAL
	CMT PUMP&BULK&CREW FIRST 4HRS					ADDITIONAL TIME ON LOCATION AFTER FIRS 4 H	5		
	HEAVY DUTY MILES PUMP	40				RETARDER	1 GAL		
	HEAVY DUTY MILES BULK	40							
	G CEMENT	450 SKS							
	THIXO CMT	100							
Sub Total:			Surcharge:		Sales Tax:		Tckt Total:		

Customer Approval: _____