

HALLIBURTON

iCem® Service

CIVITAS RESOURCES-EBUS

For: JOSH JOHNSON

Date: Friday, January 26, 2024

CHICO 4-65 25-26

Civitas Patterson 345 -Chico 4-65 25-26 3BH Production

Job Date: Thursday, January 25, 2024

Sincerely,

ANDREW GLOVER

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

Cementing Job Summary 4

 Executive Summary 4

 Job Overview 5

 Water Field Test 7

 Actual Pump Schedule 7

Real-Time Job Summary 8

 Job Event Log 8

Attachments..... 12

 Civitas Patterson 345 -Chico 4-65 25-26 3BH Production-Custom Results.png 12

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **CHICO 4-65 25-26 3BH - Production**. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

This space is provided to enter in a brief summary of the job. Below are some important items to discuss:

- **Quality of circulation – Prejob 100 % , While pumping Cement 100%, While Pumping Displacement 100%**
- **Final Circulating Pressure and Pump Rate 2400 @ 4**
- **Returns to Surface 61 BBLS CEMENT**
- **Any deviation from plan NO**
- **Abnormalities on job chart NO**

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Rockies Cement Team

1.2 Job Overview

Job Details	
API #:	005-07545
City, County:	RORA, ARAPAHOE
SO#:	909114583

Job Times		
	Date (mm/dd/yyyy)	Time (hh:mm)
Requested Time On Location:	1/25/24	17:00
Called Out Time:	1/25/24	11:00
Arrived On Location:	1/25/24	16:30
Job Started:	1/25/24	20:20
Job Completed:	1/25/24	23:53
Departed Location:	1/26/24	0:45

	Description	Units	Value
1	Surface temperature at the time of the job	degree F	28
2	Mud type (OBM, WBM, Synthetic, Water, Brine)	-	OBM
3	Mud density	ppg	9
4	Casing set depth (shoe)	ft	18070
5	TVD	ft	7972
6	Float collar depth	ft	18065
7	Length of rate hole	ft	17
8	Previous casing shoe depth	ft	3260'

9	Pre-job mud circulation time	hh:mm	2:00
10	Pre-job mud circulation rate	bpm	10
11	Pre-job mud circulation volume	bbls	1200
12	Mud circulation pressure at start of cement	psi	790
13	Annual flow before the start of job	Y/N	N
14	Pipe movement during cement job	Y/N	N
15	Calculated displacement	bbls	401
16	Job displaced by	Rig/HES	HES
17	Estimated returns % during job	%	100
18	Fluid returns to surface	Spacer/Cement, bbls	CMT, 61 BBLS
19	Final circulation pressure, rate prior to plug bump	psi @ bpm	2400 @ 4
20	Number of Centralizers	-	300
21	Number of bottom plugs	-	1
22	Number of trucks used preparing/during job	-	2
23	Add hours? If Yes, put #	Y/N and hours	N
24	NPT? If Yes, put #	Y/N and hours	N

1.3 Water Field Test

	Recorded Value	Unit	Acceptable Limit	Potential Problems if Values Exceed the Limit
pH	6		6.0 - 8.0	Chemicals in water can cause severe retardation
Temperature	70	F	60 - 80 F	Can can pre-mature setting of cement
Chlorides	0	ppm	3000 ppm	Can shorten thickening time

1.4 Actual Pump Schedule

Stage 1

	Density (ppg)	Volume (bbls)	Yield (ft3/sk)	Water Requirement (gal/sk)	Bulk Sacks (sks)	Total Water (gals)
Spacer Fluid	11.5	120	2.57	16.21	262	4242
Cap Cement	13	201	1.65	8.07	685	5527
Lead Cement	13	166	1.58	7.42	590	4368
Tail Cement	13.2	446	1.57	7.5	1595	11970
Top Plug						
Displacement Fluid	8.4	401				16842

2.0 Real-Time Job Summary

2.1 Job Event Log

Type	Seq No.	Activity	Graph Label	Date	Time	Source	Cmb Pump Rate (bbl/min)	Cmb Stg Total (bbl)	Pump A Pressur e (psi)	Dwnhole Density (ppg)	Comments
Event	1	Summit Crew Notified Date/Time	Crew Notified Date/Time	1/25/20 24	11:00:1 6	USER					Crew called out for CIVITAS Production
Event	2	Pre-Convoy Safety Meeting	Pre-Convoy Safety Meeting	1/25/20 24	14:45:1 6	USER					Discussed route and possible hazards
Event	3	Depart Location for Service Center or Other Site	Depart Location for Service Center or Other Site	1/25/20 24	14:55:1 7	USER					Depart yard w/ 1 pump, 660, 1 pickup and 4 personnel.
Event	4	Arrive at Location from Service Center	Arrive at Location from Service Center	1/25/20 24	16:30:1 8	USER					Requested on location @ 1700
Event	5	Safety Meeting - Assessment of Location	Safety Meeting - Assessment of Location	1/25/20 24	16:40:1 9	USER					Discussed location and possible hazards. Water test: Temp - 70, Chlorides - 0, PH - 6, Sulfates - <200. 8 1/2 TD @ 18087'. Production casing set @ 18070'. 5.5" 20# P110, ST - 5' .0222 bbl/ft. CSG/OH - .0408 bbl/ft. CSG/CSG - .0479 bbl/ft. 9 5/8" 36# J55 set @ 3260'.

TVD @ 7972'. Mud Weight - 9.ppg											
Event	6	Safety Meeting - Pre Rig-Up	Safety Meeting - Pre Rig-Up	1/25/2024	16:50:24	USER					Discussed rig up and possible hazards.
Event	7	Rig-up Lines	Rig-up Lines	1/25/2024	17:00:12	USER					Rig up equipment
Event	8	Casing on Bottom	Casing on Bottom	1/25/2024	18:20:21	USER	0.00	19.56	-2.63	8.33	
Event	9	Circulate Well	Circulate Well	1/25/2024	18:45:23	USER	0.00	19.56	-3.01	8.32	Rig circulating well 10 bpm @ 790 psi
Event	10	Safety Meeting - Pre Job	Safety Meeting - Pre Job	1/25/2024	19:55:24	USER	0.00	19.56	-3.37	8.32	Discussed job and possible hazards with everyone on location.
Event	11	Start Job	Start Job	1/25/2024	20:05:47	NONE	0.00	19.56	-2.61	8.33	
Event	12	Pump Spacer 1	Fill Lines	1/25/2024	20:15:28	USER	0.00	0.00	-0.29	8.32	Pumped 3 bbls of FW
Event	13	Drop Bottom Plug	Drop Bottom Plug	1/25/2024	20:16:32	USER	0.00	0.00	1.73	6.55	
Event	14	Pressure Test	Pressure Test	1/25/2024	20:18:37	USER	0.00	2.54	130.08	8.63	Test lines to 6500 psi
Event	15	Pump Spacer 1	Pump Tuned Spacer	1/25/2024	20:22:01	USER	0.00	2.59	4.33	8.54	Pumped 120 bbls of 11.5 ppg of Tuned Spacer. 2.57 cuft/sk and 16.21 gal/sk. Verified weight with pressurized mud scales.

Event	16	Pump Lead Cement	Pump Cap Cement	1/25/2024	20:40:47	USER	5.96	1.25	151.85	11.38	Pumped 201 bbls of 13 ppg Elasticem. 685 sks, 1.65 cuft/sk, and 8.07 gal/sk. Verified weight with pressurized mud scales.
Event	17	Pump Lead Cement	Pump Lead Cement	1/25/2024	21:08:48	USER	7.00	5.91	454.36	12.65	Pumped 166 bbls of 13 ppg Isobond cmt. 590 sks, 1.58 cuft/sk, and 7.42 gal/sk. Verified weight with pressurized mud scales. Estimated TOC @ 3092.99'
Event	18	Pump Tail Cement	Pump Tail Cement	1/25/2024	21:30:16	USER	7.94	1.59	615.21	12.85	Pumped 446 bbls of 13.2 ppg Elasticem. 1595 sks, 1.57 cuft/sk, and 7.5 gal/sk. Verified weight with pressurized mud scales. Estimated TOC @ 7138.63'
Event	19	Shutdown	Shutdown/Flush Lines	1/25/2024	22:36:35	USER	4.34	485.97	246.33	13.28	
Event	20	Drop Top Plug	Drop Top Plug	1/25/2024	22:44:00	USER	2.41	16.58	75.19	8.08	3rd party rupture plug
Event	21	Pump Displacement	Pump Displacement	1/25/2024	22:45:21	USER	0.00	0.00	8.62	8.10	Pumped 401 bbls of displacement. 1st 20 bbls FW w/ MMCR FW w/ Chemicals
Event	22	Bump Plug	Bump Plug	1/25/2024	23:32:54	USER	0.00	393.91	2928.64	8.25	Bump plug 2400 - 2900 psi
Event	23	Check Floats	Check Floats	1/25/2024	23:33:55	USER	0.00	393.91	1426.47	8.17	Floats are good. Got 4.5 bbls back.

Event	24	End Job	End Job	1/25/20 24	23:34:4 5	NONE	0.00	393.91	6.18	8.46	Got 61 bbls of cement back to surface.
Event	25	Pre-Rig Down Safety Meeting	Pre-Rig Down Safety Meeting	1/25/20 24	23:40:5 6	USER					
Event	26	Rig-Down Equipment	Rig-Down Equipment	1/25/20 24	23:50:5 7	USER					
Event	27	Depart Location Safety Meeting	Depart Location Safety Meeting	1/26/20 24	00:30:3 1	USER					
Event	28	Depart Location	Depart Location	1/26/20 24	00:45:3 7	USER					Thank you for using Halliburton cement. Andrew Glover and crew.

3.0 Attachments

3.1 Civitas Patterson 345 -Chico 4-65 25-26 3BH Production-Custom Results.png

