

HALLIBURTON

iCem[®] Service

NOBLE ENERGY INC-EBUS

Ft. Lupton District, CO

Noble Bishop A05-755 Surface

WELD

Chevron

Job Date: Saturday, February 10, 2024

SO#909141502

Sincerely,

Chris Yeung

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

| | |
|----------------------------------|----|
| Cementing Job Summary | 4 |
| Executive Summary | 4 |
| Job Overview | 5 |
| Water Field Test | 7 |
| Actual Pump Schedule | 7 |
| Real-Time Job Summary | 8 |
| Job Event Log | 8 |
| Attachments..... | 11 |
| Chevron-Custom Results.png | 11 |

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **Bishop A05-755 Surface**. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 54 bbls of cement were returned to surface. Final pumping pressure was 580psi, followed by a 30-min casing test where floats held bringing 2.0 bbls back to the truck.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Rockies Cement Team

1.2 Job Overview

| Job Details | |
|---------------|-----------------|
| API #: | 05-123-52070-00 |
| City, County: | Eaton, WELD |
| SO#: | 909141502 |

| Job Times | | |
|-----------------------------|-------------------|--------------|
| | Date (mm/dd/yyyy) | Time (hh:mm) |
| Requested Time On Location: | 2/10/24 | 0830 |
| Called Out Time: | 2/10/24 | 0330 |
| Arrived On Location: | 2/10/24 | 0730 |
| Job Started: | 2/10/24 | 1212 |
| Job Completed: | 2/10/24 | 1426 |
| Departed Location: | 2/10/24 | 1600 |

| | Description | Units | Value |
|----|--|----------|--------|
| 1 | Surface temperature at the time of the job | degree F | 61 |
| 2 | Mud type (OBM, WBM, Synthetic, Water, Brine) | - | H2O |
| 3 | Mud density | ppg | 8.33 |
| 4 | Casing set depth (shoe) | ft | 2107.5 |
| 5 | TVD | ft | 2107.5 |
| 6 | Float collar depth | ft | 2060.5 |
| 7 | Length of rate hole | ft | 10 |
| 8 | Previous casing shoe depth | ft | |
| 9 | Pre-job mud circulation time | hh:mm | 1:00 |
| 10 | Pre-job mud circulation rate | bpm | 8 |

| | | | |
|----|---|---------------------|-------|
| 11 | Pre-job mud circulation volume | bbls | 300 |
| 12 | Mud circulation pressure at start of cement | psi | 150 |
| 13 | Annual flow before the start of job | Y/N | Y |
| 14 | Pipe movement during cement job | Y/N | N |
| 15 | Calculated displacement | bbls | 159 |
| 16 | Job displaced by | Rig/HES | HES |
| 17 | Estimated returns % during job | % | 95 |
| 18 | Fluid returns to surface | Spacer/Cement, bbls | 54CMT |
| 19 | Final circulation pressure, rate prior to plug bump | psi @ bpm | 580 |
| 20 | Number of Centralizers | - | |
| 21 | Number of bottom plugs | - | |
| 22 | Number of trucks used preparing/during job | - | 5 |
| 23 | Add hours? If Yes, put # | Y/N and hours | |
| 24 | NPT? If Yes, put # | Y/N and hours | |

1.3 Water Field Test

| | Recorded Value | Unit | Acceptable Limit | Potential Problems if Values Exceed the Limit |
|--------------------|----------------|------|------------------|---|
| pH | 7 | | 6.0 - 8.0 | Chemicals in water can cause severe retardation |
| Temperature | 60 | F | 60 - 80 F | Can can pre-mature setting of cement |
| Chlorides | 800 | ppm | 3000 ppm | Can shorten thickening time |

1.4 Actual Pump Schedule

| | Density (ppg) | Volume (bbls) | Yield (ft ³ /sk) | Water Requirement (gal/sk) | Bulk Sacks (sks) | Total Water (gals) |
|---------------------------|---------------|---------------|-----------------------------|----------------------------|------------------|--------------------|
| Spacer Fluid | 8.33 | 30 | | | | |
| Lead Cement | 13.5 | 197.6 | 1.79 | 9.52 | 620 | 5902 |
| Tail Cement | 14.8 | 25.4 | 1.4 | 6.7 | 102 | 683 |
| Top Plug | 1 | | | | | |
| Displacement Fluid | 8.33 | | | | | |

2.0 Real-Time Job Summary

2.1 Job Event Log

| Seq No. | Activity | Date | Time | Comments |
|---------|--|-----------|----------|--|
| 1 | Call Out | 2/10/2024 | 03:30:00 | Call out |
| 2 | Pre-Convoy Safety Meeting | 2/10/2024 | 06:30:00 | Pre-Convoy Safety Meeting |
| 3 | Crew Leave Yard | 2/10/2024 | 06:35:00 | Crew Leave Yard |
| 4 | Arrive at Location from Service Center | 2/10/2024 | 07:30:00 | Arrive at Location from Service Center |
| 5 | Pre-Rig Up Safety Meeting | 2/10/2024 | 07:40:00 | Pre-Rig Up Safety Meeting, Be aware of your surroundings, Use two spotters one in front and one in back of vehicle, Utilize hearing protection, Have good communication and make sure Line of Fire is clear before swinging hammer Identify points were hand/finger can get crushed |
| 6 | Rig-Up Equipment | 2/10/2024 | 07:45:00 | Rig Up equipment as far as possible, Rig running casing |
| 7 | Safety Meeting - Pre Job | 2/10/2024 | 11:30:00 | Safety Meeting-Pre job, Eyes on task Use impact gloves Have good communication to identify pinch points between steel hoses, iron and drill pipe and while making up the hammer unions. Identify points were hand/finger can get crushed |

| | | | | |
|----|--------------------------------|-----------|----------|---|
| 8 | Start Job | 2/10/2024 | 12:11:43 | Begin Recording. |
| 9 | Test Lines | 2/10/2024 | 12:14:50 | Filled HES lines with fresh water and pressure tested to 4000PSI. |
| 10 | Pump Spacer 1 | 2/10/2024 | 12:19:40 | Pumped 30BBLs of fresh water/green dye spacer. Pumped at a rate of 4BPM with a pressure of 100PSI. |
| 11 | Pump Lead Cement | 2/10/2024 | 12:33:54 | Pumped 620s / 197.655BBLs of 13.5PPG Swiftcem lead Cement. Pumped at rate 7BPM with a pressure of 270PSI. Pre job calculated 38.9BBLs of cement to surface. |
| 12 | Pump Tail Cement | 2/10/2024 | 13:02:14 | Pumped 102s / 25.432BBLs of 14.8PPG Varicem Tail cement. Pumped at a rate of 4BPM with a pressure of 200PSI. Pre job calculated TOT was 1815.179FT. |
| 13 | Drop Top Plug | 2/10/2024 | 13:15:22 | Dropped top plug with John. |
| 14 | Pump Displacement | 2/10/2024 | 13:15:25 | Pumped 159BBLs of fresh water displacement. |
| 15 | Bump Plug | 2/10/2024 | 13:48:50 | Bumped plug. FCP - 580PSI. BMP - 1200PSI. |
| 16 | Pressure Up Well | 2/10/2024 | 13:54:42 | Pressured well to from 1200PSI to 2573PSI. Start of 30 minute casing test. 25min - 2605PSI 30Min - 2613PSI |
| 17 | End Job | 2/10/2024 | 14:26:43 | Checked floats. 2Bbls back. 54bbls of cement to surface. END JOB. |
| 18 | Pre-Rig Down Safety Meeting | 2/10/2024 | 14:35:00 | Pre-Rig Down Safety Meeting |
| 19 | Rig-Down Equipment | 2/10/2024 | 14:40:00 | Rig-Down Equipment |
| 20 | Depart Location Safety Meeting | 2/10/2024 | 15:15:00 | Depart Location Safety Meeting, Verify all equipment has been thoroughly pre-tripped. All safety and quality issues should be resolved before proceeding. |

| | | | | |
|----|------------------------|-----------|----------|---------------------|
| 21 | Crew Leave Location | 2/10/2024 | 15:20:00 | Crew leave location |
|----|------------------------|-----------|----------|---------------------|

3.0 Attachments

3.1 Chevron-Custom Results.png

