

MK Hydrovac/DBA Blac-Frac Tanks, Inc
808 County Road 215
Parachute, CO 81635

Plugging Report for the Calf Canyon 19-1

October 6, 2022 Thursday

Plug #1 CIBP set at 573' tag with tbg

Mix and pump 8 sks type 2 cement (1.6 bbls slurry) Mixed at 15.6 ppg. Displaced with 2.2 bbls water to spot.

Plug # 2, Perf 336'

Attempt to break circulation, well did not circulate Mixed and pumped 15 sks type 2 cement, (3.1 bbls cement slurry) at 15.6 ppg. Displaced with 1 bbl water WOC, overnight.

October 7, 2022 Friday

Plug #3 tag plug #2 at 252'. Mix and pump 9 sks type 2 cement, (1.9 bbls slurry) and displaced with 1.25 bbls water Woc

Excavate and cut off well head. Bubbles in 8-5/8" casing left overnight.

October 8, 2022 Saturday

Run 1" PVC to in 4-1/2' casing 50' Mix and pump 20 sks type 2 cement (4.2 bbls slurry) at 15.6 ppg, top filled 4-1/2 and and 8-5/8" casing. Used vac truck to suck water up 1" pipe and reverse cement into well. Pumped 4 sks into 4-1/2 casing and used remainder to fill 8-5/8" casing.

Pumped a total of 52 sks type 2 cement.

Ralph G Snow President Blac-Frac Tanks, Inc

