

Cement Post Job Report

Client: PDC Energy

Well Name: George 4N

API #: 05-123-51777

Job Date: March 17, 2024

Job Type: New Well - 5.5" Production String

Cement Company & Contact: EXERO Well Integrity -
Cheve Meyer 720-239-3819



TREATMENT REPORT

CLIENT	WELL	RIG	JOB TYPE	THREAD TYPE	WELLHEAD CONNECTION
PDC Energy	George 04N	True 41	Production	Buttress	5 1/2" HP Cement Head

WELL MD (FT)	WELL TVD (FT)	DEVIATION (DEG)	NUMBER OF STAGES	BHST (DEG)	BHCT (DEG)
17,945		90	1	230	230

PACKER/RETAINER/CIBP/DV TOOL DEPTHS (FT)	TOOL TYPE	TOP OF PERFS (FT)	BOTTOM OF PERFS (FT)	NUMBER OF HOLES

CASING/TUBING/DP DETAILS								
STRING TYPE	GRADE	OD"	WT/FT	ID"	OH SIZE"	% EXCESS LEAD	% EXCESS TAIL	TOTAL DEPTH (FT)
Surface		9.625	36	8.921	12.25			2015
Production	P110	5.5	20	4.778	8.5	0	0	17,935
MAXIMUM CASING/TUBING/DP PSI			MAXIMUM ANNULAR PSI					

Mud Type	OBM	Rotate Y,N	NO	Circulation Data				Water Requirements (bbls)	
Mud ppg	10.2	Rate (rpm)		Circulate Time (hrs)	1.5			Spacers	160
Flow Temp		Torque Val.		Circulation Rate (bpm)	10	PSI	2500	Stage 1 Lead	148
Vis. Sec/qt		Time (hr)		Full Circulation ? (Y,N,P)	Yes			Stage 1 Tail	241
PV (cP)		Pipe Reciprocation		Gas Present (Y,N)	NO	Units		Stage 2 Lead	
Yield Pt		Recip Y,N	NO	Centralizers/Plugs				Stage 2 Tail	
10 sec gel		Stroke (ft)		Quantity & Type	Customer Provided			Displacement	398
10 min gel		Recip time		Top Plug/Type	Customer Provided			Wash up	20
30 min gel		Stuck ?		Bottom Plug/Type	Customer Provided			Total + 10% Safety	1064

Prelflush & Spacers		Stage 1 Lead - Class G		Stage 1 Tail - Class G		Stage 2 Lead		Stage 2 Tail		Displacement	
Spacer 1	Spacer	Density	12.9	Density	13.7	Density		Density		Fluid Type	Water
Density	12	Sacks	1643	Sacks	1525	Sacks		Sacks		Dens. ppg	8.33
Volume	160	Vol/bbls	319.0	Vol/bbls	372.1	Vol/bbls	0.0	Vol/bbls	0.0	Vol. bbl	398
Rate	10	Rate	10	Rate	10	Rate		Rate		Rate bpm	7
Spacer 2		Yield	1.09	Yield	1.37	Yield		Yield		Clay Stay?	NO
Density		Gal/Sk	3.77	Gal/Sk	6.63	Gal/Sk		Gal/Sk		Biocide ?	YES
Volume		% Excess	0	% Excess	0	% Excess		% Excess		Slow @ bbl	378
Rate		TOL (ft)	0	TOT (ft)	7629	TOL (ft)		TOT (ft)		Bump PSI	3200

Final Displacement (bbls)	398
Bump Plug?	YES
Final Bump Pressure (psi)	3700
Full Returns throughout job?	FULL
Vol. away/Time when returns lost	NA
Vol. away when returns were regained	NA
Spacer to Surface?	YES
Spacer volume returned (bbls)	160
Cement to surface?	YES
Cement volume to surface stage 1	38
Cement volume to surface stage 2	NA

Surface Top Out Details-Pumped		Job Summary & Chems Used	
Cement Type		MFC 47 (gal)	112
Dens. ppg		MFC 67 (gal)	160
Sacks qty		Defoamer (gal)	35
Gal/sk		Biocide (gal)	20
Yield		Corr. Inhib (gal)	
Lbs. of chloride used		Fiber (lbs)	145
Top out pipe used ?		Chloride (lbs)	
Feet of top out pipe		Retarder (lbs)	
Annulus holding?		Clay Stay (gal)	
Sodium Silicate Used		Other	

JOB LOG

CLIENT	WELL	RIG	JOB TYPE	START DATE	Ambient Conditions
PDC Energy	George 04N	True 41	Production	3/17/2024	Temp / Hum / Air Press 39 Deg F / 70% / 25.14 in

DATE (dd/mm)	TIME (hh:mm)	DENSITY (ppg)	RATE (bpm)	VOL. (bbl)	TOTAL VOL.	PRESSURE	TREATMENT COMMENTS
3/17/2024	8:00:00 AM						CREW CALLED OUT FOR AN ON LOCATION OF 4:00 PM
	3:00:00 PM						CREW ARRIVES ON LOCATION/CHECK IN WITH CO REP/CALCULATE JOB
	6:45:00 PM						CASING LANDED/CIRCULATE WELL/SPOT IN AND RIG UP EQUIPMENT
	8:20:00 PM						SAFETY MEETING/RIG UP FLOOR/DROP BOTTOM PLUG
	8:56:00 PM	8.3	3.0	3	3	550	FILL LINES
	8:58:00 PM	8.3	1.0	1	1	6200	PRESSURE TEST
	9:00:00 PM	12	10.0	160	160	1800	PUMP SPACER AT 12 PPG WITH SURFACTANTS AND FIBER
	9:18:00 PM	12.9	10.0	319	319	1600	PUMP LEAD CEMENT AT 12.9 PPG TOP-SURFACE (1643 SKS, 1.09 YLD, 3.77 GPS, 148 MXH20)
	9:51:00 PM	13.7	10.0	372	372	1500	PUMP TAIL CEMENT AT 13.7 PPG TOP-7629' (1525 SKS, 1.37 YLD, 6.63 GPS, 241 MXH20)
	10:30:00 PM	8.3	10.0	8	8	1920	PUMP SUGAR WATER
	10:32:00 PM						SHUT IN/WASHUP PUMPS AND LINES/DROP TOP PLUG
	10:37:00 PM	8.3	10.0			2800	BEGIN DISPLACEMENT USING FRESHWATER WITH BIOCIDES IN ALL
	10:44:00 PM	8.3	10.0	50	50	2800	FRESHWATER DISPLACEMENT
	10:49:00 PM	8.3	10.0	50	100	3550	FRESHWATER DISPLACEMENT
	10:56:00 PM	8.3	7.0	50	150	3850	FRESHWATER DISPLACEMENT
	11:04:00 PM	8.3	6.7	50	200	3850	FRESHWATER DISPLACEMENT
	11:11:00 PM	8.3	6.7	50	250	4000	FRESHWATER DISPLACEMENT
	11:14:00 PM	8.3	6.7	20	270	4000	FRESHWATER DISPLACEMENT/FIBER AT SHAKERS/WENT OVERBOARD
	11:20:00 PM	8.3	6.7	30	300	4000	FRESHWATER DISPLACEMENT
	11:27:00 PM	8.3	6.7	50	350	3800	FRESHWATER DISPLACEMENT
	11:28:00 PM	8.3	6.7	10	360	3800	FRESHWATER DISPLACEMENT/LEAD CEMENT INTERFACE VISISBLE AT SHAKERS
	11:31:00 PM	8.3	4.0	18	378	3200	FRESHWATER DISPLACEMENT/SLOWED RATE TO LAND PLUG
	11:35:00 PM	8.3	4.0	20	398	3700	LANDED PLUG GOING 500 OVER FCP ON CALCULATED DISPLACEMENT
	11:40:00 PM	8.3	1.0	19	19	5700	PUMP PACKER PROCEDURE
3/18/2024	12:19:00 AM	8.3					CHECK FLOATS/FLOATS HELD/8 BBLS BACK
	12:25:00 AM	8.3					RIG IN TO STACK/PUMP 100 BBLS TO CLEAN OUT BOP
	12:45:00 AM						RIG DOWN FLOOR AND EQUIPMENT/FINISH PAPER WORK
	1:30:00 AM						DEPART LOCATION

George 4N Production Pump Chart – Pressure / Rate / Density

