

**Snow Consulting & Services, Inc**  
**808 CR 215**  
**Parachute, Co 81635**

**Plugging Report**  
**Calup 14 owp**

**March 25, 2024**  
**Thru**  
**June 19, 2024**

## **Calup 14 owp**

March 25, 2024 Monday

Located Well Bore 7" casing, Leaking gas thru DH marker.

April 2, 2024 Tuesday

MI Back hoe, excavate down 6'. Located bottom of cement in 7" casing, approximately 2' from top of casing. RU 6' cutting torch and torch cut a hole in the 7" at about 2' from surface and vented gas. About a 1' flare to start and it bled off. RU short torch and cut off 7" casing. Back filled cellar to approximately 3' from GL. RIH tag line and stopped at 15' below cut. Could hear gas bubbling thru soft mud in the well. Left well open.

April 3, 2024 Wednesday

MI and RU WL, PU 1-11/16" tools and spudded thru bridge at 15'. RIH with tools and tagged at 1033'. Logged out and had a 28' long surface pipe. PU and RIH with a 3-3/4" gage ring and tagged at 1033'. POOH, determined fluid level at 800'. PU and RIH with a 4-1/8" gage ring, tagged at 500' and spudded thru, and again at 800'. POOH and RD WL.

May 2, 2024 Wednesday

MI Fork lift, Back hoe.

May 3, 2024 Friday

MI a load of sand/rock mix. RU to sand back well bore, Dumped 1/2 yard and tagged fill at 780', Dumped 1 yard and tagged at 655'. Dumped 1/4 yard and tagged at 605'.

May 20, 2024 Monday

MIRU WL crane. MI tbg, set work skid, move mixer, cement, fork lift. PU and RIH with 2-3/8" tbg to 400'. Mix and pump 40 sks cement, Displace with 2 bbls water. Laid down tbg. RD equipment.

May 21, 2024 Tuesday

RIH with string line, tag at 465', 140' plug, well still making gas.

June 4, 2024 Tuesday

Filled well with water. MI WL crane, work skid, tbg, mixer, cement and Fork lift. Set work skid, Remainder of day doing maintenance, wait for another load of cement.

June 5, 2024 Wednesday

No gas detected RU WL crane, PU and RIH with 2-3/8" tbg to tag at 465'. Land EOT at 464', RU to Cement, Mix and pump 70 sks, displace with 1 bbl water. POOH and laid down tbg. Cleanup equipment and move off location

June 6, 2024 Thursday

Tag at 75' with string line, no gas detected. MI WL crane, work skid, tbg trailer, mixer fork lift and cement. Set work skid, RU WL Crane, PU tbg, tagged at 90' with tbg, Land EOT at 90'. RU to Cement, Mix and pump 18 sks with cement returns to surface. Displace with 1/2 bbl.

5 PM, cement tag at 4'.

June 11, 2024 Tuesday

MI Back hoe, excavate to about 6' Cut off casing and Install dry hole Marker plate.

June 19, 2024 Wednesday

MI back hoe and back filled cellar.