

Ranger Energy Services, LLC
10350 Richmond Avenue Suite 550
Houston, TX 77042
(713) 935-8900
(713) 935-8901 (FAX)



777514

Unit # R5529

Daily Work Ticket

Day # 1

Customer Name

Customer AFE #

Date:

Stamp:

Chevron

UWRWE-A1892-ABN

1/13/2025

State

County

CO

Weld County, CO

Well

Order #

FOSS 6-35

Company Rep

Inter Company

LOB

Bobby Espinosa

Work Description

P&A

✓

Sub Code Description

Tubing

✓

Description

NavNo

Qty

Ra

Description of Work Start Time 06:00 AM Stop Time 06:00 PM

From	To	Hours	Description	Details	Stage	eRig
01/13/25 06:00:00 AM	01/13/25 07:00:00 AM	1	Travel to/from location	Rig crew travel to location		False
01/13/25 07:00:00 AM	01/13/25 07:30:00 AM	0.5	Review SOP's/Complete JSA	Held safety meeting with rig crew and truck drivers		False
01/13/25 07:30:00 AM	01/13/25 08:00:00 AM	0.5	Customer Procedure Changes	Finished load up equipment, perform pre-trip inspection and start work checks		False
01/13/25 08:00:00 AM	01/13/25 09:00:00 AM	1	Infield rig move	Move rig and all equipment to next location		False
01/13/25 09:00:00 AM	01/13/25 10:00:00 AM	1	Review SOP's/Complete JSA	Held safety meeting, fill out PTW, review SIF hazards and mitigations, spot in equipment		False
01/13/25 10:00:00 AM	01/13/25 11:00:00 AM	1	RU/RD rig	RU rig, connect hard line		False
01/13/25 11:00:00 AM	01/13/25 12:00:00 PM	1	Pressure test	Pressure test hard line, BOP, TI valves		False
01/13/25 12:00:00 PM	01/13/25 12:30:00 PM	0.5	Circulate fluid	Circulate well clean, and pressure test existing CIBP to 1500psi for 15mins pressure ended 1500psi, no decline, release pressure		False
01/13/25 12:30:00 PM	01/13/25 01:30:00 PM	1	ND wellhead / NU BOP stack	ND well head, NU bop, RU work floor, pressure test well connection		False
01/13/25 01:30:00 PM	01/13/25 03:30:00 PM	2	Ranger Down Time	Adjust brakes and rollers		False
01/13/25 03:30:00 PM	01/13/25 04:30:00 PM	1	RIH/POOH with tubing	POOH with tbgr, 78jts to derrick		False
01/13/25 04:30:00 PM	01/13/25 05:00:00 PM	0.5	Customer Procedure Changes	Winterized equipment, shut in well, clean location		False
01/13/25 05:00:00 PM	01/13/25 06:00:00 PM	1	Travel to/from location	Rig crew travel home		False

Payroll Section

Employee	Rev Hours	Travel Hours	Non Rev Hours	Total
Tool Pusher Robles Sr., Jose	0.00	0.00	0.00	0.00
Operator Preciado, Yael	8.00	2.00	2.00	12.00
Derrick Martinez Castaneda, Alejandro	8.00	2.00	2.00	12.00
FloorHand Abrego-Cancino, Noe	8.00	2.00	2.00	12.00
FloorHand Chavez, Hugo E.	8.00	2.00	2.00	12.00

Ranger Energy Services, LLC
10350 Richmond Avenue Suite 550
Houston, TX 77042
(713) 935-8900
(713) 935-8901 (FAX)



777515

Unit # R5529

Daily Work Ticket

Day # 2

Customer Name

Chevron

Customer AFE #

UWRWE-A1892-ABN

Date:

1/14/2025

Stamp:

State

County

CO

Weld County, CO

Well

Order #

FOSS 6-35

Company Rep

Inter Company

LOB

Bobby Espinosa

Work Description

P&A

✓

Sub Code Description

Tubing

✓

Description

NavNo

Qty

Ra

Description of Work Start Time 06:00 AM Stop Time 06:00 PM

From	To	Hours	Description	Details	Stage	eRig
01/14/25 06:00:00 AM	01/14/25 07:00:00 AM	1	Travel to/from location	Rig crew travel to location		False
01/14/25 07:00:00 AM	01/14/25 07:30:00 AM	0.5	Review SOP's/Complete JSA	Held JSA safety meeting, review SOPs, review possible hazards and mitigations		False
01/14/25 07:30:00 AM	01/14/25 08:00:00 AM	0.5	Customer Procedure Changes	Check pressures 0/0psi, perform start work checks		False
01/14/25 08:00:00 AM	01/14/25 09:00:00 AM	1	RIH/POOH with tubing	Finish POOH with tbg		False
01/14/25 09:00:00 AM	01/14/25 09:45:00 AM	0.75	RU/RD/run wireline/slickline	RU WL RIH set CIBP at 2381' RD WL		False
01/14/25 09:45:00 AM	01/14/25 10:15:00 AM	0.5	RIH/POOH with tubing	RIH with tbg to 2381' above CIBP		False
01/14/25 10:15:00 AM	01/14/25 11:00:00 AM	0.75	RU/RD cement crew	RU cement crew stablsh circulation, pump 10sk on CIBP 15.8ppg G cement. RD cement crew		False
01/14/25 11:00:00 AM	01/14/25 11:30:00 AM	0.5	RIH/POOH with tubing	POOH with tbg to 1823' and reverse circulation		False
01/14/25 11:30:00 AM	01/14/25 12:00:00 PM	0.5	RIH/POOH with tubing	POOH with tbg to 724'		False
01/14/25 12:30:00 PM	01/14/25 01:00:00 PM	0.5	Monitor well	Inflow test A-Sand plug for 30mins, no pressure no flow		False
01/14/25 01:00:00 PM	01/14/25 01:30:00 PM	0.5	RU/RD cement crew	RU cement crew, pump 55sk from 724' to surface		False
01/14/25 01:30:00 PM	01/14/25 02:00:00 PM	0.5	RIH/POOH with tubing	POOH with tbg and top off cement		False
01/14/25 02:00:00 PM	01/14/25 02:30:00 PM	0.5	Monitor well	Inflow test surface plug for 30mins, no pressure no flow		False
01/14/25 02:30:00 PM	01/14/25 03:00:00 PM	0.5	ND BOP stack / NU Wellhead	RD work floor, ND bop, put flange and master valve on		False
01/14/25 03:00:00 PM	01/14/25 05:00:00 PM	2	RU/RD rig	RD rig, pick up hard line, clean location, move rig to next location		False
01/14/25 05:00:00 PM	01/14/25 06:00:00 PM	1	Travel to/from location	Rig crew travel home		False