

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-TANIDA 10-6

Project: COLORADO-WELD

Site: HSR-JOHNNY B. GOOD 10-6 PAD

Rig Name No: ECWS 7/7

Event: ABANDONMENT

Start Date: 2/6/2013

End Date: 2/27/2013

Spud Date: 2/26/1997

Active Datum: RKB @4,909.99usft (above Mean Sea Level)

UWI: NW/SE/0/4/N/67/W/6/0/0/6/0/S/2,031.00/E/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/06/2013		MIRU ECWS 7. Control well. NDWH. NUBOP. TOO H & Tally. SCP = blow w/ condensate. SDFN.
2	02/07/2013		Ran gyro survey to 6700' RU FRONTIER SLVT - RIH MS SURVEY GYRO TOOL TO 6700' MAKING STOPS EVERY 100' RDMO. TIH w/ csg scraper. TOO H. Set CIBP at 6720. TIH while hydrotesting tbg to 3000#. SDFN.
3	02/08/2013		Pumped 60 BBL 9.2# mud. RU Sanjel. Pumped 25 sk 15.8# cement on CIBP. TOO H. RU Pioneer. Shot squeeze holes at 4590. Circ dn csg. Got returns up surface csg. TIH w/ CICR. Set CICR at 3911. SDFN.
4	02/09/2013		RU Sanjel. Pumped 20 BBL SMS. Pumped 500 sk 15.8# cement for Sussex plug. Lost returns in mid job. Got returns back last quarter of job. Lots of oil & gas. TOO H. SDFN.
5	02/11/2013		RU Pioneer. Ran CBL from CICR up. TOC at 3530. TIH. TOO H & LD tbg. Cut csg w/ jet cutter at 607. TOO H & LD csg. SDFN.
6	02/12/2013		TIH to 720. RU Sanjel. Pumped 150 sk Type 3 cement. Had good returns thru out job. TOO H. SDFN.
7	02/13/2013		TIH. Tag at 230. LD tbg. NDBOP. RU Pioneer. Set 8 5/8 CIBP at 95'. Test CIBP to 1000# for 15 min. RDMO.
8	02/20/2013		RU Sanjel. Pumped 12 BBL Type 3 cement into flowline.
10	02/27/2013		Crew travel, Redzone. Dug up surface casing. Installed shoring. Cut casing 9' below GL. Tagged @ 90'. Filled csg w 22 bags 5000# cement. Capped casing w plate containing well info. Backfilled.
9	02/27/2013		TIME : 12:00PM, ROUTE : N-25, WINS: 76776, PROJECT TYPE: P & A, BATT#: 34003758, GATHERER: KMG, STATION: 45522, LINE : 20-451-3, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED