

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: CAMENISCH 2-15

Project:COLORADO-WELD-NAD83-UTM13

Site:CAMENISCH 2-15 PAD

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 11/1/2013

End Date:

Spud Date: 10/23/2005

Active Datum: RKB @4,876.99usft (above Mean Sea Level)

UWI: 0/2/N/68/W/15/0/NENW/6/0/N/470/E/0/1795/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/27/2013		TP/CP 0/0 SCP 20, PUMP 40 BBL TO CONTROL WELL, NDWH, NUBOP, TOO H EMI TBG SB (43 YEL, 211 BLU), RIH W/ BAILER, BAIL TO PB, TOO H SB BAILER, SECURE WELL SDFN
2	12/28/2013		PU RIH RBP, SET W/ 168 JTS @ 5180', CIRC WELL, TOO H SB, NDBOP, NDWH, INSTALL 4.5" FRAC VALVE, SPOT 2 SX SND, PT CSG TO 5K FOR 15 MIN (GOOD TEST), SECURE WELL, SDFN
3	12/30/2013		CREW TO LOC NDFV UNLAND PROD CSG NU DUAL ENTRY EQUIP TIH W/ 3393' OF 1-1/4" WORK STRING C&CH SECURE WELL DRAIN EQUIP
4	12/31/2013		CREW TO LOC MIRU CEMENTERS PUMP 660 SKS "G" NEAT CEMENT TOO H W/ 1-1/4" WORK STRING ND DUAL ENTRY EQUIP RELAND PROD CSG NUWH NUBOP SECURE WELL SDFN WOC
5	01/02/2014		CREW TO LOC MIRU E-LINE (NABORS PER OFFICE) RUN CBL FROM 3600-SURFACE TOC=680' RD E-LINE TIH TAG FILL CIRCULATE OFF RBP RELEASE TOO H W/ RBP PU XN NIPPLE TIH LAND PROD TBG W/ 254 JNTS @ 7839.15' KB BROACH TBG NDBOP NUWH TEST TO 5000# SWI RDMO