

WINS No.: 74119		HSR-HOUSTON "B" 3-16A				Start Date: 5/6/2005																		
AFE No.: Read as Null		Operation Summary Report				End Date: 11/21/2005																		
Operator KERR-MCGEE OIL AND GAS ONSHORE LP		FIELD NAME WATTENBERG		SPUD DATE 3/11/96		GL 4,759	KB 4769	ROUTE N21																
API 0512318932		STATE COLORADO		COUNTY WELD		DIVISION US ROCKIES REGION																		
Lat./Long.: Lat./Long.: 40.23097 / -104.89806		Q-Q/Sect/Town/Range: NENW / 16 / 3N / 67W																						
MTD 7663	TVD 7663	LOG MD 7,662.98		PBMD 7628		PBTVD 7628																		
DIRECTIONS: CR 34 & CR 19, W 6/10 to E side of river, S 1/10, E into On loc: Houston "B" 4-16																								
EVENT INFORMATION:		EVENT ACTIVITY: WELL WORK EXPENSE		REASON:		AFE NO.:																		
		OBJECTIVE: DEVELOPMENT		DATE WELL STARTED/RESUMED: 3/11/1996																				
		OBJECTIVE2:		EVENT END																				
				STATUS:																				
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>RIG OPERATIONS:</td> <td>Begin Mobilization</td> <td>Rig On Location</td> <td>Rig Charges</td> <td>Rig Operation Start</td> <td>Finish Drilling</td> <td>Rig Release</td> <td>Rig Off Location</td> </tr> <tr> <td>KMRMS RIG 5 / 5</td> <td>06/20/2005</td> <td>06/20/2005</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>									RIG OPERATIONS:	Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release	Rig Off Location	KMRMS RIG 5 / 5	06/20/2005	06/20/2005					
RIG OPERATIONS:	Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release	Rig Off Location																	
KMRMS RIG 5 / 5	06/20/2005	06/20/2005																						
Date	Time Start-End	Duration (hr)	Phase	Code	Subco de	P/U	Operation																	
5/5/2005	SUPERVISOR: KMG Employee						DWC: \$730.00	CWC: \$730.00																
	8:30 - 9:15		Fish, Tag					MD:																
	9:15 - 9:30		Drop Tv/Rd WI				Fish standing valve and tag fill																	
	9:30 - 10:00		Pressu re Test				Drop test vavle																	
	10:00 - 10:30		Fish Tv				Load tubing pressure test																	
	10:30 - 10:45		Rdmo WI				Fish Test valve																	
							RDMO WL																	
6/19/2005	SUPERVISOR: Dave Donoho						DWC: \$5,839.00	CWC: \$6,569.00																
	6:00 - 7:00		Start Rig Etc			P	Travel time	MD:																
	7:00 - 8:00		Road Rig			P	Road Rig																	
	8:00 - 9:00		Miru			P	MIRU																	
	9:00 - 10:00		Control Well			P	Controlled w/ 30 BBL																	
	10:00 - 11:00		Nubop			P	NDWH, NUBOP																	
	11:00 - 13:00		Tooh			P	TOOH, tally																	
	13:00 - 14:00		Slicklin e - Tag			P	Tagged at 7495																	
	14:00 - 18:00		Tih			P	TIH w/ bailer, hydrotest																	
	18:00 - 19:00		Sd			P	Travel time																	
6/20/2005	SUPERVISOR: Dave Donoho						DWC: \$4,543.00	CWC: \$11,112.00																
	6:00 - 7:00		Start Rig Etc			P	Travel time	MD:																
	7:00 - 8:00		Bail			P	Bailed to 7545																	
	8:00 - 10:00		Tooh			P	TOOH, LD bailer																	
	10:00 - 13:00		Tih			P	TIH w/ bailer																	
	13:00 - 13:30		Bail			P	Bailed to 7575																	
	13:30 - 15:00		Worke d Tubing			U	Stuck in hole																	
	15:00 - 16:30		Tooh			P	TOOH																	
	16:30 - 17:00		Sd			P	Travel time																	

EVENT INFORMATION: EVENT ACTIVITY: WELL WORK EXPENSE REASON: AFE NO.:
 OBJECTIVE: DEVELOPMENT DATE WELL STARTED/RESUMED: 3/11/1996
 OBJECTIVE2: EVENT END
 STATUS:

RIG OPERATIONS: Begin Mobilization Rig On Location Rig Charges Rig Operation Start Finish Drilling Rig Release Rig Off Location

KMRMS RIG 5 / 5 06/20/2005 06/20/2005

Date	Time Start-End	Duration (hr)	Phase	Code	Subco de	P/U	Operation
6/21/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$5,375.00 <u>CWC:</u> \$16,487.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 9:30		Tih			P	TIH w/ overshot
	9:30 - 16:00		Fished			U	Fished
	16:00 - 17:00		Sd			P	Travel time
6/22/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,163.00 <u>CWC:</u> \$22,650.00 <u>MD:</u>
	7:00 - 8:00		Start			P	Travel time
			Rig Etc				
	8:00 - 9:00		Worke d			U	Worked tbg
			Tubing				
	9:00 - 11:00		Wirelin e Work			U	RIH w/ freepoint tools
	11:00 - 14:00		Worke d			U	Worked tbg
			Tubing				
	14:00 - 16:00		Tooh			U	TOOH w/ part of fish
	16:00 - 17:00		Sd			P	Travel time
6/23/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$2,888.00 <u>CWC:</u> \$25,538.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 11:00		Rig Repair			U	Rig Repair
	11:00 - 13:00		Tih			P	TIH w/ overshot
	13:00 - 14:00		Sd			P	Travel time
6/26/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,138.00 <u>CWC:</u> \$31,676.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Tih			P	TIH
	8:00 - 10:00		Fished			U	Could not get into liner
	10:00 - 12:00		Tooh			U	TOOH, LD overshot
	12:00 - 14:00		Tih			U	TIH, screwed into
	14:00 - 15:00		Wirelin e Work			U	Freepoint, chemical cutter
	15:00 - 17:00		Worke d			U	Worked tbg
			Tubing				
	17:00 - 18:00		Sd			P	Travel time
6/27/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$3,238.00 <u>CWC:</u> \$34,914.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Worke d			P	worked tubing
			Tubing				
	8:00 - 10:00		Tooh			P	TOOH
	10:00 - 12:00		Tih			P	TIH w/ overshot
	12:00 - 13:00		Sd			P	Travel time
6/28/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,338.00 <u>CWC:</u> \$41,252.00 <u>MD:</u>
	11:00 - 12:00		Start			P	Travel time
			Rig Etc				

Wins No.: 74119		HSR-HOUSTON "B" 3-16A				API No.: 0512318932	
EVENT INFORMATION:		EVENT ACTIVITY: WELL WORK EXPENSE		REASON:		AFE NO.:	
		OBJECTIVE: DEVELOPMENT		DATE WELL STARTED/RESUMED: 3/11/1996			
		OBJECTIVE2:		EVENT END			
				STATUS:			
RIG OPERATIONS:		Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release
KMRMS RIG 5 / 5		06/20/2005	06/20/2005				
Date	Time Start-End	Duration (hr)	Phase	Code	Subcode	P/U	Operation
	12:00 - 15:30		Back Off			P	Backed off at 7270
	15:30 - 17:30		Tooh			P	TOOH
	17:30 - 18:00		Sd			P	Travel time
6/29/2005 SUPERVISOR: Dave Donoho							
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 9:30		Tih			P	TIH w/ fishing tools
	9:30 - 15:30		Fished			P	Fished
	15:30 - 17:00		Worked			P	worked tubing
			Tubing				
	17:00 - 18:00		Sd			P	Travel time
6/30/2005 SUPERVISOR: Dave Donoho							
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:30		Worked			P	Released overshot
			Tubing				
	8:30 - 10:30		Tooh			P	TOOH, LD 1" tubing
	10:30 - 12:30		Tih			P	TIH w/ 2 1/16 tubing
	12:30 - 13:30		Ndbop			P	NDBOP, NUWH
	13:30 - 15:00		Rdmo			P	RDMO
10/17/2005 SUPERVISOR: Dave Donoho							
	8:00 - 9:00		Road			P	Road Rig
			Rig				
	9:00 - 10:00		Miru			P	MIRU
	10:00 - 11:00		Nubop			P	NDWH, NUBOP
	11:00 - 14:00		Tooh			P	TOOH, tally
	14:00 - 17:00		Tih			P	TIH w/ fishing string
	17:00 - 18:00		Sd			P	Travel time
10/18/2005 SUPERVISOR: Dave Donoho							
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Tih			P	TIH
	8:00 - 16:00		Circ			P	Circ to top of fish
	16:00 - 17:00		Rolled			P	rolled hole
			Hole				
	17:00 - 18:00		Sd			P	Travel time
10/19/2005 SUPERVISOR: Dave Donoho							
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 7:30		Tih			P	TIH
	7:30 - 8:30		Pu			P	PU power swivel
			Power				
			Swivel				
	8:30 - 11:00		Fished			P	Washed over fish
	11:00 - 13:00		Tooh			P	TOOH, LD 1 joint fish
	13:00 - 15:30		Tih			P	TIH w/ new shoe
	15:30 - 16:00		Sd			P	Travel time

EVENT INFORMATION: EVENT ACTIVITY: WELL WORK EXPENSE REASON: AFE NO.:
 OBJECTIVE: DEVELOPMENT DATE WELL STARTED/RESUMED: 3/11/1996
 OBJECTIVE2: EVENT END
 STATUS:

RIG OPERATIONS: Begin Mobilization Rig On Location Rig Charges Rig Operation Start Finish Drilling Rig Release Rig Off Location
 KMRMS RIG 5 / 5 06/20/2005 06/20/2005

Date	Time Start-End	Duration (hr)	Phase	Code	Subco de	P/U	Operation
10/20/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$9,788.00 <u>CWC:</u> \$80,730.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Tih			P	TIH
	8:00 - 9:00		Pu			P	PU power swivel, circ
			Power				
	9:00 - 13:00		Swivel				
			Fished			P	Washed over fish
	13:00 - 14:30		Tooh			P	TOOH, LD wash pipe
	14:30 - 16:00		Tih			P	TIH w/ jars
	16:00 - 18:00		Fished			P	Jarred on fish
	18:00 - 19:00		Tooh			P	TOOH w/ 60 jts
	19:00 - 19:30		Sd			P	Travel time
10/23/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$7,258.00 <u>CWC:</u> \$87,988.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:30		Tooh			P	TOOH, LD overshot
	8:30 - 10:30		Tih			P	TIH with washpipe
	10:30 - 11:30		Pu			P	PU power swivel
			Power				
	11:30 - 16:30		Swivel				
			Fished			P	Washed over fish
	16:30 - 18:30		Tooh			P	TOOH, LD washpipe
	18:30 - 19:00		Sd			P	Travel time
10/24/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$7,658.00 <u>CWC:</u> \$95,646.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 10:00		Tih			P	TIH w/ overshot
	10:00 - 11:30		Fished			P	Jarred on fish
	11:30 - 14:00		Tooh			P	TOOH, LD overshot
	14:00 - 16:00		Tih			P	TIH with washpipe
	16:00 - 17:00		Sd			P	Travel time
10/25/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,758.00 <u>CWC:</u> \$102,404.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Tih			P	TIH
	8:00 - 9:00		Pu			P	PU swl and JU head
			Power				
	9:00 - 12:00		Swvl				
			Fished			P	Washed over fish
	12:00 - 14:30		Tooh			P	TOOH, LD washpipe
	14:30 - 16:30		Tih			P	TIH w/ overshot
	16:30 - 17:00		Sd			P	Travel time
10/26/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$7,388.00 <u>CWC:</u> \$109,792.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 10:00		Fished			P	Fished
	10:00 - 11:30		Tooh			P	TOOH, LD jars
	11:30 - 13:30		Tih			P	TIH w/ jars
	13:30 - 16:00		Fished			P	Fished
	16:00 - 17:00		Tooh			P	TOOH w/ 125 joints

Wins No.: 74119		HSR-HOUSTON "B" 3-16A				API No.: 0512318932	
EVENT INFORMATION:		EVENT ACTIVITY: WELL WORK EXPENSE		REASON:		AFE NO.:	
		OBJECTIVE: DEVELOPMENT		DATE WELL STARTED/RESUMED: 3/11/1996			
		OBJECTIVE2:		EVENT END			
				STATUS:			
RIG OPERATIONS:		Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release
		06/20/2005	06/20/2005				
KMRMS RIG 5 / 5							
Date	Time Start-End	Duration (hr)	Phase	Code	Subco de	P/U	Operation
	17:00 - 18:00		Sd			P	Travel time
10/27/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$6,488.00	<u>CWC:</u> \$116,280.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:30		Tooh			P	TOOH, LD fish
	8:30 - 10:30		Tih			P	TIH w/ washpipe
	10:30 - 11:30		Pu			P	PU power swivel
			Power Swivel				
	11:30 - 16:00		Fished			P	Washed over fish
	16:00 - 17:00		Tooh			P	TOOH
	17:00 - 18:00		Sd			P	Travel time
10/30/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$6,838.00	<u>CWC:</u> \$123,118.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Tooh			P	TOOH
	8:00 - 9:00		Ld			P	LD fish
			Washp ipe				
	9:00 - 10:00		Wait			U	Wait on tools
	10:00 - 12:00		Tih			P	TIH w/ mill
	12:00 - 16:00		Milled			P	Milled 6" of fish
	16:00 - 17:30		Rolled Hole			P	rolled hole
	17:30 - 18:00		Sd			P	Travel time
10/31/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$5,423.00	<u>CWC:</u> \$128,541.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 9:00		Tooh			P	TOOH
	9:00 - 13:00		Tih			P	TIH w/ mill, hydrotest
	13:00 - 16:30		Tooh			P	TOOH, LD tbg
	16:30 - 17:00		Sd			P	Travel time
11/1/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$9,188.00	<u>CWC:</u> \$137,729.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 11:00		Tih			P	PU & TIH
	11:00 - 12:00		Rolled Hole			P	rolled hole
	12:00 - 13:00		Pu			P	PU power swivel
			Power Swivel				
	13:00 - 15:00		Fished			P	Milled on fish
	15:00 - 16:30		Rolled Hole			P	rolled hole
	16:30 - 17:00		Sd			P	Travel time
11/2/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$3,487.00	<u>CWC:</u> \$141,216.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:00		Fished			P	Milled
	8:00 - 10:00		Tooh			P	TOOH, LD mill
	10:00 - 11:00		Sd			P	Travel time

EVENT INFORMATION:	EVENT ACTIVITY: WELL WORK EXPENSE	REASON:	AFE NO.:
	OBJECTIVE: DEVELOPMENT	DATE WELL STARTED/RESUMED: 3/11/1996	
	OBJECTIVE2:	EVENT END	
	STATUS:		

RIG OPERATIONS:	Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release	Rig Off Location
-----------------	--------------------	-----------------	-------------	---------------------	-----------------	-------------	------------------

KMRMS RIG 5 / 5 06/20/2005 06/20/2005

Date	Time Start-End	Duration (hr)	Phase	Code	Subcode	P/U	Operation
11/3/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,838.00 <u>CWC:</u> \$148,054.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 10:00		Tih			P	TIH w/ mill
	10:00 - 13:00		Milled			P	Milled and pushed to 7532
	13:00 - 16:00		Tooh			P	TOOH, LD mill
	16:00 - 17:00		Tih			P	TIH w/ new mill
	17:00 - 18:00		Sd			P	Travel time
11/6/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,438.00 <u>CWC:</u> \$154,492.00 <u>MD:</u>
	7:00 - 8:00		Start			P	Travel time
			Rig Etc				
	8:00 - 9:30		Tih			P	TIH w/ mill
	9:30 - 10:00		Pu			P	PU power swivel
			Power Swivel				
	10:00 - 14:00		Milled			P	Milled 2"
	14:00 - 16:00		Tooh			P	TOOH, LD mill
	16:00 - 17:00		Tih			P	TIH w/ mill, 90 jts tbg
	17:00 - 18:00		Sd			P	Travel time
11/7/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,388.00 <u>CWC:</u> \$160,880.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 8:30		Tih			P	TIH w/ mill
	8:30 - 9:30		Pu			P	PU power swvl
			Power Swvl				
	9:30 - 10:00		Circ			P	Circ 2'
	10:00 - 12:00		Stuck			U	Got unstuck
	12:00 - 13:30		Milled			P	Milled 3'
	13:30 - 14:00		Tooh			P	TOOH w/ 75 joints
	14:00 - 14:30		Sd			P	Travel time
11/8/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$6,738.00 <u>CWC:</u> \$167,618.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	7:00 - 9:00		Tooh			P	TOOH, LD mill
	9:00 - 11:00		Tih			P	TIH w/ new mill
	11:00 - 15:30		Milled			P	Milled 4"
	15:30 - 16:30		Rolled Hole			P	rolled hole
	16:30 - 17:00		Tooh			P	TOOH w/ 20 jts
	17:00 - 18:00		Sd			P	Travel time
11/9/2005	<u>SUPERVISOR:</u> Dave Donoho						<u>DWC:</u> \$5,350.00 <u>CWC:</u> \$172,968.00 <u>MD:</u>
	6:00 - 7:00		Start			P	Travel time
			Rig Etc				
	6:00 - 8:00		Tooh			P	TOOH, LD mill
	8:00 - 10:00		Tih			P	TIH w/ mill
	10:00 - 11:00		Pu			P	PU power swivel
			Power Swivel				

EVENT INFORMATION:	EVENT ACTIVITY: WELL WORK EXPENSE	REASON:	AFE NO.:
	OBJECTIVE: DEVELOPMENT	DATE WELL STARTED/RESUMED: 3/11/1996	
	OBJECTIVE2:	EVENT END	
		STATUS:	

RIG OPERATIONS:	Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release	Rig Off Location
KMRMS RIG 5 / 5	06/20/2005	06/20/2005					

Date	Time Start-End	Duration (hr)	Phase	Code	Subcode	P/U	Operation
	11:00 - 16:00			Worke d Tubing		U	Worked tbg to get unstuck
	16:00 - 17:00			Sd		P	Travel time
11/10/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$5,600.00	<u>CWC:</u> \$178,568.00 <u>MD:</u>
	6:00 - 7:00			Start Rig Etc		P	Travel time
	7:00 - 11:30			Worke d Tubing		P	Worked tbg
	11:30 - 12:00			Back Off		P	Tried to back off tbg
	12:00 - 14:00			Worke d Tubing		P	Worked tbg
	14:00 - 14:30			Back Off		P	Backed off tbg
	14:30 - 17:00			Tooh		P	TOOH w/ tbg
	17:00 - 18:00			Sd		P	Travel time
11/13/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$3,100.00	<u>CWC:</u> \$181,668.00 <u>MD:</u>
	6:00 - 7:00			Start Rig Etc		P	Travel time
	7:00 - 9:30			Tih		P	TIH w/ fishing string
	9:30 - 11:00			Fished		P	Couldn't get onto fish
	11:00 - 13:30			Tooh		P	TOOH, LS overshot
	13:30 - 14:30			Tih		P	TIH w/ 50 jts
	14:30 - 15:00			Sd		P	Travel time
11/14/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$6,400.00	<u>CWC:</u> \$188,068.00 <u>MD:</u>
	6:00 - 7:00			Start Rig Etc		P	Travel time
	7:00 - 8:00			Tih		P	TIH w/ jars
	8:00 - 8:30			Screw ed Into Fi		P	Screwed into fi
	8:30 - 9:00			Worke d Tubing		P	Jars did not work
	9:00 - 10:30			Tooh		P	TOOH, LD jars
	10:30 - 12:00			Tih		P	TIH w/ new jars
	12:00 - 15:30			Worke d Tubing		P	Worked jars
	15:30 - 17:00			Tooh		P	TOOH w/ jars
	17:00 - 18:00			Sd		P	Travel time
11/15/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$22,400.00	<u>CWC:</u> \$210,468.00 <u>MD:</u>
	6:00 - 7:00			Start Rig Etc		P	Travel time
	7:00 - 10:00			Tih		P	TIH w/ overshot
	10:00 - 10:30			Back Off		P	back off
	10:30 - 14:00			Tooh		P	TOOH, LD work string
	14:00 - 17:00			Tih		P	PU & TIH & tally
	17:00 - 18:00			Sd		P	Travel time

Wins No.: 74119		HSR-HOUSTON "B" 3-16A				API No.: 0512318932	
EVENT INFORMATION:		EVENT ACTIVITY: WELL WORK EXPENSE		REASON:		AFE NO.:	
		OBJECTIVE: DEVELOPMENT		DATE WELL STARTED/RESUMED: 3/11/1996			
		OBJECTIVE2:		EVENT END			
				STATUS:			
RIG OPERATIONS:		Begin Mobilization	Rig On Location	Rig Charges	Rig Operation Start	Finish Drilling	Rig Release Rig Off Location
KMRMS RIG 5 / 5		06/20/2005	06/20/2005				
Date	Time Start-End	Duration (hr)	Phase	Code	Subcode	P/U	Operation
11/16/2005	<u>SUPERVISOR:</u> Dave Donoho					<u>DWC:</u> \$2,800.00	<u>CWC:</u> \$213,268.00 <u>MD:</u>
	6:00 - 7:00		Start		P	Travel time	
			Rig Etc				
	7:00 - 10:00		Tih		P	PU & TIH	
	10:00 - 11:00		Broac		P	Broached to SN	
			h Tbg				
	11:00 - 12:00		Ndbop		P	NDBOP, NUWH	
	12:00 - 13:00		Rdmo		P	RDMO	
11/17/2005	<u>SUPERVISOR:</u> Kenny Naill					<u>DWC:</u> \$600.00	<u>CWC:</u> \$213,868.00 <u>MD:</u>
	14:00 - 14:30		Miru		P	MIRU	
	14:30 - 15:00		Broac		P	ok	
			h Tbg				
	15:00 - 17:00		Swab		P	swab	
	17:00 - 17:30		Sdfn		P	sdfn	
11/18/2005	<u>SUPERVISOR:</u> Kenny Naill					<u>DWC:</u> \$1,800.00	<u>CWC:</u> \$215,668.00 <u>MD:</u>
	6:00 - 7:00		Crew		P	crew travel	
			Travel				
	7:00 - 15:30		Swab		P	swab	
	15:30 - 16:00		Sdfn		P	sdfn	
11/20/2005	<u>SUPERVISOR:</u> Kenny Naill					<u>DWC:</u> \$700.00	<u>CWC:</u> \$216,368.00 <u>MD:</u>
	6:00 - 7:00		Crew		P	crew travel	
			Travel				
	7:00 - 10:00		Swab		P	swab	
	10:00 - 10:30		Rdmo		P	RDMO	