

Anadarko Daily Summary Report

Well: LDS 37-24

Project:COLORADO-WELD-NAD83-UTM13

Site:LDS 16-24 PAD

Rig Name No:BAYOU 20/20

Event: WELL WORK EXPENSE

Start Date: 9/5/2014

End Date:

Spud Date: 11/3/2006

Active Datum: RKB @4,914.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/24/0/SESE/6/0/S/667.001334/E/0/709.001418/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/05/2014		CREW TRAVEL TO LOC. MOVE EQUIPMENT TO NEXT LOC, MIRU WO RIG/PUMP/TANK, BLOW DOWN WELL, KILL WELL, RD WH, NU BOPS, RU WORK FLOOR, MIRU EMI CERVICES, TOO H TESTING TBG, 5 BAD TBG, RD EMI SERV. PU RBP, TIH AND SET RBP@7105'. CLOSE WELL SDNF.
2	09/08/2014		CREW TRAVEL TO LOC,OPEN WELL, CIRCULATE GAS OUT, PRESSURE TEST RBP TO 1000psi FOR 15 MIN, TEST GOOD, TOO H w/ TBG, RD WORK FLOOR, ND BOPS. UMLAND 4.5 CAISING, NU ANNULAR FLANGES, NU BOPS/WORK FLOOR. TIH w/ 1 1/4 TBG TO 1518'.TIH w/ 1 1/4 TBG TO 1518
3	09/09/2014		CREW TRAVEL TO LOC, OPEN WELL, MIRU WL, RIH w/ CBL TOOL TO 1600'. LOG FROM 1600' TO 0'.RDMO WL SERVICES, TIH w/ RBP- HEAD,TAG SAND,RU TBG SWIVEL AND BRAKE CIRCULATION,CIRCULATE SAND OFF RBP,LATCH ONTO AND RELEASE RBP,TOOH,LD RBP,MIRU HYDROTESTER.TIH w/

COMMENTS:

09/08/14 - MIRU CEMENTERS, PUMP 200sx, 14.8ppg, 1.33cuft/sx, RDMO CEMENTERS, TOO H. ND WORK FLOOR/ BOPS. RELAND 4.5 @ 68.000 PUNDS, RU WH, NU BOPS. CLOSE WELL CLEAN UP LOC, CREW TRAVEL TO YARD

09/09/14 - NC,XN-NIPPLE,40 JNTS,TUBING SWIVEL,PRODUCTION PACKER,194JNTS.SET PACKER @6054' AND TBG@7305.LAND TBG,RD HYDROTESTER.ND WORK FLOOR AND BOPS,RU 5000psi WH TEST PACKER TO 1000psi FOR 15 MIN,TEST GOOD,TEST WH TO 5000psi FOR 15MIN, TEST GOOD, RDMO HYDROTESTER, PU LUBRICATOR AND MAKE BROUCH RUN TO XN-NIPPLE, RD LUBRICATOR. CLOSE WELL, RD PUMP AND TANK LINES, RD WO RIG, PICK UP LOC, CREW TRAVEL TO YARD