

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: EPICENTER 4-15			
Project:COLORADO-WELD-NAD83-UTM13		Site:EPICENTER 4-15	Rig name no.:BASIC 1509/1509
Event: WELL WORK EXPENSE		Start date: 10/27/2014	End date: Spud date: 5/20/2007
Active datum: RKB @4,823.99usft (above Mean Sea Level)		UWI: SW/NE/0/5/N/67/W/4/0/0/6/PRIME/N/1,435.00/E/0/1,264.00/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	10/27/2014		MIRU CANARY S/L. FISH PLUNGER & SV. TAG FILL @ 7251 KB. RD S/L. MIRU BASIC 1509. HAD TO WAIT ON S/L TO MOVE OFF. RU PUMP. 1000/1000/ SURF 50. BD & KILL WELL W/40 BW-BIO. NDWH. NUBOP. RU PICK T. EMI OOH W/227 JTS. 192 GOOD. 35 BAD. RD PICK T. SEE REMARKS:
2	10/28/2014		CIRC GAS OUT. TEST CSG TO 1000. OK. PUMP 2 SX SAND ON RBP. TOO. NDBOP. NDWH. UNLAND CSG. NU DUAL ENTRY EQUIP. NUBOP. XO TO 1-1/4 EQUIP. PU 1-1/4 TBG AND RUN TO 2000. CIRC LAST 6 JTS. CIRC FOR 1 HR. SWI SDFN
3	10/29/2014		THAW OUT TOP JT. CIRC HOLE FOR 3 HRS. PUMP 40 BBLS 10# MUD @ 2000'. LD 13 JTS LEAVING 49 JTS @ 1600'. CIRC FOR 1 HR. SWI SDFN
4	10/30/2014		RU BAKER. PUMP 5 BW, 10 BBLS MUD FLUSH. 5 BW, 110 SX TYPE III, 14.8 PPG, 1.33 CUFT/SK W/1/4 LB CELLO-FLAKE. DISP W/1 BW. LD TBG. PULL UP TO 400. REV CIRC W/4 BW. LD REST OF TBG. RD BAKER. ND DUAL ENTRY EQUIP. SEE REMARKS:
5	10/31/2014		CT,SM, MIRU Warrior Wireline,Run CBL from 4400' to surface, RDMO wireline,PU RH,XN nipple TIH W/ kill string of 219 JTS=6820',Land TBG, ND BOPs, NU 5K Wellhead, MIRU Tester & Torque & test wellhead flanges to 5K GOOD test, RDMO tester, : SEE COMMENTS.

REMARKS:

10/27/14 - PU T.BIRD WLTC RBP & TIH. SET RBP @. 6886. SWI SDFN

10/30/14 - LAND CSG. INSTALL 5K GE WH. NUBOP. SWI SDFN

10/31/14 - RD pump & tank lines, RDMO Work over unit Basic # 1509, Move to CANNON LAND 14-11. END OF SAFETY PREP.