

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: MARTIN RAYMOND D GU #1			
Project:COLORADO-WELD-NAD83-UTM13		Site:MARTIN RAYMOND D GU #1	Rig name no.:ECWS 9/9
Event: ABANDONMENT		Start date: 2/18/2015	End date: 3/13/2015
Active datum: RKB @4,789.99usft (above Mean Sea Level)		Spud date: 5/12/1975	
UWI: 0/4/N/66/W/34/0/SWNE/6/0/0/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	02/18/2015		MIRU ECWS #9, blow down/ kill well, tbg 260#Csg360#,Sfc100#, ND WH/ NU BOP's, unland 2 3/8" tbg, TOO H tallying, PU 4.5" scraper, 2 3/8" tbg TIH to 7750', SWI, drain pump/ lines, SDFN
2	02/19/2015		CT to loc, TOO H,wait on hydrotester, MIRU tester, PU 4.5"CIBP, 2 3/8" 4.7# Tbg, hydrotest Tbg in hole, <b>set CIBP @ 7700'</b> , PUH 1 jnt, SWI, SDFN
3	02/20/2015		roll gas OOH, test 4.5" CIBP to 1000# for 15 mins, good test, TOO H, MIRU WL, <b>run CBL/VDL from 7700' to Sfc, dump bail 2 sx cement on plug</b> , RDMO WL, MIRU slickline, run <b>Gyro survey from 7670' to Sfc</b> making stops every 100', RDMO slickline, SWI, SDFN
4	02/23/2015		MIRU WL, PU 2 1' 3 1/8" perf guns, <b>shoot 1' of holes @ 7100' and 6500'</b> , POOH, RDMO WL, PU 4.5" CICR, 2 3/8" 4.7# tbg, TIH, <b>set retainer @ 6540'</b> KB w/ 209 jts, establish circulation w/ rig pump, wait on cementers, MIRU cementers, see comments
5	02/24/2015		thaw out BOP's, TIH w/ 2 3/8" tbg, <b>tag TOC @ 6390'</b> , TOO H laying down all but 4000' of tbg, MIRU WL, <b>shoot 1' of squeeze holes @ 4470' and 3960'</b> , POOH RDMO WL, PU 4.5" CICR, 126 jts 2 3/8" tbg, TIH to 3946', drain pump, SWI, SDFN
6	02/25/2015		PU 2 jts 2 3/8" tbg, <b>set 4.5" CICR @ 4005'</b> w/ 128 jts, establish circulation w/ rig pump, MIRU cementers, have safety meeting, <b>pump 350 sx</b> sussex suicide squeeze, underdisplace 3 Bbls, sting out of CICR, POOH 15 stands, circulate clean, see comments
7	02/26/2015		MIRU WL, <b>cut 4.5" csg @ 980'</b> , POOH, RDMO WL, circulate gas OOH, ND BOP's/ WH, unland 4.5" csg, NU BOP's/ spool, drain pump/ lines, SWI, SDFN
8	02/27/2015		move off tbg trailer, move in csg trailer, LD 980' of 4.5" csg, PU 2 3/8" tbg, TIH to 1080', circulate gas OOH, MIRU cementers, <b>pump 550sx</b> balance stub <b>plug from 1080' to 90'</b> , PUH, circulate clean @ 96', LD tbg,RDMO cementers, see comments
9	03/12/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 77'. Filled casing stub with <b>34 bags</b> 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
10	03/13/2015		TIME : 10:00, ROUTE : N12, WINS: 76357, PROJECT TYPE: P&A, PROD: J-SAND, BATT#: 34002377, GATHERER: KMG, STATION: 8255, LINE : NA, COMMENTS: P&A'd OFFLINE.
COMMENTS:			

02/23/15 - **pump 200 sx** 50/50 poz "G" nio suicide squeeze, underdisplace 3 Bbls, sting out of retainer, PUH 10 stands, reverse circulate clean,RDMO cementers, LD 10 more jts to drop fluid level below BOP's, SWI, SDFN

02/25/15 - RDMO cementers, wait on cement 4 hours, TIH **tag TOC @ 3379'** w/ 108 jts, TOO H laying down, drain pump/lines, SWI, SDFN

02/27/15 - wait on cement to setup 4 hrs, PU 3 jts 2 3/8" tbg, **tag TOC @ 96'**, LD tbg, MIRU WL, **set 8 5/8" CIBP @ 80'**, POOH, RDMO WL, pressure test CIBP to 1000# for 15 mins, good test, rig down ECWS #9, moving to the CARLSON V 11-8 JI on 3/2/15