

Daily Completion / Workover Report

AFE #	71130			Report Date	28-Nov-03	
Well Name	Fossil Federal #5-19				Supervisor	Dean Holt
Type Work	COMPLETION					
County	San Miguel			State	Colorado	
Section	19	Township	44N	Range	16W	
Daily Cost	\$68,738		Cum Cost	\$1,567,050		

Status at Report Time:

MI Completion Rig

Previous 24 Hour Activity Detail:

RU Schlumberger. RIH w/ 3-3/8" Powerjet guns loaded 4 JSPF w/ 120 deg phasing & perforated Honaker Trail as follows: Perforated intervals 9604'-9614' & 9517'-9522', no pres increase. POOH. RIH & perforated interval 9482'-9492', no pres increase. POOH. RIH & perforated interval 8944'-8964', pres increased to 200 psi. POOH. RIH & perforated interval 8550'-8575', pres increased to 700 psi. POOH. RIH & perforated intervals 8279'-8284' & 8580'-8590', pres increased to 1000 psi. POOH. RIH & perforated intervals 8254'-8259' & 8262'-8272', pres increased to 1100 psi. POOH & RD Schlumberger.

Cost Breakdown:

Cost Breakdown			Downhole Summary		
Expenditure	Daily Cost	Cum Cost			
Location		2,575	TD		
Completion Unit	6,128	9,422	PBTD		
Snubbing Services	3,044	3,044	Perforations		
Bits		0			
Rental	300	900			
Water		0			
Cement		0			
Cased Hole Logging		8,000			
Perforating	57,916	57,916			
Stimulaton		0			
Contract Labor		0			
N2, Air Services		8,876			
Slickline		0			
Coil Tbg Services		12,363			
Flowback Services		0			
Supervision	750	1,100			
Transportation		2,000			
Miscellaneous	600	1,100			
Tubing		0			
Rods		0			
Wellhead		0			
Tank Battery & Separator		0			
Other Prod Equip		0			
Total	\$68,738	\$107,296			