

US ROCKIES REGION
Operation Summary Report

Well: HSR-SCHRABERG 14-24

Spud date: 3/16/1993

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SCHRABERG 14-24

Rig name no.: BASIC 1509/1509

Event: CONST- CAP WELL WORK

Start date: 7/31/2014

End date:

Active datum: RKB @5,037.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/24/0/SWSE/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
7/31/2014	13:00 - 15:30	2.50	MIRU	30	A	P		MIRU BASIC 1509. CAT IN EQUIP W/CAT.
	15:30 - 17:00	1.50	WO/REP	30	E	P		RU PUMP. 700/700/SURF 0. BD & KILL WELL W/30 BW-BIO.
	17:00 - 18:30	1.50	WO/REP	30	F	P		NDWH. (WH JUNK. LOCKING PINS BAD & RUSTED BOLTS). NUBOP
	18:30 - 19:30	1.00	WO/REP	31	I	P		TOOH W/48 STDS. SWI SDFN
	19:30 - 20:00	0.50	WO/REP	30	G	P		TRAVEL TO YARD
8/1/2014	6:00 - 6:30	0.50	WO/REP	30	G	P		TRAVEL TO LOC
	6:30 - 7:30	1.00	WO/REP	30	E	P		CONTROL WELL W/10 BW-BIO
	7:30 - 8:00	0.50	WO/REP	31	I	P		TOOH W/20 STDS (TBG PLUGGED)
	8:00 - 9:30	1.50	WO/REP	42	B	P		SWAB TBG DOWN
	9:30 - 10:30	1.00	WO/REP	31	I	P		TOOH W/REST OF TBG (TOTAL OF 232 2-3/8 & 12 1-1/4 JTS)
	10:30 - 12:00	1.50	WO/REP	31	I	P		PU 1ST RBP. TIH & SET W/217 JTS @ 6997.
	12:00 - 13:00	1.00	WO/REP	31	H	P		CIRC GAS OUT
	13:00 - 13:30	0.50	WO/REP	52	E	P		TEST CSG/RBP TO 1000. OK
	13:30 - 14:00	0.50	WO/REP	31	H	P		PUMP 2 SX SAND ON RBP
	14:00 - 15:30	1.50	WO/REP	31	I	P		TOOH
	15:30 - 17:00	1.50	WO/REP	31	I	P		PU 2ND RBP. TIH & SET W/215 JTS @ 6932.
	17:00 - 18:00	1.00	WO/REP	31	H	P		PUMP 2 SX SAND ON RBP
18:00 - 19:00	1.00	WO/REP	31	I	P		LD 96 JTS ON TBG FLOAT. SWI SDFN	
8/4/2014	6:00 - 6:30	0.50	WO/REP	30	G	P		TRAVEL TO LOC
	6:30 - 9:00	2.50	WO/REP	31	I	P		LD REST OF TBG.
	9:00 - 10:00	1.00	WO/REP	31	I	P		NDBOP. REMOVE WH. INSTALL FRAC VALVE. SWI.
	10:00 - 10:30	0.50	RDMO	30	C	P		RD PUMP. RDMO