

US ROCKIES REGION  
**Operation Summary Report**

Well: **WALKER 12-7**

Spud date: 4/1/2004

Project: COLORADO-WELD-NAD83-UTM13

Site: WALKER 12-7

Rig name no.: LEED 733/733

Event: CONST- CAP WELL WORK

Start date: 1/13/2015

End date:

Active datum: RKB @4,975.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/7/0/SWNW/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/13/2015	9:00 - 10:00	1.00	WO/REP	30	G	P		ROAD TO LOC
	10:00 - 12:30	2.50	WO/REP	34	G	P		2500' FL IN TBG, CUT PORT @ 7304'
	12:30 - 13:30	1.00	WO/REP	30	A	P		MIRU LEED 731
	13:30 - 14:00	0.50	WO/REP	30	E	P		TBG 0, CSG 50 BD CSG & CONTROL W/ 10 BBLS
	14:00 - 14:30	0.50	WO/REP	30	F	P		NDWH NU BOP
	14:30 - 14:30	0.00	WO/REP					
	14:30 - 17:00	2.50	WO/REP	31	I	P		TOOH & EMI TBG, NO BAD JTS
1/14/2015	17:00 - 17:30	0.50	WO/REP	30	G	P		ROAD TO YARD
	6:00 - 6:30	0.50	WO/REP	30	G	P		ROAD TO LOC
	6:30 - 7:00	0.50	WO/REP	30		P		START EQUIP, SAFETY MTG
	7:00 - 8:00	1.00	WO/REP	35	A	P		CSG 0 PSI, TAG FILL @ 7318'
	8:00 - 10:00	2.00	WO/REP	34	I	S		SET CIBP @ 7065' ( FL EST 2830')
	10:00 - 11:30	1.50	WO/REP	30		P		LOAD CSG, PRESSURE CSG 3 TIMES TO 1000 PSI, LEAKED OFF TO 600 PSI IN 15 MINS
	11:30 - 16:00	4.50	WO/REP	31	I	S		TIH W/ PKR, NO HOLES FOUND IN CSG
1/15/2015	16:00 - 17:00	1.00	WO/REP	30		P		NU BOP, NUWH FOR 5000 PSI TEST
	17:00 - 17:30	0.50	WO/REP	30	G	P		ROAD TO YARD
	6:00 - 7:00	1.00	WO/REP	30	G	P		ROAD TO LOC, PICKED UP NEW HAND
	7:00 - 7:30	0.50	WO/REP	30		P		START EQUIP, SAFETY MTG
	7:30 - 8:00	0.50	WO/REP	52		P		TEST CSG TO 5000 PSI FOR 15 MINS, GOOD TEST
	8:00 - 8:30	0.50	WO/REP	30	F	P		NDWH NU BOP
	8:30 - 10:00	1.50	WO/REP	31	I	P		TIH W/ 3 7/8 ROCK BIT & 226 JTS TBG
1/15/2015	10:00 - 10:30	0.50	WO/REP	30		P		ND BOP NUWH
	10:30 - 11:00	0.50	WO/REP	52		P		TEST 5K WH TO 5000 PSI FOR 15 MINS, GOOD TEST, HANG HZ SAFETY PREP SIGN
	11:00 - 12:00	1.00	WO/REP	30		P		RDMO LEED 731