

US ROCKIES REGION  
**Operation Summary Report**

Well: <b>PALYO 3-11</b>		Spud date: 9/13/2011	
Project: COLORADO-WELD-NAD83-UTM13		Site: PALYO 18-11	Rig name no.: CONCORD 4/4
Event: CONST- CAP WELL WORK		Start date: 10/23/2014	End date:
Active datum: RKB @4,869.00usft (above Mean Sea Level)		UWI: NE/NW/0/2/N/65/W/11/0/0/6/PM/N/1058/W/0/1370/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
10/23/2014	13:00 - 15:00	2.00	WO/REP	30	A	P		MIRU CONCORD 4.
	15:00 - 16:00	1.00	WO/REP	30	E	P		CP-TP=500,SCP=0.BD-KW W/ 60 BBLs.
	16:00 - 17:00	1.00	WO/REP	30	F	P		ND WH, NU BOP,SWI-SDFN.
	17:00 - 18:00	1.00	WO/REP	30	G	P		CT TO YARD.
10/24/2014	8:00 - 9:00	1.00	WO/REP	30	G	P		CT to loc.
	9:00 - 13:00	4.00	WO/REP	45	A	P		TOOH,EMI,SB,Tally tbg. All 227 jts. good.
	13:00 - 16:30	3.50	WO/REP	31	I	P		Round trip scraper-bit to 7030.SWI-SDFN.
10/27/2014	16:30 - 17:30	1.00	WO/REP	30	G	P		CT to yard.
	6:00 - 7:00	1.00	WO/REP	30	G	P		CT TO LOC.
	7:00 - 7:30	0.50	WO/REP	30	E	P		CP=100,BD-KW W/ 20 BBLs.
	7:30 - 9:00	1.50	WO/REP	31	I	P		<b>TIH W/ RBP,SET @ 6970 W/ 220 JTS.</b>
	9:00 - 10:00	1.00	WO/REP	31	H	P		CIRC.GAS OUT, <b>TEST CSG.TO 1000,HELD.</b>
	10:00 - 10:30	0.50	WO/REP	31	1	P		RU LUB, RIH W/ BROACH TO XN.RD LUB.
	10:30 - 11:00	0.50	WO/REP	31	I	P		<b>SPOT 2 SX. SAND ON RBP.</b>
	11:00 - 12:00	1.00	WO/REP	30	F	P		ND BOP,NU WH,NEW COMPANION FLANGED MASTER VALVE.
	12:00 - 12:30	0.50	WO/REP	52	F	P		TORQUE WH BOLTS,TEST FLANGES TO 5K,HELD.
	12:30 - 13:00	0.50	WO/REP	30	C	P		RDMO CONCORD 4.