

US ROCKIES REGION
Operation Summary Report

Well: **STATE L16-3**

Spud date: 11/18/1990

Project: COLORADO-WELD-NAD83-UTM13

Site: STATE L16-03

Rig name no.: CONCORD 5/5

Event: ABANDONMENT

Start date: 1/28/2016

End date: 2/16/2016

Active datum: RKB @4,885.99usft (above Mean Sea Level)

UWI: NE/NW/0/3/N/66/W/16/0/0/6/PM/N/660.00/E/0/1,980.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
1/28/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		Crew to loc.
	6:30 - 7:00	0.50	ABANDP	30	C	P		Held tailgate, BOP function test.
	7:00 - 7:30	0.50	ABANDP	30	A	P		Miru Concord 5.
	7:30 - 8:30	1.00	ABANDP	30	E	P		80/100, scsg slight blow, left open, killed well, 20 dn csg, 10 dn tbg, fresh-bio.
	8:30 - 9:30	1.00	ABANDP	30	F	P		Nd Demco valve, nu flange, nu BOP.
	9:30 - 11:00	1.50	ABANDP	31	I	P		Tooh, 223 jts of 1.66 @ 7,329', ld slotted sn.
	11:00 - 12:30	1.50	ABANDP	34	G	P		Miru WARRIOR WL, rih gyro, tag @ 7,450'.
	12:30 - 13:30	1.00	ABANDP	34	I	P		Rih with gauge ring/junk basket(2.25") to 7,330'.
	13:30 - 14:30	1.00	ABANDP	34	I	P		Rih with cibp, set @ 7,290', rdmo wl.
	14:30 - 15:30	1.00	ABANDP	30	C	P		Load hole, miru HS TESTING, test csg/cibp to 3,000 psi for 15 min, good test.
	15:30 - 16:30	1.00	ABANDP	31	I	P		Test iin with 92 jts, 3,022'.
	16:30 - 17:00	0.50	ABANDP	30	C	P		Hd to stop to cir gas/condensate out, swi, no scsg pressure, sdfn.
	1/29/2016 7:30 - 8:30	1.00	ABANDP	30	G	P		CT TO LOC
	8:30 - 9:30	1.00	ABANDP	31	I	P		FINISH TIH TESTING TBG IN HOLE TO 3000#, TAG CIBP @7290', PUH 5 FT
1/29/2016	9:30 - 10:30	1.00	ABANDP	30	C	P		RDMO TESTER, MIRU CEMENTERS
	10:30 - 11:30	1.00	ABANDP	51	D	P		PUMP 20 SX BALANCE PLUG FROM 7290' TO 6370'
	11:30 - 14:30	3.00	ABANDP	31	I	P		PUH TO 4590', CIRCULATE CLEAN, TOOHL, LD TBG
	14:30 - 15:00	0.50	ABANDP	34	I	P		MIRU WL
	15:00 - 15:30	0.50	ABANDP	34	H	P		SHOOT 2' OF SQUEEZE HOLES @ 4590', POOH
	15:30 - 16:00	0.50	ABANDP	34	I	P		RDMO WL
	16:00 - 16:30	0.50	ABANDP	31	H	P		ESTABLISH CIRCULATION, RU CEMENTERS
	16:30 - 17:30	1.00	ABANDP	51	A	P		PUMP 250 SX DOWN CSG, UP ANNULUS, GOOD CIRCULATION, DISPLACE WIPING RUBBER TO 4180'
	17:30 - 18:30	1.00	ABANDP	30	C	P		RDMO CEMENTERS, DRAIN PUMP/LINES, SDFN
	18:30 - 19:30	1.00	ABANDP	30	G	P		CT TO LOC
2/1/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		Crew to loc.
	6:30 - 7:00	0.50	ABANDP	30	C	P		Held taigate.
	7:00 - 8:00	1.00	ABANDP	30	C	P		Thaw out SANJEL manifold, slight blow on scsg.
	8:00 - 9:00	1.00	ABANDP	30	F	P		Nd manifold, nu wh, nu BOP, BOP function test.
	9:00 - 10:00	1.00	ABANDP	34	G	P		Rih with jet cut, tag cmt @ 3,849', puh cut csg @ 1,240', rdmo WL.
	10:00 - 10:30	0.50	ABANDP	30	C	P		Est cir, lost cir.
	10:30 - 13:30	3.00	ABANDP	30	C	P		Nd BOP, nd wh, cap on wh was siezed on surface head, worked to take it off, unland csg, nu ENERGY API rated spool, nu BOP.
	13:30 - 14:00	0.50	ABANDP	31	I	P		Pulled 10 stands.
	14:00 - 15:30	1.50	ABANDP	30	C	P		Est cir, conditioned wellbore.
	15:30 - 16:00	0.50	ABANDP	31	I	P		Tih with 10 stands.
2/2/2016	16:00 - 17:00	1.00	ABANDP	30	C	P		Est cir, condition wellbore, swi, sdfn.
	7:00 - 7:30	0.50	ABANDP	30	G	P		Crew to loc.
	7:30 - 8:30	1.00	ABANDP	30	C	P		Held tailgate, thawed equipment.
	8:30 - 11:00	2.50	ABANDP	30	C	P		Est cir, condition wellbore, had snow plowed on loc.

US ROCKIES REGION
Operation Summary Report

Well: STATE L16-3

Spud date: 11/18/1990

Project: COLORADO-WELD-NAD83-UTM13

Site: STATE L16-03

Rig name no.: CONCORD 5/5

Event: ABANDONMENT

Start date: 1/28/2016

End date: 2/16/2016

Active datum: RKB @4,885.99usft (above Mean Sea Level)

UWI: NE/NW/0/3/N/66/W/16/0/0/6/PM/N/660.00/E/0/1,980.00/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
2/3/2016	11:00 - 13:30	2.50	ABANDP	51	D	P		Miru SANJEL, held tailgate, test lines to 3,000 psi, est cir, 5 fresh, 10 SAP, 10 fresh spacer, 122 cmt(530 sx) Type 3, 14,8, 1.33, .5% cacl2, .25 lb/sack lcl-7, .3% cfr-2, .3% cfl-3, .4% cdf-4p, got cmt @ surface, displace 4 fresh, rdmo SANJEL.
	13:30 - 14:00	0.50	ABANDP	31	I	P		Ld csg, puh to 270'.
	14:00 - 14:30	0.50	ABANDP	30	C	P		Rev cir cmt out.
	14:30 - 15:30	1.00	ABANDP	30	C	P		Ld remaining tbg, swi, sdfn.
	6:00 - 6:30	0.50	ABANDP	30	G	P		Crew to loc.
2/16/2016	6:30 - 7:00	0.50	ABANDP	30	C	P		Held tailgate, no pressure on scsg, BOP function test.
	7:00 - 8:00	1.00	ABANDP	30	C	P		Held tailgate, no pressure on scsg, BOP function test.
	8:00 - 9:00	1.00	ABANDP	34	I	P		Miru WARRIOR, rih with 8 5/8 cibp, tag cmt @ 280', puh set cibp @ 80', rdmo WL.
	9:00 - 9:30	0.50	ABANDP	30	C	P		Rdmo Concord 5.
	10:00 - 11:00	1.00	ABANDP	52		P		PSI test surface casing to 500 psi, good test
	11:00 - 12:00	1.00	ABANDP	53	B	P		dug up surface casing
	12:00 - 13:00	1.00	ABANDP	53	C	P		cut casing 6' below GL, tagged @ 70'
	13:00 - 14:00	1.00	ABANDP	53	B	P		filled casing stub with 33 bags 5000 psi cement
	14:00 - 15:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	15:00 - 16:00	1.00	ABANDP	53	B	P		backfilled
	15:00 - 15:00	0.00	ABANDP	50		P		P&A'd OFFLINE. CODL