
4/8/16	MIRU Yetter Rig. TOH w/ pump, rods and tubing. SD
4/11/16	Set CIBP @ 4950'. Dump bail 2 sks of cement on top. Turned hole with drilling mud and gel. Stretched 5 1/2" csg and found free point @ 2950'. Found collar and cut casing off @ 2008'. TOH w/ 5 1/2" casing- 43 total jts. TIH w/ tubing and pumped 40 sks of cement for stub plug @ 2008'. Pulled up to 160'. Pumped 50 sks cement half in half out of 8 5/8 surface csg @ 160'. TOH w/ tubing. SD.
4/12/16	TIH w/ tbg and tag cement @ 127'. Pump 40 sks of cement @ 127'. TOH and pump 15 sks of cement @ 50' to surface. RDMO. SD (plan to cut surface casing off below ground level and weld plate on top to complete plugging)
4/27/16	Cut surface casing off 5' below ground level. Weld plate on top of casing. Well is plugged.
4/28/16	Clean Location.

FINAL REPORT