



**Geologist Information**

General:	Existing Location, 19 new wells, 1 Existing
Ownership:	Fee Surface/Split Minerals
SUA Status:	Existing SUA
Spacing Units:	1 spacing unit – COC55 168
Adjacent Owners:	BLM, Ware

**Plan of Development**

Access:	New access will be built from the south side of the pad to the county road. Existing access will be rerouted and maintained during drilling operations, however access will be reclaimed after drilling and completions operation are complete.
Drilling:	Buy back meter will be moved to the RU 32-12 pad to supply fuel gas for rig.
Cuttings:	Cuttings will be managed in cuttings trench on the west side of the pad.
SIMOPS:	Yes
Completions:	Completions will frac on pad. Frac crew will be location in a 200' x 150' area on the north side of the pad. Water will be supplied to the RU 32-12 pad through 6" water supply line, which will be buried with the produced water and oil lines from the RU 31-12V pad to the RU 32-12 pad.
Flowback:	On pad
Production:	Separators (5 quads) and Summit meter will be placed in a 110' x 30' area along the southern access road off the south side of the pad. A blow down tank (1-300bbl) will be place in a 30' x 30' area along the south side of the pad 75' east of the separators.
Pipeline:	Will need to install 1-4" water line and 1-2" oil line from the production equipment to the RU 31-12V pad. Pipelines will be installed around the south and east side of the pad and then will follow the existing access road to the RU 31-12V pad. Summit will install a new 8" gas line from the units to the existing 12" near Beaver Creek Rd.

**Legend**

- Existing Water Pipeline
- 1-4" Produced Water & 1-2" Oil Line
- 1-6" Completions Water Supply (Buried)
- Proposed Gas Pipeline (8")
- Existing Road
- Existing Gas Pipeline (Summit)
- Proposed Frac Equipment Area
- Proposed Road
- Proposed Production Equipment Area
- Proposed Daylight Line
- Proposed Pad or Pit
- Existing Road
- Proposed Limit of Disturbance
- Parcel Ownership
- Existing Pad

TEP Rocky Mountain LLC

RU 32-12 Plan of Development  
T7S R94W, Section 12

Date Prepared: June 20, 2016

