

Linn Operating, Inc.
Piceance – Parachute, CO
CD32 596 Pad History

- May 27 – 30, 2008 – Clear trees and brush off drill pad site (Sterling Construction)
- September – October, 2007 – Build drill pad (Melgaard Construction)
- November 7 – 20, 2007 – Install stormwater BMPs on pad & access road (Metcalf Construction)
- June 16 – July 18, 2008 – Expand pad and pit (Black Diamond)
- June 18 – July 8, 2008 – Upgrade access road (Melgaard Construction)
- July 16 – 17, 2008 – Prepare pit for liner (Roustabout Specialties)
- July 18 – 24, 2008 – Install liner in pit (Roustabout Specialties)
- July 24, 2008 – Spud first well – drill 8 wells (Frontier 9)
- October 21, 2008 – Rig released
- November 24 – December 2, 2008 – Haul clean dirt from C20 596 pad to mix with drill cuttings (Teter Construction)
- December 1 -3, 2008 – Mix cuttings with dirt (Moody Construction)
- December 9, 2008 – Install fence around pit (Roustabout Specialties)
- May 26 – June 12, 2009 – Reclaim pit and rebuild frac pit (Moody Construction)
- July 11 – 15, 2010 – Prepare pit and install liner (Roustabout Specialties)
- November 25, 2009 – Haul liner to Rio Blanco landfill (Roustabout Specialties)
- September 15 – October 15, 2009 – Frac wells
- November 19 – December 2, 2009 – Pump out water and install another liner on top of existing liners (Bolton Construction)
- December 2, 2009 – Hydrotest liner (Berry Petroleum Company)
- December 4, 2009 – January 19, 2010 – Install fence around pit (Metcalf Excavation)
- May 14, 2010 – Repair fence (Bolton Construction)
- November 3, 2010 – Maintenance on pad berm (Teter Construction)
- October 19, 2010 – Land farm spoils pile (Moody Construction)
- November 2010 – Pull bird net off pit (Bolton Construction)
- April 2011 – Pull bird net over pit (Bolton Construction)
- May 2011 – Spoil pile lab tests indicate 2015 - all tested items meet COGCC Table 910-1
- November 2011 – Pull bird net off pit (Bolton Construction)
- April 2012 – Pull bird net over pit (Bolton Construction)
- October 2012 – Pull bird net off pit (Bolton Construction)
- April 2013 – Pull bird net over pit (Bolton Construction)
- October 2013 – Pull bird net off pit (Bolton Construction)

- Spring 2014 – Pull bird net over pit (Bolton Construction)
- May 2014 – Spoil pile lab test indicate all tested items meet COGGC Table 910-1
- Fall 2014 – Pull bird net off pit (Moody Construction)
- Spring 2014 – Pull bird net over pit (Moody Construction)
- 2015 – Fence, net, and liner will be removed. Pit bottom will be sampled and treated (if required). If required, pit bottom will continue to be excavated until clear dirt is encountered. Successfully treated spoils and pit bottoms will be buried in the pit in compliance with COGCC regulations and the pad will be interim reclaimed. The east, north and south sides of the pad will be pulled up to a minimum slope of 3:1. Top soil will be spread out and seeded with an approved seed mix. The pad will be fenced to keep cattle off the revegetation.