

:		<b>GREAT WESTERN 27-31</b>				Date: 1/8/2017	
<b>AFE No: MTG-2017</b>		<b>Daily Completion and Workover Report</b>				DOL: 2	

REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC	FIELD NAME WATTENBERG	SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH	ST NO. 00		
SPUD DATE 01/29/2007	API 05-123-24283	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA		
OPERATIONS AT RPT TIME WSI, MITIGATION COMPLETE						
24 HR SUMMARY BLEED OFF WELL. POOH STANDING BACK. TIH WITH RBP. SET RBP @ 6,748'. RELEASE OFF RBP AND LAY DOWN 1 SINGLE. CIRCULATE WELLBORE WITH PACKER FLUID. TEST RBP TO 500 PSI. GOOD TEST. LAY DOWN 2 SINGLES. ND BOPS. NU PRODUCTION TREE. TEST TO 2500 PSI. GOOD TEST.						
24 HR FORECAST WSI, MITIGATION COMPLETE.						
GL ELEV 4,764.0 (usft)	RKB 4,764.0 (usft)	FORMATION	TMD 0	TVD 0	PBTMD 7.370	PBTVD 7.233
			AUTH COST /		DAY COST / CUM COST \$13,989 / \$25,054	

CASING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

TUBING DETAILS								
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS
TUBING ASSEMBLY 1	2.375	08/27/2015	10.0	7,217.1	2.375		J-55	
TUBING ASSEMBLY 1	2.375	01/08/2017	10.0	6,752.5	2.375			

PERFORATIONS							
FORMATION/ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)	

:		GREAT WESTERN 27-31			Date: 1/8/2017
AFE No: MTG-2017		Daily Completion and Workover Report			DOL: 2
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 06:00	6.00	MITIGATE	MTG PLANNED - MITIGATION		WSI FOR MITIGATION.
06:00 - 06:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		CREW TRAVEL AND SAFETY MEETING.
06:30 - 07:00	0.50	MITIGATE	MTG PLANNED - MITIGATION		START AND WARM UP EQUIPMENT.
07:00 - 07:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		CASING PRESSURE 80 PSI, TUBING PRESSURE 0 PSI. BLEED OFF CASING.
07:30 - 10:00	2.50	MITIGATE	MTG PLANNED - MITIGATION		UNLAND TUBING HANGER. LAY DOWN 1 SINGLE AND POOH STANDING BACK. TALLY OUT.
10:00 - 10:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		OOH, LAY DOWN NOTCHED COLLAR AND XN NIPPLE (XN NIPPLE WAS PITTED). MAKE UP NEW XN NIPPLE, ON/OFF TOOL AND PICK UP RBP.
10:30 - 12:00	1.50	MITIGATE	MTG PLANNED - MITIGATION		TIH WITH RBP AND ON/OFF TOOL.
12:00 - 12:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		WITH 220 JOINTS IN THE HOLE, SET RBP. UP WEIGHT WAS 32K AND DOWN WEIGHT WAS 28K, BLOCK WEIGHT WAS 5K. PULL 10 OVER 3 TIMES TO ENSURE RBP WAS SET. TOP OF RBP SET @ 6,748'. RELEASE ON/OFF TOOL FROM RBP AND LAY DOWN 1 SINGLE.
12:30 - 13:15	0.75	MITIGATE	MTG PLANNED - MITIGATION		LOAD THE WELLBORE WITH FRESH WATER WITH BIOCIDES, PUMPING DOWN THE CASING.
13:15 - 13:35	0.33	MITIGATE	MTG PLANNED - MITIGATION		PUT 30 GAL OF PACKER FLUID IN RIG PIT AND LOAD WITH 120 BBLS FRESH WATER WITH BIOCEIDE. ROLL RIG PIT TO MIX CHEMICALS.
13:35 - 14:10	0.58	MITIGATE	MTG PLANNED - MITIGATION		REVERSE CIRCULATE WELLBORE WITH PACKER FLUID.
14:10 - 14:30	0.33	MITIGATE	MTG PLANNED - MITIGATION		PRESSURE TEST RBP TO 550 PSI FOR 15 MINUTES. GOOD TEST. BLEED OFF PRESSURE.
14:30 - 14:40	0.17	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN 2 SINGLES. WITH 217 JOINTS IN THE HOLE, LAND TUBING ON HANGER. EOT @ 6,656' WITH ON/OFF TOOL.
14:40 - 15:10	0.50	MITIGATE	MTG PLANNED - MITIGATION		RIG DOWN FLOOR, NIPPLE DOWN BOPS AND NIPPLE UP PRODUCTION TREE.
15:10 - 15:30	0.33	MITIGATE	MTG PLANNED - MITIGATION		PRESSURE TEST PRODUCTION TREE, WELLBORE AND RBP TO 2,500 PSI FOR 15 MINUTES. GOOD TEST.
15:30 - 18:00	2.50	MITIGATE	MTG PLANNED - MITIGATION		RDMO TO GW 27-51.
18:00 - 18:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		WINTERIZE RIG AND PUMP.
18:30 - 00:00	5.50	MITIGATE	MTG PLANNED - MITIGATION		WSI, MITIGATION COMPLETE.