

US ROCKIES REGION
Operation Summary Report

Well: AGGREGATE 10-9		Spud date: 2/10/2006	
Project: COLORADO-WELD-NAD83-UTM13		Site: AGGREGATE 10-9	Rig name no.: LEED 721/721
Event: CONST- CAP WELL WORK		Start date: 8/31/2018	End date:
Active datum: RKB @4,935.99usft (above Mean Sea Level)		UWI: NW/SE/0/2/N/66/W/9/0/0/6/0/S/2,050.00/E/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
8/29/2018	12:00 - 14:00	2.00	LOCPRP					STRING FENCE LOCATION
	14:00 - 16:00	2.00	LOCPRP					MOWED LOCATION
-								
8/30/2018	8:00 - 12:00	4.00	WO/REP	35	A	P		RU SLICKLINE TRUCK. PULL PAD PLUNGER AND FLOATING STANING VALVE. TAG FILL @7503. RD SLICKLINE.
9/4/2018	6:00 - 7:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PRESSURES. 1250/1250.
	7:00 - 8:30	1.50	WO/REP	30	A	P		RU. HOOK UP PUMP AND TANK.
	8:30 - 12:00	3.50	WO/REP	30	E	P		BLOW WELL DOWN. ROLL OUT GAS AND OIL.
	12:00 - 13:30	1.50	WO/REP	30	F	P		ND 4.5 WELL HEAD. BOLTS WERE VERY RUSTY AND HARD TO BREAK LOOSE. NU NEW R-46 RING AND BOP.
	13:30 - 14:30	1.00	WO/REP	31	I	P		TOOH WITH 2.375 4.7# J-55 EUE TUBING. LANDED WITH 233 JTS @7384.02.
	14:30 - 15:30	1.00	WO/REP	34	O	P		RU CUTTERS WL. PU AND RUN 4.5 GAUGE RING TO 7184. RD WL.
	15:30 - 17:00	1.50	WO/REP	31	I	P		PU RMOR 4.5 WLTC RBP AND TIH. SET PLUG WITH 227 JTS @7183.31. LD 2 JTS.
	17:00 - 19:00	2.00	WO/REP	31	H	P		ROLL HOLE. PRESSURE TEST TO 1000 PSI. HELD FOR 15 MIN AND HAD GOOD TEST. LD 1 JT AND SPOT 2 SACS SAND ON PLUG AND DISPLACE WITH 20 BBLS OF WATER. TOOH LD 5 JTS. SWI.
9/5/2018	19:00 - 20:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO YARD.
	6:00 - 7:00	1.00	WO/REP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PRESSURESS. SCP 0 PSI.
	7:00 - 9:30	2.50	WO/REP	31	I	P		RU EMI EQUIPMENT. TOOH TESTING. FOUND NO BAD JTS. RD EMI EQUIPMENT.
	9:30 - 11:00	1.50	WO/REP	31	I	P		PU RMOR 4.5 WLTC RBP. TIH WITH 224 JTS @7083. SET PLUG. LD 1 JT AND SPOT 2 SACS SAND AND DISPLACE WITH 20 BBLS. LD 4 JTS TO 219 JTS IN THE HOLE @6945.15.
	11:00 - 12:00	1.00	WO/REP	31	Y	P		RU TO BROACH TUBING. RUN BROACH TO XN NIPPLE. RD SWAB EQUIPMENT.
	12:00 - 14:00	2.00	WO/REP	30	J	P		ND BOP. NU NEW 5K TOP FLANGE AND 2 2.375 X 2.063 FLANGED GATE VALVES, ADD 1 5K BALON ON EACH CASING SIDE AND CHANGE OUT TUBING MANDRAL SEALS. RU HOLESEEKERS AND TEST AND TORQUE WELL HEAD BOLTS. FOUND NO LEAKS. SWI.
	14:00 - 17:00	3.00	WO/REP	30	C	P		RD RIG. RACK PUMP AND TANK. CLEAN UP LOCATION. MRO. FINAL REPORT.