

New Drill		Recompletion		LOE		Re-Frac		Casing Repair		X T/A	
Date:	15-Jul-19	Well Name:	Antelope 42-17						AFE:	CO007134	19003..09

Sec: 17 Twn: 5N Rng: 62W

Surface Csg:	12 jts	Size: <u>8 5/8"</u>	Wt/Gd: <u>J-55 24#</u>	Conn. <u>ST&C 8RD</u>	Depth: <u>516'</u>
Production Csg:	167 jts	Size: <u>4 1/2"</u>	Wt/Gd: <u>N-80 11.6#</u>	Conn. <u>LT&C 8RD</u>	Depth: <u>6892'</u>
Rods:		Size: _____	Wt/Gd: _____	Top: <u>8RD</u>	Depth: _____
Tubing:	197 jts	Size: <u>2 3/8"</u>	Wt/Gd: <u>J-55</u>	Conn. <u>EUE</u>	Depth: <u>6379'</u>
Packer: _____		RBP: _____	CIBP <u>6411'</u>	Sd Plug _____	Last Cleaned Out To <u>6859'</u>
TD	<u>6945'</u>	PBTD <u>6892'</u>	TOC <u>2505'</u>		
Fluid Lost	<u>6461</u>	Recovered	<u>2101</u>	Load Remaining	<u>4360</u>
Other Information:					

Job Objective: _____ Offset frac T/A

SICP-180, SITP-110, SISP-0, MIRU RWS #15. Hold safety meeting and discuss JSA. Control well to the rig tank then pump a 40/20 bbl kill down the csg and tbq to get well on a strong vacuum. Breakdown the wellhead then RU to TOO H w/ 207 jts and lay down 9 jts. RU to TBIH w/ 10K HM CIBP and work to set w/ 198 jts at +/- 6411'. Plug is set 77' above the top Niobrara perms at 6488'. RU and roll the hole clean of gas and oil then pressure test to 1000 psi and held for 10 min w/ no leak off. RU to pump 2 sks cmt and displace w/ 25 bbls then lay down one jt. ND the Bop's and repack the wellhead. EOT is landed w/ 197 jts at +/- 6379'. Clean up location and RD to move to the Park U-4-9 XRLC. Turn well over to prod, end of report. Offset frac prep to be charged to the Antelope O-20 pad AFE 19003..09.

Contractor: RWS / Acme / Zito / SES / Anytime Supervisor: Larry Webb

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Location				Production Liner		
Misc. Pump				Production Casing		
Trucking	RWS			Tubing		
Bits				Tree		
Drilling Fluids				Pumping Unit & Engine		
Cement & Services				Subsurface Equipment		
Cased Hole Logging & Perf				Flow Line & Connections		
Equipment Rentals	Anytime			Separation/Treating Equip		
Contract Services				Storage Tanks		
Completion Unit	RWS #15			Wellhead Equipment		
Swab Rig				Other Lease Equipment		
Stimulation						
Hydrotesting						
Professional Services	SES					
Roustabout						
Frac tanks / KCL water	Acme / Zito			Total Tangible		
Slickline						
Anchors				Completion Cost		
Tubing rental						
				Drill Cost		
	Total Intangibles			Total Cost		