

TEST SPECIFICATIONS						Date:		Select Routing:													
Rangeview Pipeline Gathering System Hydrostatic Pressure Test						17-Jun-2016															
LDS 1W Well Connect						Test Number: 1		of 1													
Project Name:			Project I.D. / AFE Number			Facility Name or Number															
Rangeview Pipeline Gathering System			15W021A			LDS 1W Well Connect (South)															
Installation Location (M.P. or S.S.):		State:	County/Parish:	Class Location	2	Selected Design Pressure	1480	Planned MAOP	1400												
0+00 to 5+60		CO	Weld	Designation																	
Project Description:																					
Hydrostatic pressure test of the 4" well connect pipeline.																					
Testing at 1.25*MAOP = 1850 minimum test pressure. 2225 psig Target Test Pressure at Chart Location																					
Max Test Pressure for ANSI 600 Valves and Fittings is 2660 psig where they are located.																					
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																					
LEAK ONLY TEST <input type="checkbox"/> STRENGTH TEST <input checked="" type="checkbox"/> FABRICATION <input type="checkbox"/> NEW CONSTRUCTION <input checked="" type="checkbox"/> REPLACEMENT <input type="checkbox"/> RETEST <input type="checkbox"/> REFERENCE DRAWINGS ATTACHED <input type="checkbox"/>																					
POST-INSTALLATION TEST <input checked="" type="checkbox"/> PRE-INSTALLATION TEST <input type="checkbox"/>																					
Minimum Component Characteristics					Test Design Criteria																
Pipe Information					Test Pressure Calculations																
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>O.D.</td><td>4.5</td></tr> <tr><td>Wall Thickness</td><td>0.188</td></tr> <tr><td>SMYS</td><td>52,000</td></tr> </table>					O.D.	4.5	Wall Thickness	0.188	SMYS	52,000	<input type="checkbox"/> Input minimum and maximum pressure of test <input type="checkbox"/> Input minimum and maximum %SMYS of test										
O.D.	4.5																				
Wall Thickness	0.188																				
SMYS	52,000																				
Valve/Flange ANSI Class Rating 600# Valves/Fittings					<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th></th> <th>Pressure (psig)</th> <th>% PIPE SMYS</th> </tr> <tr> <td>Max. Test Pressure (Pipe)</td> <td>2598</td> <td>59.8%</td> </tr> <tr> <td>Max. Test Pressure (Valves and Fittings)</td> <td>2660</td> <td>61.2%</td> </tr> <tr> <td>Min.</td> <td>1850</td> <td>42.6%</td> </tr> </table>						Pressure (psig)	% PIPE SMYS	Max. Test Pressure (Pipe)	2598	59.8%	Max. Test Pressure (Valves and Fittings)	2660	61.2%	Min.	1850	42.6%
	Pressure (psig)	% PIPE SMYS																			
Max. Test Pressure (Pipe)	2598	59.8%																			
Max. Test Pressure (Valves and Fittings)	2660	61.2%																			
Min.	1850	42.6%																			
					Test Section - Reference Data																
					Test Medium: Water Test Duration: 8 Hours (min) Section Length: 560 Ft. Section Fill Volume: 463 Gal Max. Elevation Change: 8 Ft.																
					Station Equations: <table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th></th> <th>1</th> <th>2</th> <th>3</th> </tr> <tr> <td>Back</td> <td>0+00</td> <td>0+00</td> <td>0+00</td> </tr> <tr> <td>Ahead</td> <td>0+00</td> <td>0+00</td> <td>0+00</td> </tr> </table>						1	2	3	Back	0+00	0+00	0+00	Ahead	0+00	0+00	0+00
	1	2	3																		
Back	0+00	0+00	0+00																		
Ahead	0+00	0+00	0+00																		
Test Pressures																					
Location	Station	Elevation (feet)	Max. psig.	% SMYS @ Max.	Min. psig.	% SMYS @ Min.	Variance psig.	Target psig.	% SMYS @ Target												
BEGIN -	0+00	4618	2,598	59.8%	1,853	42.7%	745	2,225	51.2%												
HIGH ELEVATION	5+60	4626	2,595	59.7%	1,850	42.6%	745	2,222	51.1%												
LOW ELEVATION	0+00	4618	2,598	59.8%	1,853	42.7%	745	2,225	51.2%												
END	5+60	4626	2,595	59.7%	1,850	42.6%	745	2,222	51.1%												
Chart Location (Test Point)	0+00	4618	2,598	59.8%	1,853	42.7%	745	2,225	51.2%												
REMARKS:																					
ASME B16.5 2.6 System Hydrostatic Testing 2003.																					
Flanged joints and flanged fittings may be subjected to system hydrostatic tests at a pressure of 1.5 times the 38°C (100°F) rating rounded off to the next higher 1 bar (25 psi) increment. Testing at any higher pressure is the responsibility of the user, taking into account the requirements of the applicable code or regulation.																					
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																					
PRE-TEST SPECIFIED / REVIEWED BY:			TEST PERFORMED / ACCEPTED BY:			POST-TEST REVIEWED BY:															
Originator (Signature)	Date:		Test Performed by (Signature):	Date:		Compliance (signature)	Date:														
Designed Reviewed if applicable (Signature)	Date:		Company Name (for Contractor or for Employee):	Date:		Engineering or Operations (Signature)	Date:														
Compliance (Signature)	Date:		Witnessed & accepted by Company Representative (Signature):	Date:		Actual MAOP															



April 2006

MOP Establishment and Pressure Testing of Pipelines

TG1601.190

PAGE 1 OF 9

LIQUID PIPELINE
PRESSURE TEST
REPORT

Pressure Test Number 1 OF 1

MOP of tested facility is 1400 PSIG

Company: SADDLE BUTTE P/L Operations Area: RANGEVIEW P/L
Project: RANGEVIEW P/L GATHERING SYSTEM AFE: 15N021A
Pipeline: LDS 1W WELL CONNECT OFF COUNTY RD. 60 1/2
Section: _____
Station or Milepost From: 0+00 To: 5+60



INSTRUCTIONS

PAGE 2 OF 9

In this worksheet, cells containing formulas are protected against input.
Cells with **BLUE** text labels allow or require input.

<i>General Information</i>	<ul style="list-style-type: none"> • Complete this Report and attached necessary exhibits for all SBP installed pipelines or pipeline segments or those re-qualified for service. • Fill in all applicable information. If information is not applicable, write NA in the corresponding space on the Report.
<i>Pipe Data</i>	<ul style="list-style-type: none"> • Record the details for each pipe section tested, including lengths, line fill, pipe fittings, etc. • Add together pipe section lengths and line fill for a total pipe section length and line fill.
<i>Test Water Data</i>	<ul style="list-style-type: none"> • Enter water source information (i.e., from municipal supply, well, river, lake, pond) in the Test Log or notes section of the Report. • Source water temperature compared to ground temperature can assist with understanding the time for the water to stabilize.
<i>Pressure Calculations</i>	<ul style="list-style-type: none"> • Elevation of high and low points and the elevation of the test pressure measure sites is required for calculation of the target test pressures.
<i>Test Log</i>	<ul style="list-style-type: none"> • Fill out the Test Log at the time of the test. This is the actual log of the test. • From the start of filling the test section, record pressure readings from the calibrated test gauge or deadweight tester used in the test. • Record the test pressure and temperatures at intervals of 30 minutes to an hour and as necessary to represent the test pressure during the test period. • The below ground pipe temperature sensor should be placed away from exposed pipe and far enough from the water injection point so that water injected will not affect the readings. • In the Remarks column, enter start of test, end of test, and any remarks concerning unusual events, such as liquid added or withdrawn, weather conditions, etc.
<i>Notes</i>	<ul style="list-style-type: none"> • Enter all pertinent comments about the test, including such things as weather conditions, radical weather changes, equipment malfunctions, or any other noteworthy event that may affect testing.
<i>Profile</i>	<ul style="list-style-type: none"> • An elevation profile is required for any test section where the elevation varies more than 100 feet. The following items should be noted on the profile: <ul style="list-style-type: none"> - Location and elevation where test pressure measurements are taken - High and low points - Stationing or mileposts - Horizontal and vertical scale of the drawing • Elevation data is available in electronic format from the KPL mapping system. • If electronic elevation data is not available, take profile elevations from survey information or from U.S. Geological Service 7 1/2 minute topographical maps.
<i>Failure Log</i>	<ul style="list-style-type: none"> • Record each failure event that causes the line to be taken "off test". • Enter the date, time, and pressure at the time of failure. • List the apparent cause of the failure if the actual cause cannot be determined. Pipe seam failure or leaking flange, for example, could be entered as the cause of test failure. • Describe the repair method (i.e., changed-out pipe or tightened flange).
<i>Supplementary Documentation</i>	<ul style="list-style-type: none"> • Check each supplementary documentation attached as part of this test record (i.e., test charts and/or equipment certifications). • Write the corresponding Exhibit Number on the attached supplementary documentation.
<i>Certification</i>	<ul style="list-style-type: none"> • Signatures of the Company and Contractor representatives in charge of the test are MANDATORY.




PRESSURE CALCULATIONS

PAGE 3 OF 9

Location of Test Point P/L TIE-IN	Elevation of Test Point 4,626 Ft. (Elevation) 5+60 Ft. (Station)	High Point 4,626 Ft. (Elevation) 5+60 Ft. (Station) Location Name	Low Point 4,618 Ft. (Elevation) 0+00 Ft. (Station) Location Name
Target MOP: 1,400	Test Duration: hr 2	Start Point 4,618 Ft. (Elevation) 0+00 Ft. (Station) Location Name	End Point 4,626 Ft. (Elevation) 0+00 Ft. (Station) Location Name
Target Test Pressure Range 2,205	High Point 4,626	Low Point 4,618	
1st Min: 560 Maximum:			
2nd Min: 1,120			

TEST LOG

DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
6/22/16	7:01	0				PRESSURING TO FIRST HOLD
AM	7:08	612	61°	68°	72°	FIRST HOLD 15 MINUTES.
	7:23	610	63°	68°	76°	PRESSURING UP FOR SECOND HOLD
	7:28	1,124	63°	68°	77°	SECOND HOLD 15 MINUTES
	7:40	1,121	63°	68°	78°	PRESSURING UP FOR THIRD HOLD
	7:42	1,688	63°	68°	78°	THIRD HOLD 15 MINUTES
	7:57	1,688	63°	68°	79°	PRESSURING UP TO TEST PRESSURE
	7:59	2,275	63°	68°	80°	FOURTH HOLD FOR 15 MINUTES
	8:15	2,270	62°	68°	80°	START TEST
	8:30	2,273	62°	68°	80°	CLOUDY
	8:45	2,277	64°	68°	80°	
	9:00	2,278	68°	68°	80°	SUNNY TO PARTLY CLOUDY
	9:15	2,265	68°	68°	80°	
	9:30	2,294	69°	68°	80°	
	9:45	2,305	69°	68°	80°	
	10:00	2,322	73°	68°	86°	
	10:15	2,338	73°	68°	86°	
	10:30	2,359	74°	68°	86°	
	10:45	2,376	75°	68°	89°	SUNNY
	11:00	2,400	75°	68°	91°	
*	11:01	2,369				BIED DOWN
	11:15	2,390	77°	68°	93°	
	11:30	2,415	78°	68°	95°	
	11:45	2,444	80°	68°	96°	
*	11:54	2,369				BIED DOWN
PM	12:00	2,378	81°	68°	99°	
	12:15	2,408	81°	68°	99°	
	12:30	2,439	82°	68°	100°	SUNNY
	12:45	2,460	84°	68°	102°	
	1:00	2,487	88°	68°	102°	
*	1:01	2,369				BIED DOWN
	1:15	2,393	85°	68°	102°	
	1:30	2,421	86°	68°	104°	
	1:45	2,443	86°	68°	106°	
	2:00	2,467	91°	68°	107°	
	2:02	2,371				BIED DOWN
	2:15	2,388	88°	68°	108°	
	2:30	2,399	90°	68°	109°	





TEST EQUIPMENT

PAGE 5 OF 9

PRESSURE RECORDER 1:

Mfg. BRATON
Model 12" CHART RECORDER
Serial No. 002A-161894
Range 0-3000 PSI

Notes: _____

DEADWEIGHT TESTER OR CALIBRATED TEST GAUGE:

Mfg. AMTEK CRYSTAL
Model XPD1
Serial No. 364359
Date of last Calibration 4-29-16
Calibrated by APEX
Range 0-5000 PSI

Notes: _____

PRESSURE RECORDER 2:

Mfg. BRATON
Model 12" CHART RECORDER
Serial No. 202K-007
Range 0-150°

Notes: Below GROUND TEMP

TEMPERATURE RECORDER:

Mfg. BRATON
Model 12" CHART RECORDER
Serial No. 202A-161894
Range 0-150° F

Notes: PIPE TEMP.

CALIBRATION OF TEMPERATURE RECORDER

Temperature recorder reading	Test mercury thermometer reading	Remarks

CALIBRATION OF PRESSURE RECORDER 1

Pressure recorder reading	Deadweight tester reading	Remarks

CALIBRATION OF PRESSURE RECORDER 2

Pressure recorder reading	Deadweight tester reading	Remarks

NOTES



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET

PAGE 6 OF 9

1. Test Information:

Target MOP 1400
Enter the desired MOP,
if less than pipe
internal design
pressure.

Date 6-28-16 Time _____
Test Point Location 5+60
Test Medium WATER Test Duration 8
Specific Gravity of Test Medium _____
Min. Test Press. at test site 125% of min. MOP + elv. 110%
Maximum allowable % of SMYS = 100%

2. Pipe Specifications:

Manufacture Type NEXTEEL Pipe (#1) O.D. 4.5 MOP 1400
Grade X50 SMYS _____ Seam Joint Factor _____
Wall thickness .188 Design Factor (F) _____
Length (ft.): 560' Volume _____
Max allowable test pressure, psig _____

3. Pipe Specifications:

Manufacture Type _____ Pipe (#2) O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Wall thickness _____ Design Factor (F) _____
Length (ft.): _____ Volume _____
Max allowable test pressure, psig _____

4. Pipe Specifications:

Manufacture Type _____ Pipe (#3) O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Wall thickness _____ Design Factor (F) _____
Length (ft.): _____ Volume _____
Max allowable test pressure, psig _____

5. Pipe Specifications:

Manufacture Type _____ Pipe (#4) O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Wall thickness _____ Design Factor (F) _____
Length (ft.): _____ Volume _____
Max allowable test pressure, psig _____

6. Pipe Specifications:

Manufacture Type _____ Pipe (#5) O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Wall thickness _____ Design Factor (F) _____
Length (ft.): _____ Volume _____
Max allowable test pressure, psig _____

7. Pipe Specifications:

Manufacture Type _____ Pipe (#6) O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Wall thickness _____ Design Factor (F) _____
Length (ft.): _____ Volume _____
Max allowable test pressure, psig _____

8. Pipe Fittings Specifications:

Manufacture Type _____ Pipe Fitting O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Fitting Description _____ Wall thickness _____ Design Factor (F) _____
Max allowable test pressure, psig _____

9. Pipe Fittings Specifications:

Manufacture Type _____ Pipe Fitting O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Fitting Description _____ Wall thickness _____ Design Factor (F) _____
Max allowable test pressure, psig _____

10. Pipe Fittings Specifications:

Manufacture Type _____ Pipe Fitting O.D. _____ MOP _____
Grade _____ SMYS _____ Seam Joint Factor _____
Fitting Description _____ Wall thickness _____ Design Factor (F) _____
Max allowable test pressure, psig _____



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET (continued)

PAGE 7 OF 9

11. Manufactured:		Weldolet, etc. O.D.	Working Pressure
Manufacture Type	Grade		
Fitting Description			
		Max allowable test pressure, psig	
12. Manufactured:		Pipe Flanges O.D.	Working Pressure
Manufacture Type	Class		
	Temperature Derating Factor (T)		
		Max allowable test pressure, psig	
13. Manufactured:		Pipe Flanges O.D.	Working Pressure
Manufacture Type	Class		
	Temperature Derating Factor (T)		
		Max allowable test pressure, psig	
14. Manufactured:		Block Valve Size	Working Pressure
Manufacture Type	Class		
	Temperature Derating Factor (T)		
		Max allowable test pressure, psig	
15. Calculated MOPs (psi):			
Test Pressure Range @Test Site, psig		125% to psig	110% to psig
Note: Add 0 psi to min. test range			
Maximum test pressure at test site, psig			
CALCULATED TARGET MOP OF PIPELINE SECTION		PSIG	



FAILURE LOG

PAGE 8 OF 9

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____



SUPPLEMENTARY DOCUMENTATION

PAGE 9 OF 9

The following marked exhibits are attached as a part of this Test Report:

- EXHIBIT NO. 1 ☒ Sketch of Tested Piping (including how section is isolated), with material list
- EXHIBIT NO. 2 ☒ Profile of pipeline section and/or segment
- EXHIBIT NO. 3 ☒ Pressure Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 4 ☒ Temperature Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 5 ☒ Pressure Recorder Certification Papers
- EXHIBIT NO. 6 ☒ Temperature Recorder Certification Papers
- EXHIBIT NO. 7 ☒ Deadweight or Calibrated Test Gauge Certification Papers
- EXHIBIT NO. 8 ☒ Field test data log, if hand written
- EXHIBIT NO. 9 ☐ Pressure Test Procedure, if applicable, with MOP Area Representative and Engineer signature approval

CERTIFICATION

I certify this pipeline or pipeline section has been tested and successfully met the terms of SBP MOP Establishment and Pressure Testing of Pipelines Technical Guideline and, where applicable, the contract document between SBP and its prime contractor.

MOP Area Representative

By: _____ Date: _____
(Please print) (Signature)

Engineer


By: _____ Date: _____
(Please print) (Signature)


Inspector

By: G. BRETT SPEIGHTS [Signature] Date: 6-28-16
(Please print) (Signature)

Name of Testing Contractor

By: NORTHWINDS OF WYOMING [Signature] Date: 6-28-16
(Please print) (Signature)







7200 E. Dry Creek Rd. C-102
Centennial, Co. 80112
303-804-0667
cal.lab@apex-instruments.com

Pipeline Supply & Service
9700 E. 104th Ave, Unit F
Henderson, CO 80640

CALIBRATION CERTIFICATE: 10421

Page 1

Apr 29 2016

Device Information:

Model
Manufacturer
Serial Number

DUT
XP2i
Crystal Engineering
364359

Reference
RPM4-E-DWT
Fluke
1709

Pressure Range
Tolerance

0.000 to 5000.000
0.02 %FS : < 20% FS
0.1 %Rdg : > 20% FS

0.000 to 15000.000
0.02% Rdg or
0.002% Span
RS232
Oct 23 2015
Oct 23 2016

Data Acquisition Mode
Date of Calibration
Calibration Due

RS232
Apr 29 2016
Apr 29 2017

Test Information

Test Label 5,000 psi
Date Apr 29 2016
Time 12:31:27 PM
Operator Steven L.
Station ID CALLABHP3-HP

Conditions

Ambient Pressure
Ambient Temperature 23 deg C +/- 3 C
Ambient Relative Humidity 20% - 60%

As Received Data:

Test Point	Reference Pressure	DUT Pressure	DUT Raw Output	Abs. Error	"% Span" Error	DUT Tolerance	Status
	psi	psi	psi	psi	%	psi	
1	-0.01	-0.002	-0.002	0.008	0.0001	1.000	Pass
2	1001.40	1001.190	1001.190	-0.210	-0.0042	1.001	Pass
3	1999.44	1999.011	1999.011	-0.429	-0.0085	1.999	Pass
4	3001.76	3001.184	3001.184	-0.576	-0.0115	3.001	Pass
5	4002.18	4001.453	4001.453	-0.727	-0.0146	4.001	Pass
6	5000.72	4999.851	4999.851	-0.869	-0.0175	5.000	Pass
7	3997.29	3996.576	3996.576	-0.714	-0.0143	3.997	Pass
8	2999.21	2998.807	2998.807	-0.403	-0.0080	2.999	Pass
9	1999.21	1999.041	1999.041	-0.169	-0.0034	1.999	Pass
10	999.02	998.981	998.981	-0.039	-0.0008	1.000	Pass
11	-0.03	0.188	0.188	0.218	0.0043	1.000	Pass

As Received First Order Fit: $y = 1.000199E00x + -9.655745E-02$


As Left Data:

Test Point	Reference Pressure	DUT Pressure	DUT Raw Output	Abs. Error	"% Span" Error	DUT Tolerance	Status
------------	--------------------	--------------	----------------	------------	----------------	---------------	--------

1	psi	psi	psi	psi	%	psi	
2	-0.01	-0.002	-0.002	0.008	0.0001	1.000	Pass
3	1001.40	1001.190	1001.190	-0.210	-0.0042	1.001	Pass
4	1999.44	1999.011	1999.011	-0.429	-0.0085	1.999	Pass
5	3001.76	3001.184	3001.184	-0.576	-0.0115	3.001	Pass
6	4002.18	4001.453	4001.453	-0.727	-0.0146	4.001	Pass
7	5000.72	4999.851	4999.851	-0.869	-0.0175	5.000	Pass
8	3997.29	3996.576	3996.576	-0.714	-0.0143	3.997	Pass
9	2999.21	2998.807	2998.807	-0.403	-0.0080	2.999	Pass
10	1999.21	1999.041	1999.041	-0.169	-0.0034	1.999	Pass
11	999.02	998.981	998.981	-0.039	-0.0008	1.000	Pass
	-0.03	0.188	0.188	0.218	0.0043	1.000	Pass

As Left First Order Fit: $y = 1.000199E00x + -9.655745E-02$

Page 2



This calibration report shall not be reproduced, except in full, without the written approval of the issuer.

SC HL
APEX Technician - Steven Laupan

This Instrument has been calibrated using standards with accuracies traceable to the National Institute of Standards and Technology, derived from natural physical constants, derived from ratio measurements or compared consensus standards.

PSS-COMPANIES



9700 E. 104TH AVE, UNIT F- HENDERSON, CO 80640 - Phone (303)857-7986 - Fax (303)389-4945

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: CO

Details +/-: 1.0% ACCURACY

DATE CALIBRATED: 04/12/2016

DUE DATE: 04/12/2017

INDICATED TEMPERATURE RANGE: # 0 – 150°F

INDICATED PRESSURE RANGE: #0 – 3000 PSI

SERIAL NO: 202A-161894

MANUFACTURER: BARTON/ 12" RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

TYPE OF STANDARD USED TO CALIBRATE: REFINERY DEADWEIGHT TEST UNIT SPT. (35225-3) SERIAL No. 5268: KESSLER TEST THERMOMETERS; SERIAL NO. CALIBRATION DATE: SEPTEMBER 14, 2015

ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.

CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 66°F / 25%.

CALIBRATED BY: NICK BEDFORD

A handwritten signature in blue ink, appearing to read 'Nick Bedford', written over a horizontal line.

PSS-COMPANIES



9700 E. 104TH AVE, UNIT F- HENDERSON, CO 80640 - Phone (303)857-7986 - Fax (303)389-4945

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: CO

Details +/-: 1.0% ACCURACY

DATE CALIBRATED: 06/24/2016

DUE DATE: 06/24/2017

INDICATED TEMPERATURE RANGE: # 0 – 150°F

INDICATED PRESSURE RANGE: #0 – 3000 PSI

SERIAL NO: 202E-007

MANUFACTURER: BARTON/ 12" RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).



TYPE OF STANDARD USED TO CALIBRATE: REFINERY DEADWEIGHT TEST UNIT SPT.
(35225-3) SERIAL No. 5268: KESSLER TEST THERMOMETERS; SERIAL NO. CALIBRATION
DATE: SEPTEMBER 14, 2015

ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.

CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 66°F / 25%.



CALIBRATED BY: NICK BEDFORD

A handwritten signature in black ink, appearing to read 'N. Bedford', written over a horizontal line.



NOTES:

- 1) FLOW SCHEMATIC IS FOR GRAPHICAL REPRESENTATION ONLY.
2) ALL GAS, WATER AND UTILITY LINES SHOULD BE LOCATED PRIOR TO ANY EXCAVATING, BLOOMING, OR TRENDING ANYWHERE ON OR NEAR THIS SITE.
3) ADJACENT ASSUMES NO RESPONSIBILITY FOR THE SPECIFIC LOCATION OF ANY BURIED GAS, WATER, OR UTILITY LINES THAT MAY BE PRESENT ON OR NEAR THIS SITE, NOR IS ANY LIABILITY ASSUMED FOR ANY LEGAL ACTION WHICH RESULTS FROM A DISCOVERY OF A GAS, WATER, OR UTILITY LINE IN ADDITION TO OR IN A DIFFERENT LOCATION THAN SHOWN ON THIS PLAN.
4) COORDINATE SYSTEM BASED ON NAD 83 COLORADO STATE PLANE, NORTH ZONE.
5) PROPOSED PIPELINE ROUTES FROM IMPORTED SHAPE FILES PROVIDED BY SADDLE BUTTE PIPELINE II, LLC.

REFERENCE DRAWINGS			REVISIONS					DRAWN BY: CAB 04/24/16		PREPARED FOR:  SADDLE BUTTE PIPELINE		 audubon Engineering 1100 E. 1st Ave. Suite 200 Fort Collins, CO 80501	
			△						CHECKED BY: JK 04/28/16				
			△						REVIEWED BY: JK 04/29/16				
			△						APPROVED BY:				
			△										
			△										
			△										
			△										
			△	ISSUED FOR REVIEW	5-24-16	CJB	JK		SCALE: SCALE: 1" = 50'				
DWG. NO.	TITLE	NO.	DESCRIPTION				DATE	BY	CHK.	APP.	PROJECT NUMBER	SHEET NUMBER PL-MAP-0017	SHEET A