

TEST SPECIFICATIONS						Date:		Select Routing:																																																													
Saddle Butte Rockies Midstream, LLC - Hydrostatic Pressure Test						17-Oct-2016																																																															
G Leg Phase 1						Test Number: 1		of 1																																																													
Project Name: Platte River Bore				Project I.D. / AFE Number 15C024A		Facility Name or Number Rangeview Gathering System																																																															
Installation Location (M.P. or S.S.):		State:	County/Parish:	Class Location Designation	1	Selected Design Pressure	1480	Planned MAOP	1400																																																												
0+00 to 318+87		CO	Weld																																																																		
Project Description:																																																																					
Hydrostatic pressure test of the 8" G Leg Phase 1 pipeline.																																																																					
Testing at 1.25*MAOP = 1850 psig minimum test pressure. 2155 psig Target Test Pressure at Chart Location																																																																					
Max Test Pressure for ANSI 600 Valves and Fittings is 2545 psig where they are located.																																																																					
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																																																																					
LEAK ONLY TEST <input type="checkbox"/> STRENGTH TEST <input checked="" type="checkbox"/> FABRICATION <input type="checkbox"/> NEW CONSTRUCTION <input checked="" type="checkbox"/> REPLACEMENT <input type="checkbox"/> RETEST <input type="checkbox"/> REFERENCE DRAWINGS ATTACHED <input type="checkbox"/>																																																																					
POST-INSTALLATION TEST <input checked="" type="checkbox"/> PRE-INSTALLATION TEST <input type="checkbox"/>																																																																					
Test Design Criteria					Test Section - Reference Data																																																																
Minimum Component Characteristics		Test Pressure Calculations			Test Medium: Water Test Duration: 8 Hours (min) Section Length: 31,887 Ft. Section Fill Volume: 96,775 Gal Max. Elevation Change: 304 Ft. Station Equations: <table style="margin-left: 20px;"> <tr> <td></td> <td>1</td> <td>2</td> <td>3</td> </tr> <tr> <td>Back</td> <td>0+00</td> <td>0+00</td> <td>0+00</td> </tr> <tr> <td>Ahead</td> <td>0+00</td> <td>0+00</td> <td>0+00</td> </tr> </table>						1	2	3	Back	0+00	0+00	0+00	Ahead	0+00	0+00	0+00																																																
	1	2	3																																																																		
Back	0+00	0+00	0+00																																																																		
Ahead	0+00	0+00	0+00																																																																		
Pipe Information		<input type="checkbox"/> Input minimum and maximum pressure of test <input type="checkbox"/> Input minimum and maximum %SMYS of test																																																																			
O.D.	8.625																																																																				
Wall Thickness	0.219																																																																				
SMYS	52,000																																																																				
Valve/Flange ANSI Class Rating 600# Valves/Fittings		<table style="width: 100%;"> <thead> <tr> <th></th> <th>Pressure (psig)</th> <th>% PIPE SMYS</th> </tr> </thead> <tbody> <tr> <td>Max. Test Pressure (Pipe)</td> <td>2470</td> <td>93.5%</td> </tr> <tr> <td>Max. Test Pressure (Valves and Fittings)</td> <td>2545</td> <td>96.4%</td> </tr> <tr> <td>Min.</td> <td>1850</td> <td>70.1%</td> </tr> </tbody> </table>				Pressure (psig)	% PIPE SMYS	Max. Test Pressure (Pipe)	2470	93.5%	Max. Test Pressure (Valves and Fittings)	2545	96.4%	Min.	1850	70.1%																																																					
	Pressure (psig)	% PIPE SMYS																																																																			
Max. Test Pressure (Pipe)	2470	93.5%																																																																			
Max. Test Pressure (Valves and Fittings)	2545	96.4%																																																																			
Min.	1850	70.1%																																																																			
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Location</th> <th>Station</th> <th>Elevation (feet)</th> <th>Max. psig.</th> <th>% SMYS @ Max.</th> <th>Min. psig.</th> <th>% SMYS @ Min.</th> <th>Variance psig.</th> <th>Target psig.</th> <th>% SMYS @Target</th> </tr> </thead> <tbody> <tr> <td>BEGIN -</td> <td>0+00</td> <td>4852</td> <td>2,400</td> <td>90.9%</td> <td>1,911</td> <td>72.4%</td> <td>488</td> <td>2,155</td> <td>81.6%</td> </tr> <tr> <td>HIGH ELEVATION</td> <td>318+87</td> <td>4994</td> <td>2,338</td> <td>88.6%</td> <td>1,850</td> <td>70.1%</td> <td>488</td> <td>2,094</td> <td>79.3%</td> </tr> <tr> <td>LOW ELEVATION</td> <td>168+25</td> <td>4690</td> <td>2,470</td> <td>93.5%</td> <td>1,982</td> <td>75.0%</td> <td>488</td> <td>2,225</td> <td>84.3%</td> </tr> <tr> <td>END</td> <td>318+87</td> <td>4994</td> <td>2,338</td> <td>88.6%</td> <td>1,850</td> <td>70.1%</td> <td>488</td> <td>2,094</td> <td>79.3%</td> </tr> <tr> <td>Chart Location (Test Point)</td> <td>0+00</td> <td>4852</td> <td>2,400</td> <td>90.9%</td> <td>1,911</td> <td>72.4%</td> <td>488</td> <td>2,155</td> <td>81.6%</td> </tr> </tbody> </table>										Location	Station	Elevation (feet)	Max. psig.	% SMYS @ Max.	Min. psig.	% SMYS @ Min.	Variance psig.	Target psig.	% SMYS @Target	BEGIN -	0+00	4852	2,400	90.9%	1,911	72.4%	488	2,155	81.6%	HIGH ELEVATION	318+87	4994	2,338	88.6%	1,850	70.1%	488	2,094	79.3%	LOW ELEVATION	168+25	4690	2,470	93.5%	1,982	75.0%	488	2,225	84.3%	END	318+87	4994	2,338	88.6%	1,850	70.1%	488	2,094	79.3%	Chart Location (Test Point)	0+00	4852	2,400	90.9%	1,911	72.4%	488	2,155	81.6%
Location	Station	Elevation (feet)	Max. psig.	% SMYS @ Max.	Min. psig.	% SMYS @ Min.	Variance psig.	Target psig.	% SMYS @Target																																																												
BEGIN -	0+00	4852	2,400	90.9%	1,911	72.4%	488	2,155	81.6%																																																												
HIGH ELEVATION	318+87	4994	2,338	88.6%	1,850	70.1%	488	2,094	79.3%																																																												
LOW ELEVATION	168+25	4690	2,470	93.5%	1,982	75.0%	488	2,225	84.3%																																																												
END	318+87	4994	2,338	88.6%	1,850	70.1%	488	2,094	79.3%																																																												
Chart Location (Test Point)	0+00	4852	2,400	90.9%	1,911	72.4%	488	2,155	81.6%																																																												
REMARKS:																																																																					
ASME B16.5 2.6 System Hydrostatic Testing 2003: Flanged joints and flanged fittings may be subjected to system hydrostatic tests at a pressure of 1.5 times the 38°C (100°F) rating rounded off to the next higher 1 bar (25 psi) increment. Testing at any higher pressure is the responsibility of the user, taking into account the requirements of the applicable code or regulation.																																																																					
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																																																																					
PRE-TEST SPECIFIED / REVIEWED BY:			TEST PERFORMED / ACCEPTED BY:			POST-TEST REVIEWED BY:																																																															
Originator (Signature)		Date:	Test Performed by (Signature):		Date:	Compliance (signature)		Date:																																																													
			<i>Deacyle Key</i>		11-10-16																																																																
Designed Reviewed if applicable (Signature)		Date:	Company Name (for Contractor or for Employee):		Date:	Engineering or Operations (Signature)		Date:																																																													
			North Winds of Wyoming		11-10-16																																																																
Compliance (Signature)		Date:	Witnessed & Accepted by Company Representative:		Date:	Actual MAOP																																																															
			<i>Charles Walker</i>		11-10-16																																																																



April 2006

MOP Establishment and Pressure Testing of Pipelines
TG1601.190

PAGE 1 OF 9

LIQUID PIPELINE
PRESSURE TEST
REPORT

Pressure Test Number

1

MOP of tested facility is

1400

PSIG

Company:

Saddle Butte

Operations Area:

Project:

Rangerview Gathering System

AFE:

15C024A

Pipeline:

Section:

G Leg Phase 1

Station or Milepost

From:

0+00

To:

318+87



INSTRUCTIONS

PAGE 2 OF 9

In this worksheet, cells containing formulas are protected against input.
Cells with **BLUE** text labels allow or require input.

<i>General Information</i>	<ul style="list-style-type: none"> Complete this Report and attached necessary exhibits for all SBP installed pipelines or pipeline segments or those re-qualified for service. Fill in all applicable information. If information is not applicable, write NA in the corresponding space on the Report.
<i>Pipe Data</i>	<ul style="list-style-type: none"> Record the details for each pipe section tested, including lengths, line fill, pipe fittings, etc. Add together pipe section lengths and line fill for a total pipe section length and line fill.
<i>Test Water Data</i>	<ul style="list-style-type: none"> Enter water source information (i.e., from municipal supply, well, river, lake, pond) in the Test Log or notes section of the Report. Source water temperature compared to ground temperature can assist with understanding the time for the water to stabilize.
<i>Pressure Calculations</i>	<ul style="list-style-type: none"> Elevation of high and low points and the elevation of the test pressure measure sites is required for calculation of the target test pressures.
<i>Test Log</i>	<ul style="list-style-type: none"> Fill out the Test Log at the time of the test. This is the actual log of the test. From the start of filling the test section, record pressure readings from the calibrated test gauge or deadweight tester used in the test. Record the test pressure and temperatures at intervals of 30 minutes to an hour and as necessary to represent the test pressure during the test period. The below ground pipe temperature sensor should be placed away from exposed pipe and far enough from the water injection point so that water injected will not affect the readings. In the Remarks column, enter start of test, end of test, and any remarks concerning unusual events, such as liquid added or withdrawn, weather conditions, etc.
<i>Notes</i>	<ul style="list-style-type: none"> Enter all pertinent comments about the test, including such things as weather conditions, radical weather changes, equipment malfunctions, or any other noteworthy event that may affect testing.
<i>Profile</i>	<ul style="list-style-type: none"> An elevation profile is required for any test section where the elevation varies more than 100 feet. The following items should be noted on the profile: <ul style="list-style-type: none"> Location and elevation where test pressure measurements are taken High and low points Stationing or mileposts Horizontal and vertical scale of the drawing Elevation data is available in electronic format from the KPL mapping system. If electronic elevation data is not available, take profile elevations from survey information or from U.S. Geological Service 7 1/2 minute topographical maps.
<i>Failure Log</i>	<ul style="list-style-type: none"> Record each failure event that causes the line to be taken "off test". Enter the date, time, and pressure at the time of failure. List the apparent cause of the failure if the actual cause cannot be determined. Pipe seam failure or leaking flange, for example, could be entered as the cause of test failure. Describe the repair method (i.e., changed-out pipe or tightened flange).
<i>Supplementary Documentation</i>	<ul style="list-style-type: none"> Check each supplementary documentation attached as part of this test record (i.e., test charts and/or equipment certifications). Write the corresponding Exhibit Number on the attached supplementary documentation.
<i>Certification</i>	<ul style="list-style-type: none"> Signatures of the Company and Contractor representatives in charge of the test are MANDATORY.



PRESSURE CALCULATIONS

PAGE 3 OF 9

Location of Test Point <u>Gleg Phase 1</u> <u>0+00</u>	Elevation of Test Point <u>4852</u> Ft. (Elevation) <u>0+00</u> Ft. (Station)	High Point <u>4994</u> Ft. (Elevation) <u>318+87</u> Ft. (Station) Location Name	Low Point <u>4690</u> Ft. (Elevation) <u>166+25</u> Ft. (Station) Location Name
Target MOP: <u>1400</u>	Test Duration: <u>8</u> hr	Start Point <u>4852</u> Ft. (Elevation) <u>0+00</u> Ft. (Station) Location Name	End Point <u>4994</u> Ft. (Elevation) <u>318+87</u> Ft. (Station) Location Name
Target Test Pressure Range 1st Min: <u>1850</u> Maximum: <u>2470</u> 2nd Min: <u>2212</u>	High Point <u>2215</u> Low Point <u>2212</u>		

TEST LOG


DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
11-9-16	5:30	0	61	58	72	Dark, NO wind, NO clouds
	5:45	0	60	58	72	build to 500
	5:50	525	60	58	69	
	6:20	525	59	58	66	build to 1000
	6:25	1001	59	58	65	
	6:40	1000	57	58	62	build to 1500
	6:45	1500	56	58	60	
	7:15	1500	53	58	59	build to 2000
	7:20	1996	53	56	57	
	7:35	1996	52	56	54	build to 2250
	7:38	2250	52	56	52	
	7:45	2248	51	56	50	
	8:00	2237	50	56	50	Found leak on bypass
	8:15	2228	49	56	48	
	8:30	2226	49	56	46	Dark Clear NO wind
	8:45	2225	48	56	46	
	9:00	2224	47	56	48	
	9:15	2223	46	56	46	
	9:30	2222	45	56	48	
	9:45	2222	44	56	48	
	10:00	2221	44	56	47	
	10:15	2221	43	56	47	
	10:30	2220	42	56	47	
	10:45	2220	41	56	47	
	11:00	2220	41	56	46	
	11:15	2219	40	56	46	
	11:30	2219	39	56	46	
	11:45	2219	39	56	46	
11/10/16	12:00	2218	38	56	45	
	12:15	2218	38	56	45	
	12:30	2218	38	56	44	
	12:45	2217	37	56	44	
	1:00	2217	37	56	44	
	1:15	2217	37	56	43	
	1:30	2217	36	56	42	
	1:45	2217	36	56	42	
	2:00	2216	35	56	42	
	2:15	2216	35	56	42	
	2:30	2216	34	56	42	



TEST LOG (CONTINUED)

PAGE 4 OF 9

DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
11/10/16	2:45A	2216	34	56	42	Dark Clear Skys
	3:00	2216	33	56	42	
	3:15	2216	33	56	42	no wind
	3:30	2215	33	56	42	
	3:45	2215	32	56	42	
	4:00	2215	32	56	42	
	4:15	2215	31	56	42	
	4:30	2215	31	56	42	
	4:45	2214	21	56	42	
	5:00	2214	30	56	41	
	5:15	2214	30	56	39	
	5:30	2214	30	56	39	
	5:45	2214	30	56	39	
	6:00	2214	29	56	39	Day light
	6:15	2213	29	56	39	
	6:30	2213	29	56	41	Clear Sky No Wind
	6:45	2213	31	56	42	
	7:00	2213	33	56	45	
	7:15	2213	34	56	48	
	7:30	2213	35	56	51	
	7:45	2213	37	56	55	
	8:00	2213	39	56	58	
	8:15	2213	41	56	58	
	8:30	2213	43	56	58	
	8:45	2213	45	56	58	Bleed Chart to 0 TO Begin Test
	8:55	0	49	56	58	replace Chart
	9:00	0	50			
	9:05	0	51			Build back TO 2213
	9:08	2212	52			Clear Sunny warming up Quick
*	9:15	2212	52	56	62	*Begin Test*
	9:30	2212	54	56	65	
	9:45	2212	55	56	66	Light haze / wind picking up
	10:00	2213	58	56	68	
	10:15	2213	61	56	70	WINDY
	10:30	2213	65	56	72	
	10:45	2213	66	56	72	
	11:00	2213	67	56	73	
	11:15	2213	68	56	74	Sunny Windy
	11:30	2214	68	56	75	
	11:45	2214	68	56	76	
	12:00	2214	69	56	77	
	12:15	2214	69	57	77	
	12:30	2214	70	57	78	
	12:45	2214	70	57	78	
	1:00	2214	70	57	78	
	1:15	2214	70	57	78	
	1:30	2215	70	57	79	
	1:45	2215	70	57	79	Sunny Windy
	2:00	2215	70	57	79	
	2:15	2215	70	57	79	



TEST LOG (CONTINUED)

PAGE 4 OF 9

DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
11-16-16	2:20 PM	2215	70	57	79	Sunny warm windy
	2:45	2215	69	57	78	
	3:00	2215	68	57	81	Turned on flameless heaters at
	3:15	2215	68	57	84	Chart location
	3:30	2215	66	57	88	Moved heat source away from Temp
	3:45	2215	66	57	82	Still Sunny but cooling off Probe
	4:00	2215	66	57	83	
	4:15	2215	65	57	82	
	4:30	2215	64	56	80	Sun is gone behind mountains
	4:45	2215	63	56	80	Sunset
	5:00	2215	61	56	79	
*	5:15	2215	60	56	79	*END TEST Turned off Heater
	5:30	2215	59	56	78	
	5:45	2215	57	56	77	Bleedoff to 2000
	5:50	2002	56	56	74	
	6:05	2000	55	56	72	Bleed off to 1500
	6:10	1503	55	56	68	
	6:25	1501	54	56	68	Bleed off to 1000
	6:38	998	54	56	68	
	6:45	999	52	56	64	Bleed off to 500
	6:49	498	52	56	63	
	7:05	500	52	56	62	Bleed off to 0
	7:10	0	52	56	60	
	7:25	0	50	56	60	



TEST EQUIPMENT

PAGE 5 OF 9

PRESSURE RECORDER 1:

Mfg. Barton
Model _____
Serial No. 242-119950
Range 0-3000 PSI
0-1500 F
Notes: Cal on

PRESSURE RECORDER 2:

Mfg. _____
Model _____
Serial No. _____
Range _____
Notes: _____

DEADWEIGHT TESTER OR CALIBRATED TEST GAUGE:

Mfg. Crystal
Model XP2i
Serial No. 364359 CR-2
Date of last Calibration 11-2-14
Calibrated by PMC
Range 0-5000 PSI
Notes: _____

TEMPERATURE RECORDER:

Mfg. Barton
Model _____
Serial No. 242-122850
Range 0-150 F
Notes: Cal 10-22-14

CALIBRATION OF TEMPERATURE RECORDER

Temperature recorder reading	Test mercury thermometer reading	Remarks


CALIBRATION OF PRESSURE RECORDER 1

Pressure recorder reading	Deadweight tester reading	Remarks

CALIBRATION OF PRESSURE RECORDER 2

Pressure recorder reading	Deadweight tester reading	Remarks

NOTES



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET

PAGE 6 OF 9

1. Test Information:

Target MOP 1480Enter the desired MOP,
if less than pipe
internal design
pressure.Date 11-9-16Time 4:00 PMTest Point Location 0+00Test Medium WaterTest Duration 8 hrs

Specific Gravity of Test Medium _____

Min. Test Press. at test site 125% of min. MOP + elv. _____

110% _____

Maximum allowable % of SMYS = 100%

2. Pipe Specifications:

Manufacture Type _____

Grade X52Pipe (#1) O.D. 8.625SMYS 52,000Wall thickness .219Length (ft.): 31,887

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Volume _____

Max allowable test pressure, psig _____

3. Pipe Specifications:

Manufacture Type _____

Grade _____

Pipe (#2) O.D. _____

SMYS _____

Wall thickness _____

Length (ft.): _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Volume _____

Max allowable test pressure, psig _____

4. Pipe Specifications:

Manufacture Type _____

Grade _____

Pipe (#3) O.D. _____

SMYS _____

Wall thickness _____

Length (ft.): _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Volume _____

Max allowable test pressure, psig _____

5. Pipe Specifications:

Manufacture Type _____

Grade _____

Pipe (#4) O.D. _____

SMYS _____

Wall thickness _____

Length (ft.): _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Volume _____

Max allowable test pressure, psig _____

6. Pipe Specifications:

Manufacture Type _____

Grade _____

Pipe (#5) O.D. _____

SMYS _____

Wall thickness _____

Length (ft.): _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Volume _____

Max allowable test pressure, psig _____

7. Pipe Specifications:

Manufacture Type _____

Grade _____

Pipe (#6) O.D. _____

SMYS _____

Wall thickness _____

Length (ft.): _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Volume _____

Max allowable test pressure, psig _____

8. Pipe Fittings Specifications:

Manufacture Type _____

Grade _____

Pipe Fitting O.D. _____

SMYS _____

Wall thickness _____

Fitting Description _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Max allowable test pressure, psig _____

9. Pipe Fittings Specifications:

Manufacture Type _____

Grade _____

Pipe Fitting O.D. _____

SMYS _____

Wall thickness _____

Fitting Description _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Max allowable test pressure, psig _____

10. Pipe Fittings Specifications:

Manufacture Type _____

Grade _____

Pipe Fitting O.D. _____

SMYS _____

Wall thickness _____

Fitting Description _____

MOP _____

Seam Joint Factor _____

Design Factor (F) _____

Max allowable test pressure, psig _____



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET
(continued)

PAGE 7 OF 9

11. Manufactured:		Weldolet, etc. O.D.	Working Pressure
Manufacture Type	Grade		
Fitting Description			
		Max allowable test pressure, psig	
12. Manufactured:		Pipe Flanges O.D.	Working Pressure
Manufacture Type	Class		
	Temperature Derating Factor (T)		
		Max allowable test pressure, psig	
13. Manufactured:		Pipe Flanges O.D.	Working Pressure
Manufacture Type	Class		
	Temperature Derating Factor (T)		
		Max allowable test pressure, psig	
14. Manufactured:		Block Valve Size	Working Pressure
Manufacture Type	Class		
	Temperature Derating Factor (T)		
		Max allowable test pressure, psig	
15. Calculated MOPs (psi):			
Test Pressure Range @Test Site, psig	125% to psig	110% to psig	
Note: Add 0 psi to min. test range			
Maximum test pressure at test site, psig			
CALCULATED TARGET MOP OF PIPELINE SECTION			PSIG



FAILURE LOG

PAGE 8 OF 9

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____



SUPPLEMENTARY DOCUMENTATION

PAGE 9 OF 9

The following marked exhibits are attached as a part of this Test Report:

- EXHIBIT NO. 1 ☐ Sketch of Tested Piping (including how section is isolated), with material list
- EXHIBIT NO. 2 ☐ Profile of pipeline section and/or segment
- EXHIBIT NO. 3 ☐ Pressure Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 4 ☐ Temperature Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 5 ☐ Pressure Recorder Certification Papers
- EXHIBIT NO. 6 ☐ Temperature Recorder Certification Papers
- EXHIBIT NO. 7 ☐ Deadweight or Calibrated Test Gauge Certification Papers
- EXHIBIT NO. 8 ☐ Field test data log, if hand written
- EXHIBIT NO. 9 ☐ Pressure Test Procedure, if applicable, with MOP Area Representative and Engineer signature approval

CERTIFICATION

I certify this pipeline or pipeline section has been tested and successfully met the terms of SBP MOP Establishment and Pressure Testing of Pipelines Technical Guideline and, where applicable, the contract document between SBP and its prime contractor.

MOP Area Representative

By: _____ Date: _____
(Please print) (Signature)

Engineer


By: _____ Date: _____
(Please print) (Signature)


Inspector


By: Charles Wallace Charles Wallace Date: 11-10-16
(Please print) (Signature)

Name of Testing Contractor

North winds of Wyoming
By: Dwayne Kerr Dwayne Kerr Date: 11/10-16
(Please print) (Signature)







PSS-COMPANIES



9700 E. 104TH AVE, UNIT F- HENDERSON, CO 80640 - Phone (303)857-7986 - Fax (303)389-4945

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: CO

Details +/-: 1.0% ACCURACY

DATE CALIBRATED: 10/18/2016

DUE DATE: 10/18/2017

INDICATED TEMPERATURE RANGE: # 0 – 150°F

INDICATED PRESSURE RANGE: #0 – 3000 PSI

SERIAL NO: 242-119950 / **ID:** 004060

MANUFACTURER: BARTON/ 12" RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

TYPE OF STANDARD USED TO CALIBRATE: REFINERY DEADWEIGHT TEST UNIT SPT. (35225-3) SERIAL No. 5268; KESSLER TEST THERMOMETERS; SERIAL NO, CALIBRATION DATE: SEPTEMBER 14, 2015

ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.

CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 66°F / 25%.

CALIBRATED BY: NICK BEDFORD

Ground Temp

PSS-COMPANIES



9700 E. 104TH AVE, UNIT F- HENDERSON, CO 80640 - Phone (303)857-7986 - Fax (303)389-4945

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: CO

Details +/-: 1.0% ACCURACY

DATE CALIBRATED: 10/22/2016

DUE DATE: 10/22/2017

INDICATED TEMPERATURE RANGE: # 0 – 150°F

INDICATED PRESSURE RANGE: #0 – 3000 PSI

SERIAL NO: 242-122850 / **ID:** 006893

MANUFACTURER: BARTON/ 12" RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

TYPE OF STANDARD USED TO CALIBRATE: REFINERY DEADWEIGHT TEST UNIT SPT. (35225-3) SERIAL No. 5268: KESSLER TEST THERMOMETERS; SERIAL NO, CALIBRATION DATE: SEPTEMBER 14, 2015

ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.

CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 66°F / 25%.

CALIBRATED BY: NICK BEDFORD

crystal



Non-Conformance Report

PROCESS MEASUREMENT COMPANY

2475 W. 2ND AVE 34A DENVER, CO , 80223

303-937-7226 Fax: 303-936-2731

www.pmc-calibration.com

Calibration Performed By:

PMC-DENVER

2475 W. 2ND AVE 34A

DENVER, CO , 80223

For:

PIPELINE SUPPLY AND SERVICE

9700 E 104TH AVE

I.D.: CR-2

Description: PRESSURE GAGE

Manufacturer: CRYSTAL

Gage Type:

Temp./RH: 71.9 F / 21.8

Cal. Interval: 12 MONTHS

Serial Number: 364359

Model Number: XP2I

Performed By: MATTHEW KNOWLES

Cal. Due Date: 11/2/2017

Calibration Result: ADJ.


Cal Date: 11/2/2016

Equipment Used To Calibrate Equipment:

Company	I.D.	Description	Last Cal.	Cal. Due Date
02-PMC DENVER	PMCD-064	TEMP/ HUMIDITY METER	5/16/2016	5/16/2017
03-PMC OMAHA	PMCO-134	DEAD WEIGHT TEST SET 0-2C	5/3/2016	5/3/2017

Procedures Used In Event:

Company	Procedure Name	Description	Revision Level	Revision Date
PROCESS MEASUREI	SCP05-022	PRESSURE AND VACUUM GAUGES	0	2/9/2015



NOTE:

1. FLOW SCHEMATIC IS FOR GRAPHICAL REPRESENTATION ONLY.
2. ALL GAS, WATER, AND UTILITY LINES SHOULD BE LOCATED PRIOR TO ANY EXCAVATING, TRENCHING OR DIGGING ANYWHERE ON OR NEAR THIS SITE.

REFERENCE DRAWINGS		REVISIONS				ENGINEERING RECORD			
NO.	TITLE	NO.	FIRM	DATE	DESCRIPTION	BY	CHK.	APP.	DATE
0		0	SESI	06/08/16	ISSUED FOR CONSTRUCTION	CWG	TKC	JPE	05/31/16
1		1	SESI	09/28/16	RE-ISSUED FOR CONSTRUCTION	PDE	DMN		

SADDLE BUTTE
PIPELINE

FLOW SCHEMATIC
G LEG PHASE I

Summit Engineering Services, Inc.
44 Inverness Dr. E., Ste. E100
Englewood, CO 80112
303.768.9191 Office
303.768.9292 Fax

PROJ. ENGR:	PLOT SCALE	DWG. NO.	REV
SCALE: AS NOTED	CAD NO. G_LEG_PHASE I	G_LEG_PHASE I	1