

TEST SPECIFICATIONS						Date:		Select Routing:																				
Rangeview Pipeline Gathering System Hydrostatic Pressure Test						6-Mar-2017																						
Connie Well Connect						Test Number: 1		of 1																				
Project Name: Connie Well Connect			Project I.D. / AFE Number 16W020A			Facility Name or Number Connie Well Pad																						
Installation Location (M.P. or S.S.):		State:	County/Parish:	Class Location	2	Selected Design Pressure	1480	Planned MAOP	1400																			
0+00 to 20+59.1		CO	Weld	Designation																								
Project Description:																												
Hydrostatic pressure test of the 4" well connect pipeline.																												
Testing at 1.25*MAOP = 1850 minimum test pressure. 2216 psig Target Test Pressure at Chart Location																												
Max Test Pressure for ANSI 600 Valves and Fittings is 2660 psig where they are located.																												
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																												
LEAK ONLY TEST <input type="checkbox"/> STRENGTH TEST <input checked="" type="checkbox"/> FABRICATION <input type="checkbox"/> NEW CONSTRUCTION <input checked="" type="checkbox"/> REPLACEMENT <input type="checkbox"/> RETEST <input type="checkbox"/> REFERENCE DRAWINGS ATTACHED <input type="checkbox"/>																												
POST-INSTALLATION TEST <input checked="" type="checkbox"/> PRE-INSTALLATION TEST <input type="checkbox"/>																												
Test Design Criteria					Test Section - Reference Data																							
Minimum Component Characteristics			Test Pressure Calculations			Test Medium			Water																			
Pipe Information			<input type="checkbox"/> Input minimum and maximum pressure of test <input type="checkbox"/> Input minimum and maximum %SMYS of test			Test Duration			8 Hours (min)																			
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>O.D.</td><td>4.5</td></tr> <tr><td>Wall Thickness</td><td>0.188</td></tr> <tr><td>SMYS</td><td>52,000</td></tr> </table>			O.D.	4.5	Wall Thickness	0.188	SMYS	52,000	<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th></th> <th>Pressure (psig)</th> <th>% PIPE SMYS</th> </tr> </thead> <tbody> <tr> <td>Max. Test Pressure (Pipe)</td> <td>2590</td> <td>59.6%</td> </tr> <tr> <td>Max. Test Pressure (Valves and Fittings)</td> <td>2660</td> <td>61.2%</td> </tr> <tr> <td>Min.</td> <td>1850</td> <td>42.6%</td> </tr> </tbody> </table>				Pressure (psig)	% PIPE SMYS	Max. Test Pressure (Pipe)	2590	59.6%	Max. Test Pressure (Valves and Fittings)	2660	61.2%	Min.	1850	42.6%	Section Length			2,059 Ft.	
O.D.	4.5																											
Wall Thickness	0.188																											
SMYS	52,000																											
	Pressure (psig)	% PIPE SMYS																										
Max. Test Pressure (Pipe)	2590	59.6%																										
Max. Test Pressure (Valves and Fittings)	2660	61.2%																										
Min.	1850	42.6%																										
Valve/Flange ANSI Class Rating 600# Valves/Fittings						Section Fill Volume			1,429 Gal																			
						Max. Elevation Change			18 Ft.																			
						Station Equations:			<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td></td> <td>1</td> <td>2</td> <td>3</td> </tr> <tr> <td>Back</td> <td>0+00</td> <td>0+00</td> <td>0+00</td> </tr> <tr> <td>Ahead</td> <td>0+00</td> <td>0+00</td> <td>0+00</td> </tr> </table>			1	2	3	Back	0+00	0+00	0+00	Ahead	0+00	0+00	0+00						
	1	2	3																									
Back	0+00	0+00	0+00																									
Ahead	0+00	0+00	0+00																									
Test Pressures																												
Location	Station	Elevation (feet)	Max. psig.	% SMYS @ Max.	Min. psig.	% SMYS @ Min.	Variance psig.	Target psig.	% SMYS @Target																			
BEGIN -	0+00	4606	2,582	59.4%	1,850	42.6%	732	2,216	51.0%																			
HIGH ELEVATION	0+00	4606	2,582	59.4%	1,850	42.6%	732	2,216	51.0%																			
LOW ELEVATION	16+80	4588	2,590	59.6%	1,858	42.8%	732	2,223	51.2%																			
END	20+59.1	4602	2,584	59.5%	1,852	42.6%	732	2,217	51.0%																			
Chart Location (Test Point)	0+00	4606	2,582	59.4%	1,850	42.6%	732	2,216	51.0%																			
REMARKS:																												
ASME B16.5 2.6 System Hydrostatic Testing 2003:																												
Flanged joints and flanged fittings may be subjected to system hydrostatic tests at a pressure of 1.5 times the 38°C (100°F) rating rounded off to the next higher 1 bar (25 psi) increment. Testing at any higher pressure is the responsibility of the user, taking into account the requirements of the applicable code or regulation.																												
Test shall be compliant with all test specifications in Exhibit D "Pipeline Construction Specifications" and all other Construction Documents.																												
PRE-TEST SPECIFIED / REVIEWED BY:			TEST PERFORMED / ACCEPTED BY:			POST-TEST REVIEWED BY:																						
Originator (Signature)		Date:	Test Performed by (Signature):		Date:	Compliance (signature)		Date:																				
			<i>Deverne Kay</i>		<i>3-14-17</i>																							
Designed Reviewed if applicable (Signature)		Date:	Company Name (for Contractor or for Employee):		Date:	Engineering or Operations (Signature)		Date:																				
			North Winds of Wyoming		<i>3-14-17</i>																							
Compliance (Signature)		Date:	Witnessed & Accepted by Company Representative:		Date:	Actual MAOP																						
			<i>Chad Wallace</i>		<i>3-14-17</i>																							



April 2006

MOP Establishment and Pressure Testing of Pipelines
TG1601.190

PAGE 1 OF 9

LIQUID PIPELINE
PRESSURE TEST
REPORT

Pressure Test Number 1

MOP of tested facility is PSIG

Company: Saddle Butte Operations Area: _____

Project: Connie Well Connect AFE: 16W020A

Pipeline: _____

Section: ALL


Station or Milepost From: 0+00 To: 20+59



INSTRUCTIONS

In this worksheet, cells containing formulas are protected against input.
Cells with **BLUE** text labels allow or require input.

<i>General Information</i>	<ul style="list-style-type: none"> Complete this Report and attached necessary exhibits for all SBP installed pipelines or pipeline segments or those re-qualified for service. Fill in all applicable information. If information is not applicable, write NA in the corresponding space on the Report.
<i>Pipe Data</i>	<ul style="list-style-type: none"> Record the details for each pipe section tested, including lengths, line fill, pipe fittings, etc. Add together pipe section lengths and line fill for a total pipe section length and line fill.
<i>Test Water Data</i>	<ul style="list-style-type: none"> Enter water source information (i.e., from municipal supply, well, river, lake, pond) in the Test Log or notes section of the Report. Source water temperature compared to ground temperature can assist with understanding the time for the water to stabilize.
<i>Pressure Calculations</i>	<ul style="list-style-type: none"> Elevation of high and low points and the elevation of the test pressure measure sites is required for calculation of the target test pressures.
<i>Test Log</i>	<ul style="list-style-type: none"> Fill out the Test Log at the time of the test. This is the actual log of the test. From the start of filling the test section, record pressure readings from the calibrated test gauge or deadweight tester used in the test. Record the test pressure and temperatures at intervals of 30 minutes to an hour and as necessary to represent the test pressure during the test period. The below ground pipe temperature sensor should be placed away from exposed pipe and far enough from the water injection point so that water injected will not affect the readings. In the Remarks column, enter start of test, end of test, and any remarks concerning unusual events, such as liquid added or withdrawn, weather conditions, etc.
<i>Notes</i>	<ul style="list-style-type: none"> Enter all pertinent comments about the test, including such things as weather conditions, radical weather changes, equipment malfunctions, or any other noteworthy event that may affect testing.
<i>Profile</i>	<ul style="list-style-type: none"> An elevation profile is required for any test section where the elevation varies more than 100 feet. The following items should be noted on the profile: <ul style="list-style-type: none"> Location and elevation where test pressure measurements are taken High and low points Stationing or mileposts Horizontal and vertical scale of the drawing Elevation data is available in electronic format from the KPL mapping system. If electronic elevation data is not available, take profile elevations from survey information or from U.S. Geological Service 7 1/2 minute topographical maps.
<i>Failure Log</i>	<ul style="list-style-type: none"> Record each failure event that causes the line to be taken "off test". Enter the date, time, and pressure at the time of failure. List the apparent cause of the failure if the actual cause cannot be determined. Pipe seam failure or leaking flange, for example, could be entered as the cause of test failure. Describe the repair method (i.e., changed-out pipe or tightened flange).
<i>Supplementary Documentation</i>	<ul style="list-style-type: none"> Check each supplementary documentation attached as part of this test record (i.e., test charts and/or equipment certifications). Write the corresponding Exhibit Number on the attached supplementary documentation.
<i>Certification</i>	<ul style="list-style-type: none"> Signatures of the Company and Contractor representatives in charge of the test are MANDATORY.



PRESSURE CALCULATIONS

Location of Test Point Connie Well Pad	Elevation of Test Point 4606 Ft. (Elevation) 0+00 Ft. (Station)	High Point 4606 Ft. (Elevation) 0+00 Ft. (Station) Location Name	Low Point 4558 Ft. (Elevation) 16+80 Ft. (Station) Location Name
Target MOP: Target Test Pressure Range 1st Min: 2nd Min:	Test Duration: 8 hr High Point Low Point 2220	Start Point 4606 Ft. (Elevation) 0+00 Ft. (Station) Location Name	End Point 4602 Ft. (Elevation) 26+59 Ft. (Station) Location Name

TEST LOG

DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
3-14-17	6:00AM	0	36	51	40	
	6:15	0	36	52	40	Build to 500
	6:16	501	36	52	40	
	6:30	501	36	52	40	Build to 1000
	6:31	1002	36	52	40	
	6:45	1607	36	52	40	Build to 1500
	6:46	1501	36	52	40	
	7:00	1504	36	53	40	Build to 2000
	7:01	2002	36	53	40	
	7:15	2004	37	54	40	Build to 2216 +
*	7:15	2220	37	54	40	* BEGIN TEST * Sun is
	7:30	2220	38	54	40	up, mostly cloudy, about half
	7:45	2221	39	54	40	of above ground pipe is heated
	8:00	2222	41	55	40	
	8:15	2224	43	55	40	
	8:30	2226	45	54	40	
	8:45	2228	46	54	40	
	9:00	2230	47	53	41	
	9:15	2232	48	53	41	Warming up nicely but still
	9:30	2234	48	53	42	mostly cloudy
	9:45	2237	49	53	42	
	10:00	2239	49	53	44	
	10:15	2242	49	52	47	
	10:30	2245	50	51	51	
	10:45	2249	50	51	53	
	11:00	2252	51	50	55	
	11:15	2256	51	50	57	
	11:30	2259	52	49	60	
	11:45	2262	53	49	63	
	12:00	2264	55	49	65	Still overcast or hazy
	12:15	2266	58	48	67	
	12:30	2269	60	48	69	
	12:45	2272	63	48	69	
	1:00	2274	65	48	70	More sun, less clouds
	1:15	2275	67	48	71	Wind picked up
	1:30	2275	67	48	73	
	1:45	2275	69	48	75	Wind blew plastic off of piping
	2:00	2275	69	48	78	on Bihain end.
	2:15	2275	69	48	78	



TEST LOG (CONTINUED)

DATE	TIME	PRESSURE	AMBIENT TEMP	BELOW GROUND TEMP	ABOVE GROUND TEMP	REMARKS
3-14-17	2:30P	2276	69	48	79	Partly Cloudy
	2:45	2276	69	48	79	
	3:00	2276	69	48	79	
	3:15	2277	69	48	79	
*	3:25	2277	69	48	79	*END TEST* Bleed to 2000
	3:26	2000	69	48	79	
	3:40	2000	69	48	79	Bleed to 1500
	3:42	1500	69	48	78	
	3:55	1500	68	48	77	Bleed to 1000
	3:57	999	69	48	77	
	4:10	999	67	48	76	Bleed to 500
	4:12	500	67	49	74	
	4:25	500	67	49	74	Bleed to 0
	4:30	0	67	49		
	4:45	0	67	49		



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET

1. Test Information:

Date 3-14-17 Time 6:00 AM

Target MOP

Test Point Location Connie Well Pad

Enter the desired MOP, if less than pipe internal design pressure. Min. Test Press. at test site 125% of min. MOP + elev. Water Test Duration 8 hr

Specific Gravity of Test Medium _____

Maximum allowable % of SMYS = 100% 110%

2. Pipe Specifications:

Manufacture Type _____

Pipe (#1) O.D. 4.5 MOP _____

Grade X52 SMYS _____ Seam Joint Factor _____

Wall thickness 0.188 Design Factor (F) _____

Length (ft.): 2059 Volume _____

Max allowable test pressure, psig _____

3. Pipe Specifications:

Manufacture Type _____

Pipe (#2) O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Wall thickness _____ Design Factor (F) _____

Length (ft.): _____ Volume _____

Max allowable test pressure, psig _____

4. Pipe Specifications:

Manufacture Type _____

Pipe (#3) O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Wall thickness _____ Design Factor (F) _____

Length (ft.): _____ Volume _____

Max allowable test pressure, psig _____

5. Pipe Specifications:

Manufacture Type _____

Pipe (#4) O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Wall thickness _____ Design Factor (F) _____

Length (ft.): _____ Volume _____

Max allowable test pressure, psig _____

6. Pipe Specifications:

Manufacture Type _____

Pipe (#5) O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Wall thickness _____ Design Factor (F) _____

Length (ft.): _____ Volume _____

Max allowable test pressure, psig _____

7. Pipe Specifications:

Manufacture Type _____

Pipe (#6) O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Wall thickness _____ Design Factor (F) _____

Length (ft.): _____ Volume _____

Max allowable test pressure, psig _____

8. Pipe Fittings Specifications:

Manufacture Type _____

Pipe Fitting O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Fitting Description _____ Wall thickness _____ Design Factor (F) _____

Max allowable test pressure, psig _____

9. Pipe Fittings Specifications:

Manufacture Type _____

Pipe Fitting O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Fitting Description _____ Wall thickness _____ Design Factor (F) _____

Max allowable test pressure, psig _____

10. Pipe Fittings Specifications:

Manufacture Type _____

Pipe Fitting O.D. _____ MOP _____

Grade _____ SMYS _____ Seam Joint Factor _____

Fitting Description _____ Wall thickness _____ Design Factor (F) _____

Max allowable test pressure, psig _____



EQUIPMENT CALCULATED MOP SUMMARY WORKSHEET
(continued)

11. Manufactured: _____ Weldolet, etc. O.D. _____ Working Pressure _____
Manufacture Type _____ Grade _____
Fitting Description _____
Max allowable test pressure, psig _____

12. Manufactured: _____ Pipe Flanges O.D. _____ Working Pressure _____
Manufacture Type _____ Class _____
Temperature Derating Factor (T) _____
Max allowable test pressure, psig _____

13. Manufactured: _____ Pipe Flanges O.D. _____ Working Pressure _____
Manufacture Type _____ Class _____
Temperature Derating Factor (T) _____
Max allowable test pressure, psig _____

14. Manufactured: _____ Block Valve Size _____ Working Pressure _____
Manufacture Type _____ Class _____
Temperature Derating Factor (T) _____
Max allowable test pressure, psig _____

15. Calculated MOPs (psi):
Test Pressure Range @Test Site, psig _____ 125% to psig _____ 110% to psig _____
Note: Add psi to min. test range
Maximum test pressure at test site, psig _____

CALCULATED TARGET MOP OF PIPELINE SECTION _____ PSIG



FAILURE LOG

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____

FAILURE:

Date: _____ Time: _____ am / pm Failure Pressure: _____

Apparent Cause: _____

REPAIR:

Describe Repair Method: _____



SUPPLEMENTARY DOCUMENTATION

The following marked exhibits are attached as a part of this Test Report:

- EXHIBIT NO. 1 Sketch of Tested Piping (including how section is isolated), with material list
- EXHIBIT NO. 2 Profile of pipeline section and/or segment
- EXHIBIT NO. 3 Pressure Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 4 Temperature Chart, with pressure test number, date, test section name, Inspector name and signature
- EXHIBIT NO. 5 Pressure Recorder Certification Papers
- EXHIBIT NO. 6 Temperature Recorder Certification Papers
- EXHIBIT NO. 7 Deadweight or Calibrated Test Gauge Certification Papers
- EXHIBIT NO. 8 Field test data log, if hand written
- EXHIBIT NO. 9 Pressure Test Procedure, if applicable, with MOP Area Representative and Engineer signature approval

CERTIFICATION

I certify this pipeline or pipeline section has been tested and successfully met the terms of SBP MOP Establishment and Pressure Testing of Pipelines Technical Guideline and, where applicable, the contract document between SBP and its prime contractor.

MOP Area Representative

By: _____ Date: _____
(Please print) (Signature)

Engineer


By: _____ Date: _____
(Please print) (Signature)

Inspector

By: Charles Wallace Charles Wallace Date: 3-15-17
(Please print) (Signature)

Name of Testing Contractor

North Winds of Wyoming
By: Rebecca Kelly Rebecca Kelly Date: 3-15-17
(Please print) (Signature)



Graphic Controls uc

Pipe Pressure/Pipe Temp

CHART NO. MC MP-3000-150F

METER 2024-007

3-24-17

CHART PUT ON 6:30 A.M.

TAKEN OFF 4:45 P.M.


LOCATION Conniz Well Connect

REMARKS A.F. 16W.020A

Charles Watson

50DIV

SCALE 1/2" = 100'



Non-Conformance Report



PROCESS MEASUREMENT COMPANY

2475 W. 2ND AVE 34A DENVER, CO , 80223

303-937-7226 Fax: 303-936-2731

www.pmc-calibration.com

Calibration Performed By:

PMC-DENVER
2475 W. 2ND AVE 34A
DENVER, CO , 80223

For:

PIPELINE SUPPLY AND SERVICE
9700 E 104TH AVE

I.D.: CR-2

Description: PRESSURE GAGE

Manufacturer: CRYSTAL

Gage Type:

Temp./RH: 71.9 F / 21.8

Cal. Interval: 12 MONTHS

Serial Number: 364359

Model Number: XP2I

Performed By: MATTHEW KNOWLES

Cal. Due Date: 11/2/2017

Calibration Result: ADJ.

Cal Date: 11/2/2016

Equipment Used To Calibrate Equipment:

Company	I.D.	Description	Last Cal.	Cal. Due Date
02-PMC-DENVER	PMCD-064	TEMP/ HUMIDITY METER	5/16/2016	5/16/2017
03-PMC-OMAHA	PMCO-134	DEAD WEIGHT TEST SET 0-20	5/3/2016	5/3/2017

Procedures Used In Event:

Company	Procedure Name	Description	Revision Level	Revision Date
PROCESS MEASUREMENT	SCP05-022	PRESSURE AND VACUUM GAUGES	0	2/9/2015

PSS-COMPANIES



9700 E. 104TH AVE, UNIT F- HENDERSON, CO 80640 - Phone (303)857-7986 - Fax (303)389-4945

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: CO

Details +/-: 1.0% ACCURACY

DATE CALIBRATED: 11/12/2016
DUE DATE: 11/12/2017

INDICATED TEMPERATURE RANGE: # 0 – 150°F
INDICATED PRESSURE RANGE: #0 – 3000 PSI
SERIAL NO: 202E-007
MANUFACTURER: BARTON/ 12" RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.


BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

TYPE OF STANDARD USED TO CALIBRATE: REFINERY DEADWEIGHT TEST UNIT SPT. (35225-3) SERIAL No. 5268; KESSLER TEST THERMOMETERS; SERIAL NO, CALIBRATION DATE: SEPTEMBER 14, 2015

ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.

CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 66°F / 25%.

CALIBRATED BY: NICK BEDFORD



PSS-COMPANIES



9700 E. 104TH AVE, UNIT F- HENDERSON, CO 80640 - Phone (303)857-7986 - Fax (303)389-4945

CALIBRATION CERTIFICATE

CERTIFICATE NUMBER: CO

Details +/-: 1.0% ACCURACY

DATE CALIBRATED: 11/12/2016
DUE DATE: 11/12/2017

INDICATED TEMPERATURE RANGE: # 0 – 150°F
INDICATED PRESSURE RANGE: #0 – 2500 PSI
SERIAL NO: 202A-121213
MANUFACTURER: BARTON/ 12" RECORDER

TYPE OF INSTRUMENT CALIBRATED: TEMPERATURE / PRESSURE RECORDER

INSTRUMENT FINDINGS/STATUS: UNIT IS IN TOLERANCE/ INSTRUMENT MEETS OR EXCEEDS SPECIFICATIONS.

BASED ON INTERNATIONAL STANDARDS OF GRAVITY: (980.665 cm./sq.).

TYPE OF STANDARD USED TO CALIBRATE: REFINERY DEADWEIGHT TEST UNIT SPT. (35225-3) SERIAL No. 5268: KESSLER TEST THERMOMETERS; SERIAL NO, CALIBRATION DATE: SEPTEMBER 14, 2015

ALL STANDARD DIRECTLY TRACEABLE TO NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGIES TEST NO: (N.I.S.T.) 2.6/172490 & 6.6/139577.

CALCULATED USING MASS VALUES, AREA, AO, AND STATED GRAVITY.
ROOM TEMPERATURE/HUMIDITY (AT TIME OF TEST): 66°F / 25%.


CALIBRATED BY: NICK BEDFORD

SADDLE BUTTE
CONNIE WELL CONNECT
16W020A

60°

3/15/17

BRIAN KETNER
RIVER WALKER



BIHAIN WBL PAD
SECT. 26 T5N R64W
WBLA COUNTY, COLORADO

BKA-031517-SB-CO

DTIC NET