



Daily Operations

Well Name: DECHANT D30-24D

Daily Operations				
Well Name	API	Job Type	Start Date	Summary
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	10/15/2018	SPOT IN BASE BEAM, PUMP AND TANK. DELIVER 130 BBLs OF FRESH WATER. MIRU RANGER WORKOVER RIG 7. IWP: 1000/1000 PSI, 0 PSI - SURF. PERFORM ACCUMULATOR AND BOP STUMP TEST. OPEN UP WELL TO WORKTANK AND CONTROL WITH 48 BBLs OF FRESH WATER DOWN CSG AND 20 BBLs DOWN TBG. ND LUBRICATOR AND MANDREL STYLE WELLHEAD CAP. NU 5K FLANGE ADAPTOR+5K DUAL OUTLET SPOOL+5K BOP. STACK TEST BOP. NU FLOOR AND TONGS. UNLAND WELL AND PULL UP TBG THRU BOP. SECURE WELL. DRAIN PUMP AND TANKS. SDFN.
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	10/16/2018	CREW TO LOCATION. IWP: 500/500 PSI, 0 PSI - SURF. OPEN UP WELL TO WORK TANK. WAIT ON WATER FOR 2 HOURS. UNLOAD WATER TO WORK TANK AND CONTROL WELL WITH 15 BBLs DOWN TBG AND 20 BBLs DOWN CASING. LAY DOWN 21 JTS AND STAND BACK 224 JTS OF 2 3/8" J-55 TBG. RU KLX WIRELINE. RIH WITH 4 1/2" 11.6# CIBP, CORRELATE WITH BOND LOG AND SET AT 7572'KB. POOH AND RIH WITH CEMENT BAILER AND DUMP 2 SKS OF CEMENT ON TOP OF CIBP. POOH. AND RIH WITH 4 1/2" 11.6# CIBP, CORRELATE WITH BOND LONG AND SET AT 6954'. POOH. RIH WITH NC+2 3/8" SEAT NIPPLE+224 JTS OF 2 3/8" J-55 TUBING. DRAIN PUMP AND LINES. SECURE WELL. SDFN.
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	10/17/2018	CREW TO LOCATION. IWP: 100/ 100 PSI, 0 PSI - SURF. OPEN UP WELL TO WORK TANK AND CIRCULATE HOLE FULL WITH 45 BBLs OF FRESH WATER. RU HALLIBURTON CEMENTERS. PUMP VIA TUBING 5.4 BBLs OF "G" NEAT 15.8# CEMENT AND DISPLACE WITH 25 BBLs TO BALANCE. RD CEMENTERS. LAY DOWN 28 JTS AND CIRCULATE HOLE CLEAN. LAY DOWN 2 MORE JTS AND LAND WITH 194 JTS AT 6012.22' KB. ND BOP STACK AND NU 5K FLANGE WELLHEAD WITH MASTER VALVE. SECURE LOCATION. RDMO.
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	7/27/2020	SAFETY MEETING TBG-0PSI CSG-0PSI BH-210PSI MIRU RIG AND EQUIPMENT. TEST BOPS 250PSI LOW-2500PSI HIGH. GOOD TEST. ND TREE, NU BOPS. POOH W/ 2.375" TBG. FULL RECOVERY. RU WIRELINE AND RIH W/ CIBP FOR 4.5" CSG AND SET @ 4266'. DUMP BAIL 2SK CMT CAP. RIH W/ CIBP AND SET @ 1990'. DUMP BAIL 2SK CMT CAP. SWFN
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	7/28/2020	SAFETY MEETING CSG-0PSI BH-50PSI MIRU SPN WIRELINE. RIH W/ RBL AND LOGGED FROM 1700' TO SURFACE. RDMO WIRELINE. SEND LOG TO BEN AND JUSTIN. DECIDED TO CUT @ 1000'. RU A-PLUS WIRELINE AND RIH W/ JET CUTTER AND CUT @ 1000'. RD WIRELINE. CIRC 65BBLs OF FW. GOT BACK A TRACE AMOUNT OF OIL AND GAS, MOSTLY HAEVY MUD. ND BOPS, ATTEMPTED TO UNLAND CSG AND COULD NOT. CALL OUT CSG JACKS. MIRU CSG JACKS, PULLED 120K TO GET SLIPS OUT OF BOWL. PULLED SLIPS. NU BOPS, W/ 4.5" RAMS. RU CSG JACKS. PULLING UP TO 165K. PIPE STOPPED MOVING. CIRC 60BBLs OF FLUID. STARTED TO CONTINUE PULLING AND WEATHER MOVED IN. SWFN.
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	7/29/2020	SAFETY MEETING CSG-0PSI BH-0PSI CONTINUE TO JACK CSG @ 165K. GOT 1ST JOINT 20' OUT AND PIPE CAME FREE. BROKE CONNECTION ON 1ST JOINT AND LAID IT DOWN. RD CSG JACKS. PULLED CSG W/ RIG @ 18K. SWAP OUT EQUIPMENT TO 2.375". RIH W/ TBG TO 1000'. ATTEMPTED TO PUMP SLB QUICK SET AND COULD NOT GET CMT ABOVE 14PPG. SPOKE TO JUSTIN, DECIDED TO CIRC THE PLUG OUT. CIRC ENTIRE PLUG OUT TO CMT TANK. CALLED OUT SPN CMT. POOH W/ TBG. SAFETY MEETING W/ SPN. MIRU CMT UNIT AND BULK TRUCK. PUMPED BASE PLUG AS FOLLOWS: 55SKS SLB QUICK SET 15.8PPG 7-PH 0PPM CHLORIDES PULL 8 JTS. TO 800'. REVERSE CIR CLEAN. POOH W/ TBG. SWFN



Daily Operations

Well Name: DECHANT D30-24D

Daily Operations

Well Name	API	Job Type	Start Date	Summary
DECHANT D30-24D	05-123-34265	PLUG AND ABANDON	7/30/2020	SAFETY MEETING BH-0PSI LOAD HOLE, NO BUBBLES. WELL STANDING FULL. RIH W/ 2.375" TBG AND TAGGED TOC @ 854'. GOT OK TO SURFACE OUT. PUMPED SURFACE PLUG AS FOLLOWS: 269SKS G NEAT 15.8PPG 1.15Y 7-PH 0PPM CHLORIDES. POOH W/ TBG. ND BOPS. TOP OFF WELL. RDMO