



## Well History

Well Name: **Phinney 43-10**

API 05123235900000		Surface Legal Location NESE 10 6N 64W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft) 4,780.00		Original KB Elevation (ft) 4,791.00		KB-Ground Distance (ft) 11.00		Spud Date 2/5/2006 00:00		Rig Release Date 2/9/2006 00:00		On Production Date 3/27/2006		Abandon Date 1/13/2021	

### Daily Operations

Start Date	Summary	End Date
11/16/2018	CORETECH RU RIH W/2" JUC TO 4167 FISHE PLGR RIH W/2" JUC TO 4168 FISH BUMP SPRG RIH W/2" JUC TO 4169 FISH 2 STG RIH W/2" JUC TO 6934 FISH BOTM PLG DROP NEW BTM PLG RIH W/2" JOC SET REBUILT 2 STG @ 4171 DROPPED NEW BUMP SPR AND TOP PLG RDMO	11/17/2018

### Swab, 11/29/2018 09:30

Job Category LOE	Primary Job Type Swab	Start Date 11/29/2018	End Date 11/29/2018	Objective SWAB
---------------------	--------------------------	--------------------------	------------------------	-------------------

### Daily Operations

Start Date	Summary	End Date
11/29/2018	ITPBLOW/FTP300 ICP490/FCP300 IFL2800/FFL200 12RUNS/23BBLs 20 OIL/3 WATER	11/29/2018

### Abandon Well LOE, 1/12/2021 06:00

Job Category Abandon	Primary Job Type Abandon Well LOE	Start Date 1/12/2021	End Date 1/13/2021	Objective PLUG AND ABANDONMENT
-------------------------	--------------------------------------	-------------------------	-----------------------	-----------------------------------

### Daily Operations

Start Date	Summary	End Date
1/12/2021	CREW TRAVELED TO LOC AND HELD SAFETY MEETING. MOVE RIG AND EQUIPMENT TO THE PHINNEY 43-10. MIRU RIG PUMP AND TANKS. CHECKED PRESSURES 50/50/0. BLED OFF TO WORK TANK AND BEGAN PUMPING DOWN CASING TO ESTABLISH CIRCULATION BROKE CIRCULATION WITH 90BBLs. CIRCULATED WELL FOR 1 HR UNTIL RETURNS WERE CLEAN. RD PRODUCTION TREE, FUNCTION TEST AND NU BOP. RU WORK FLOOR AND TBG EQUIPMENT UNLAND TBG AND BEGAN TOOTH TO DERRIK WITH 40 STANDS LD 144 JTS ON FLOAT. TOTAL OF 224 JTS 2 3/8 4.7# J-55 TBG. KEPT WELL LOADED WHILE TOOH. MIRU RMWS WIRELINE. PU 10K 4 1/2 CIBP AND RIH CORRIOLATED WITH LOG SET @6862', POOH PU BAILOR RIH AND DUMP BAIL 2 SXS OF CEMENT ON TOP OF CIBP POOH. PRESSURE TEST TO 100PSI FOR 10 MINS TEST WAS GOOD RELEASED PRESSURE TO TANK. PU 10K 4 1/2 CIBP#2 RIH SET @6561' CORRIOLATED WITH LOG POOH, PU BAILOR RIH AND DUMP 2 SXS OF CEMENT ON TOP CIBP, POOH. PU LOGGING TOOLS RIH AND PERFORM CBL FROM 2700' TO SURFACE. PU 4 1/2 JETT CUTTER RIH AND CUT @2500' POOH RDMO RMWS WIRELINE. RD WORK FLOOR AND TBG EQUIPMENT. ND BOP REMOVED WELLHEAD SURFACE CAP AND PACKING PU 4 1/2 SUB UNLAND CASING STACK OUT NU 8 5/8 SPOOL AND BOP. RU WORK FLOOR AND CASING EQUIPMENT. DRAINED AND WINTERIZED EQUIPMENT SHUT WELL IN CLEANED UP LOC AND CREW TRAVELED HOME.	1/12/2021
1/13/2021	CREW TRAVEL TO LOC AND HELD SAFETY MEETING CHECKED PRESSURES 0/0. FUNCTION TEST BOP AND OPEN UP WELL. BEGAN POOH LAYING DOWN CASING ON FLOAT TOTAL OF 57 JTS 4 1/2 10.5# J-55 CASING. RD CASING EQUIPMENT SWITCH OVER TO 2 3/8 TBG EQUIPMENT. PU 2 3/8 MULE SHOE AND BEGAN TITH FROM DERRIK WITH 82JTS PU 1 JT LEAVING 83JTS IN THE HOLE @2550'. RU KELLY HOSE BEGAN PUMPING TO ESTABLISH CIRCULATION AND CONDITION HOLE. CONTIONED HOLE FOR 2HRS UNTIL CEMENTERS ARRIVED GOOD CLEAN RETURNS. SD PUMP RD KELLY HOSE ALLOWED WELL TO BALANCE OUT. MIRU DUCO CEMENT HELD SAFETY MEETING. PUMPED 5BBLs FRESH AHEAD BEGAN MIXING AND PUMPING 100 SXS (20.4BBLS) OF 15.8ppg G NEAT CEMENT FROM 2550'-2300' DISPLACED TBG WITH 8.9BBLs FRESH MAINTAINING GOOD CIRCULATION THROUGHOUT PLUG. RD CEMENTERS LD 29 JTS LEAVING 54 JTS IN HOLE @1650', TIE IN CEMENTERS PUMPED 5BBLs FRESH AHEAD TO BREAK CIRCULATION AND BEGAN MIXING AND PUMPING 100 SXS (20.4BBLS) OF 15.8ppg G NEAT CEMENT FROM 1650'-1450' DISPLACED TBG WITH 5.6 BBLs FRESH MAINTAINING GOOD CIRCULATION THROUGHOUT PLUG. RD CEMENTERS LD 29 JTS LEAVING 25 JTS IN HOLE @778'. RU CEMENTERS PUMPED 5BBLs FRESH AHEAD TO BREAK CIRCULATION BEGAN MIXING AND PUMPING 366 SXS (77BBLs) OF 15.8ppg G NEAT CEMENT FROM 778'-SURFACE MAINTAINING GOOD CIRCULATION THROUGHOUT PLUG. RD CEMENTERS LD REAMINNG 25 JTS, WASH UP WORK FLOOR AND TBG EQUIPMENT RIGGED IT DOWN. TIE IN CEMENTERS TO CASING AND TOP WELL OFF WITH 14 SXS (3BBLs) OF 15.88ppg G NEAT CEMENT. RD CEMENTERS TIE IN FOR WASH UP MOVED OUT. RIG CREW RD RIG PUMP AND TANKS CLEANED UP LOCATION SET FENCING UP AND MOVED RIG/EQUIPMENT OFF LOCATION. THIS WELL IS SCHEDULED TO BE DUG UP NO SOONER THAN 5 DAYS PER THE COGCC, CUT AND CAPPED 6' BELOW GROUND LEVEL W/A WELDED ON MARKER PLATE. WELL WILL THEN BE BURIED AND TURNED OVER TO THE CONSTRUCTION DEPT. THIS IS THE FINAL REPORT.	1/13/2021