



## Well History

Well Name: Danley 12-28

API 05123194730000		Surface Legal Location SWNW 28 6N 64W		Field Name Wattenberg		State CO		Well Configuration Type Vertical					
Ground Elevation (ft) 4,698.00		Original KB Elevation (ft) 4,707.00		KB-Ground Distance (ft) 9.00		Spud Date 3/13/1998 00:00		Rig Release Date		On Production Date 4/21/1998		Abandon Date 1/15/2021	

### Daily Operations

Start Date	Summary	End Date
1/14/2021	MIRU RIG PUMP AND TANKS. CHECKED PRESSURES IWP 500PSI TUBING 500PSI CASING 0PSI SURFACE. BLEW DOWN WELL TO WORK TANK. BEGAN PUMPING DOWN CASING TO ESTABLISH CIRCULATION BROKE CIRCULATION WITH 50 BBLS. CIRCULATED FOR 1 HR UNTIL RETURNS WERE CLEAN. SD PUMP ALLOW WELL TO BALANCE OUT. RD PRODUCTION TREE. CHANGED OVER EQUIPMENT TO 1 1/2". FUNCTION TESTED AND NU BOP. UNLAND TBG AND BEGAN POOH TO DERRIK WITH 41 STANDS LD 123 JTS, TOTAL OF 205 JTS OF 1 1/2 J-55 2.9# TBG. KEPT WELL LOADED WHILE TOO. MIRU RMWS WIRELINE HELD SAFETY MEETING. PU 10K 3 1/2 CIBP RIH CORRELATED WITH LOG AND SET @6670', POOH PU BAILOR RIH DUMP BAIL 2 SXS OF CEMENT ON TOP OF CIBP. POOH PRESSURE TEST CIBP AND CASING TO 1000 PSI FOR 10 MINS TESTED GOOD, BLED PRESSURE OFF TO TANK. PU LOGGING TOOLS RIH AND RUN CBL FROM 3000'-SURFACE. RDMO RMWS WIRELINE. RIG CREW BEGAN TITH FROM DERRIK WITH 41 STANDS PU 1 JT TOTAL OF 83 JTS IN WELL EOT @2617'. SHUT WELL IN, DRAIN AND WINTERIZE EQUIPMENT, CLEANED UP LOCATION, CREW TRAVELED TO YARD	1/14/2021
1/15/2021	CREW TRAVEL TO LOCATION, HELD SAFETY MEETING. CHECKED PRESSURES SITP 0PSI, SICP 0PSI, SIBH 0PSI. MIRU PETRO STAR AND PERFORM MIT ON WELL @500PSI FOR 15 MINS MIT WAS GOOD, BLED PRESSURE OFF TO TANK RDMO PETRO STAR. MIRU DUCO CEMENT HELD SAFETY MEETING. PUMPED 5BBLS FRESH AHEAD BROKE CIRCULATION. BEGAN MIXING AND PUMPING 5 SXS (1BBL) OF 15.8pppg G NEAT CEMENT FROM 2617'-2500' DISPLACED TBG WITH 6.3 BBLS RD DUCO CEMENT. LAYED DOWN 3 JTS ON FLOAT RU KELLY HOSE AND REVERSE CIRCULATE @2500' TO CLEAN OUT FOR CSG CUT @2500', CIRCULATED FOR 15 MINS UNTIL RETURNS WERE CLEAN WATER. RD KELLY HOSE CONTINUED LAYING DOWN 80 JTS. MIRU RMWS WIRELINE HELD SAFETY MEETING. PU 3 1/2 JETT CUTTER RIH AND CUT CASING @2500' POOH RDMO RMWS WIRELINE. RU KELLY HOSE BEGAN PUMPING TO ESTABLISH CIRCULATION, BROKE CIRCULATION AND CONDITIONED HOLE FOR 2 HOURS UNTIL CEMENTERS ARRIVED. RU DUCO CEMENT BEGAN MIXING AND PUMPING 100SXS (20.4BBLS) OF 15.8pppg G NEAT CEMENT FROM 2500'-2300' MAINTAINING GOOD CIRCULATION THROUGHOUT JOB DISPLACED CASING WITH 20 BBLS FRESH WATER. RD CEMENTERS LD 30 JTS OF 3 1/2 CASING ON TRAILER LEAVING 51JTS IN HOLE @1580'. RU CEMENTERS PUMPED 5BBLS AHEAD BROKE CIRCULATION BEGAN MIXING AND PUMPING 100SXS (20.4BBLS) OF 15.8pppg G NEAT CEMENT FROM 1580'-1380' MAINTAINING GOOD CIRCULATION THROUGHOUT, DISPLACED CASING WITH 12BBLS FRESH WATER RD CEMENTERS CONTINUED LAYING DOWN 21 JTS LEAVING 30 JTS IN HOLE @935'. RU CEMENTERS PUMPED 5BBLS AHEAD BROKE CIRCULATION BEGAN MIXING AND PUMPING 395SXS (78BBLS) OF 15.8pppg G NEAT CEMENT RETURNING 1BBL TO SURFACE MAINTAINING GOOD CIRCULATION. RD CEMENTERS CONTINUED LAYING DOWN REMAINING 30 JTS OF CASING. TOTAL OF 81 JTS OF 3 1/2 9.3# CASING ON FLOAT. WASHED UP CASING EQUIPMENT AND WORK FLOOR RIGGED IT DOWN. TIE IN CEMENTERS TO CASING TOPPED WELL OF WITH 30 SXS (6BBLS) OF 15.8pppg G NEAT CEMENT. TIED IN CEMENTERS FOR WASH UP RDMO DUCO CEMENT. RIG CREW ND BOP AND BEGAN RIGGING DOWN. OVER TO NEXT TAB	1/15/2021
1/15/2021	CREW CONTINUED TO RD RIG PUMP AND TANKS. INSTALLED WELL FENCE CREW CLEANED LOC MOVE RIG/EQUIP OFF LOCATION. THIS WELL IS SCHEDULED TO BE DUG UP NO SOONER THAN 5 DAYS PER THE COGCC, CUT AND CAPPED 6' BELOW GROUND LEVEL W/A WELDED ON MARKER PLATE. WELL WILL THEN BE BURIED AND TURNED OVER TO THE CONSTRUCTION DEPT. THIS IS THE FINAL REPORT.	1/15/2021