

HALLIBURTON

iCem[®] Service

CRESTONE PEAK RESOURCES-EBUS

Lone Tree 4-65 15-16 4AH Production

Job Date: Sunday, November 20, 2022

Sincerely,

Meghan Van Zyl

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

Cementing Job Summary4
 Executive Summary..... 4
Real-Time Job Summary.....7
 Job Event Log 7
Attachments..... 10
 Real Time iCem Job Chart..... 10

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **Lone Tree 4-65 15-16 4AH** cement **Production** casing job. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 70 bbls of cement were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Fort Lupton

Sold To #: 324725		Ship To #: 9145452		Quote #:		Sales Order #: 0908244482	
Customer: CRESTONE PEAK RESOURCES-EBUS				Customer Rep: Danny Hererra			
Well Name: LONE TREE 4-65 15-16			Well #: 4AH		API/UWI #: 05-005-07496		
Field:		City (SAP): WATKINS		County/Parish: ARAPAHOE		State: COLORADO	
Legal Description:							
Contractor: PATTERSON-UTI ENERGY				Rig/Platform Name/Num: PATTERSON 572			
Job BOM: 7523 7523							
Well Type: OIL							
Sales Person: HALAMERICA\HX41066				Srvc Supervisor: Nicholas Roles			
Job							

Formation Name							
Formation Depth (MD)	Top				Bottom		
Form Type				BHST			
Job depth MD	18463ft			Job Depth TVD			
Water Depth				Wk Ht Above Floor			
Perforation Depth (MD)	From				To		

Well Data										
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
Casing		9.625	8.921	36			0	3604	0	3604
Casing	0	5.5	4.778	20			0	18452	0	0
Open Hole Section			8.5				3604	18463	3604	7900

Tools and Accessories									
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make
Guide Shoe	5.5					Top Plug	5.5	1	CITADEL
Float Shoe	5.5			18452		Bottom Plug	5.5	1	CITADEL
Float Collar	5.5			18447		SSR plug set	5.5		HES
Insert Float	5.5					Plug Container	5.5		HES
Stage Tool	5.5					Centralizers	5.5		HES

Fluid Data									
Stage/Plug #: 1									
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
1	Tuned Prime Cement Spacer	TUNED PRIME CEMENT SPACER SYS	50	bbl	11.5	3.74	23.65	6	1775

Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/mi n	Total Mix Fluid Gal
2	ElastiCem	SBM CEM ELASTICEM™ SYS	575	sack	13	1.66	8.23	9	4735
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/mi n	Total Mix Fluid Gal
3	IsoBond(tm)	SBM CEM FDP-C1371 SYS	860	sack	13	1.55	7.14	9	6140
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/mi n	Total Mix Fluid Gal
4	ElastiCem	SBM CEM ELASTICEM™ SYS	1510	sack	13.2	1.59	7.78	9	11747
Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/mi n	Total Mix Fluid Gal
5	MMCR Displacement	MMCR Displacement	409	bbl	8.33			10	17178
Comment Total fresh water used-1050bbls									

2.0 Real-Time Job Summary

2.1 Job Event Log

Seq No.	Activity	Date	Time	Dwnhole Density (ppg)	Cmb Pump Rate (bbl/min)	Pump A Pressure (psi)	Cmb Stg Total (bbl)	Comments
1	Call Out	11/20/2022	00:00:00					Called out by service coordinator for OL time of 0800.
2	Pre-Convoy Safety Meeting	11/20/2022	04:45:00					Discuss all hazards associated with journey, directions to destination, complete journey management if needed, and ensure all convoy is fit for duty.
3	Depart from Service Center or Other Site	11/20/2022	05:00:00					Depart from service center or other job site.
4	Arrive at Location from Service Center	11/20/2022	06:00:00					Upon arrival to location, signed in with onsite safety personnel. Met with company man and discussed job specific requirements and specifications.
5	Other	11/20/2022	06:05:00					Mix water test results- PH-7, Chlo-0, Temp-65F.
6	Pre-Rig Up Safety Meeting	11/20/2022	06:15:00					Held pre rig up JSA for hazards, hazard hunt with crew, and discussed plan for spotting equipment and rigging up lines for job. Discussed muster points and closest emergency location as well as coordinates.
7	Rig-Up Equipment	11/20/2022	06:30:00					Begin rig up with crew.
8	Rig-Up Completed	11/20/2022	07:30:00					Complete rig up for job to nearest point before red zone.
9	Safety Meeting - Pre Job	11/20/2022	10:00:00	0.00	0.00	46.08	0.00	Held job specific hazards as well as confirming job procedure with co man and rest of crew associated with job.

10	Start Job	11/20/2022	10:39:19	8.46	0.00	-1.41	0.00	TD-18463', OH-8.5", TP-18452' 5.5" 17#, FC-18447', TVD-8049', SURF-3604' 9.625" 40#, MUD 9.4#
11	Drop Bottom Plug	11/20/2022	10:41:01	8.67	3.02	170.16	1.71	Dropped by HES supervisor, witnessed by company man.
12	Test Lines	11/20/2022	10:41:28	8.71	0.00	382.83	2.07	Pumped 5bbls fresh water to fill lines at 4bpm 320psi, shut manifold, and performed 500psi k/o function test, followed with 5th gear stall at 1800psi, proceeded to bring pressure to 5000psi, pressure stabilized and held with no leaks.
13	Pump Spacer 1	11/20/2022	10:47:15	8.22	0.00	325.54	0.00	Pumped 50bbls of 11.5# 3.74y 23.64g/s FDP Spacer with 10g D-air at 6bpm 447psi.
14	Check Weight	11/20/2022	10:51:02	11.58	4.31	1047.35	10.94	Weight verified with pressurized mud scales.
15	Pump Cap Cement	11/20/2022	10:56:42	11.51	7.54	1002.37	43.99	Pumped 575sks or 170bbls of 13# 1.66y 8.23g/s Elasticem at 9bpm 498psi. Calc mix gal=4732g
16	Check Weight	11/20/2022	11:07:45	13.10	9.06	1073.48	93.70	Weight verified with pressurized mud scales.
17	Check Weight	11/20/2022	11:09:07	12.97	8.94	1002.51	105.94	Weight verified with pressurized mud scales.
18	Pump Lead Cement	11/20/2022	11:17:14	13.08	9.32	937.97	0.08	Pumped 860sks 237bbls 13# 1.55y 7.14g/s Gasstop at 9bpm 1000psi. Calc mix gal=6140g
19	Pump Tail Cement	11/20/2022	11:45:56	12.77	9.09	1247.58	0.08	Pumped 1510sks or 428bbls 13.2# 1.59y 7.78g/s Elasticem at 9bpm 950psi. Calculated mix gal=11748g.
20	Check Weight	11/20/2022	11:48:19	13.30	9.16	1014.35	21.75	Weight verified with pressurized mud scales.
21	Shutdown	11/20/2022	12:38:35	13.74	0.00	52.22	463.17	Shutdown, washed up through pumps and lines with fresh water. Pumped total of 20bbls until clean.
22	Drop Top Plug	11/20/2022	12:55:02	8.51	0.00	-15.07	0.00	Dropped by HES supervisor, witnessed by company man.
23	Pump Displacement	11/20/2022	12:55:04	8.51	0.00	-14.57	0.00	Pumped 409bbls fresh water at 10bpm.
24	Other	11/20/2022	13:53:14	8.72	0.00	3282.14	408.04	Released pressure and got 5bbls back. Floats held.

25	End Job	11/20/2022	13:54:29	8.78	0.00	-19.71	408.04	Got 70bbls Cement to surface. Est TOT-7962', TOL-2328'. Total fresh water used-1050bbls
26	Pre-Rig Down Safety Meeting	11/20/2022	14:00:00	9.08	0.00	-30.05	408.04	Held safety meeting with crew prior to rig down, discussed possibility of trapped pressure, swing radius, slips trips and falls, pinch points and risks associated with rig down.
27	Rig Down Lines	11/20/2022	14:15:00					Begin rig down
28	Rig-Down Completed	11/20/2022	16:00:00					Rig down complete with no injuries, spills or damage to equipment.
29	Pre-Convoy Safety Meeting	11/20/2022	16:15:00					Held safety meeting with convoy, discussed trip hazards, directions and all crew fit for duty prior to departure.
30	Depart Location for Service Center or Other Site	11/20/2022	16:30:00					Depart location, if applicable journey will be submitted.

3.0 Attachments

3.1 Real Time iCem Job Chart

