

HALLIBURTON

iCem[®] Service

CRESTONE PEAK RESOURCES

Blue 3-65 33-32-31-36 # 2AH - Surface
9.625" Surface Casing

Job Date: Tuesday, July 18, 2023

Sincerely,

Rafael Giorgana

Legal Notice

Disclaimer:

All information in this report is provided subject to the terms and conditions which govern the services provided by Halliburton. Halliburton personnel use their best efforts in gathering information and their best judgment in interpreting it, but any interpretation, research, analysis or recommendation furnished by Halliburton are opinions based upon inferences from measurements and empirical relationships and assumptions, which inferences and empirical relationships and assumptions are not infallible, and with respect to which professionals in the industry may differ. iCem 3D Displacement results are used to understand how fluids intermix during a cement job. Simulation and 3D displacement results are not intended as and should not be used as a replacement for bond logs in determining top of cement. Current 3D model calculations are known to model more volume than the input volume for standard cases due to known calculation improvements required. For rotational cases, the modeled volume will be impacted by the same calculations impacting the standard cases, as well as additional constraints imposed to make the calculation time required operationally feasible. Therefore, until further notice, 3D displacement results should not be used for replacement of a bond log, or used as an identifier of top of cement. **HALLIBURTON IS UNABLE TO GUARANTEE THE ACCURACY OF ANY CHART INTERPRETATION, RESEARCH ANALYSIS, OR JOB RECOMMENDATION** and any interpretation or recommendation is not for use of or reliance upon by any third party. The customer has full responsibility for any of its decisions which are based on the information provided in this report.

Table of Contents

1.0 Cementing Job Summary 4

 1.1 Executive Summary 4

 1.2 Job Overview 5

 1.3 Water Field Test 7

 1.4 Actual Pump Schedule 7

2.0 Real-Time Job Summary 8

 2.1 Job Event Log 8

3.0 Attachments 11

 3.1 Real Time Job Chart 11

1.0 Cementing Job Summary

1.1 Executive Summary

Halliburton appreciates the opportunity to perform the cementing services on the **Well Name and Number - Job Type**. A pre-job safety meeting was held before the job where details of the job were discussed, potential safety hazards were reviewed, and environmental compliance procedures were outlined.

Approximately 44 bbls of cement were returned to surface.

Halliburton maintains a continuous quality improvement process and appreciates any comments or suggestions that you may have. Halliburton again thanks you for the opportunity to perform service work on this well. We hope to be your solutions provider for future projects.

Respectfully,

Halliburton Rockies Cement Team

1.2 Job Overview

Job Details	
API #:	05-001-10551
City, County:	Aurora, Adams
SO#:	0908730597

Job Times		
	Date (mm/dd/yyyy)	Time (hh:mm)
Requested Time On Location:	07/18/2023	03:30
Called Out Time:	07/17/2023	21:32
Arrived On Location:	07/18/2023	00:30
Job Started:	07/18/2023	08:20
Job Completed:	07/18/2023	10:19
Departed Location:	07/18/2023	13:00

	Description	Units	Value
1	Surface temperature at the time of the job	degree F	75
2	Mud type (OBM, WBM, Synthetic, Water, Brine)	-	WBM
3	Mud density	ppg	9.0
4	Casing set depth (shoe)	ft	3318
5	TVD	ft	3318
6	Float collar depth	ft	3281
7	Length of rate hole	ft	8
8	Previous casing shoe depth	ft	124
9	Pre-job mud circulation time	hh:mm	00:30
10	Pre-job mud circulation rate	bpm	10

11	Pre-job mud circulation volume	bbls	300
12	Mud circulation pressure at start of cement	psi	450
13	Annual flow before the start of job	Y/N	Y
14	Pipe movement during cement job	Y/N	N
15	Calculated displacement	bbls	254
16	Job displaced by	Rig/HES	HES
17	Estimated returns % during job	%	100
18	Fluid returns to surface	Spacer/Cement, bbls	Spacer / 20 Cement / 44
19	Final circulation pressure, rate prior to plug bump	psi @ bpm	1,100 @ 4
20	Number of Centralizers	-	26
21	Number of bottom plugs	-	0
22	Number of trucks used preparing/during job	-	1
23	Add hours? If Yes, put #	Y/N and hours	N / 0
24	NPT? If Yes, put #	Y/N and hours	N / 0

1.3 Water Field Test

	Recorded Value	Unit	Acceptable Limit	Potential Problems if Values Exceed the Limit
pH	8		6.0 - 8.0	Chemicals in water can cause severe retardation
Temperature	75	F	60 - 80 F	Can can pre-mature setting of cement
Chlorides	< 287	ppm	3000 ppm	Can shorten thickening time

1.4 Actual Pump Schedule

Stage 1

	Density (ppg)	Volume (bbls)	Yield (ft ³ /sk)	Water Requirement (gal/sk)	Bulk Sacks (sks)	Total Water (gals)
Spacer Fluid	8.33	20	-----	-----	-----	840
Cap Cement						
Lead Cement						
Tail Cement	13.5	421	1.39	7.33	1700	12,461
Top Plug						
Displacement Fluid	8.33	254	-----	-----	-----	10,542

Stage 2

	Density (ppg)	Volume (bbls)	Yield (ft ³ /sk)	Water Requirement (gal/sk)	Bulk Sacks (sks)	Total Water (gals)
Spacer Fluid						
Cap Cement						
Lead Cement						
Tail Cement						
Top Plug						
Displacement Fluid						

List of materials returned to yard:

2.0 Real-Time Job Summary

2.1 Job Event Log

Seq No.	Activity	Graph Label	Date	Time	Comments
1	Call Out	Call Out	7/17/20 23	21:32:0 0	Civitas Resources - Blue 3-65 33-32-31-36 # 2AH - 9.625" surface casing - on location 07/18/23 @ 03:30
2	Pre-Convoy Safety Meeting	Pre-Convoy Safety Meeting	7/17/20 23	22:45:0 0	Review journey management and route with crew members
3	Depart from Service Center or Other Site	Depart from Service Center or Other Site	7/17/20 23	23:00:0 0	Depart from yard - Ft. Lupton, CO
4	Arrive At Loc	Arrive At Loc	7/18/20 23	00:30:0 0	Talk to company man () : TD = 3326', TP = 3318', ST = 37', P. CSG = 16" 55# @ 124', OH = 13.5", CSG = 9.625" 36#, WF = WBM @ 9.0#, Test water = pH - 8, chlorides - < 287 ppm, 75 F
5	Safety Meeting - Assessment of Location	Safety Meeting - Assessment of Location	7/18/20 23	00:40:0 0	Spot equipment
6	Safety Meeting - Pre Rig-Up	Safety Meeting - Pre Rig-Up	7/18/20 23	00:50:0 0	Review JSA with crew members
7	Rig-Up Equipment	Rig-Up Equipment	7/18/20 23	01:00:0 0	Rig up iron and hoses needed for job
8	Rig-Up Completed	Rig-Up Completed	7/18/20 23	02:30:0 0	Rig floor pending
9	Wait on Customer or Customer Sub-	Wait on Customer or Customer Sub-	7/18/20 23	02:35:0 0	Rig is running casing and will circulate with the CRT

	Contractor Equip - Start Time	Contractor Equip - Start Time			
10	Safety Meeting - Pre Job	Safety Meeting - Pre Job	7/18/20 23	07:45:0 0	Review job procedure and JSA with rig hands, co. man, and HES members
11	Rig-Up Equipment	Rig-Up Equipment	7/18/20 23	08:00:0 0	Rig up plug container to Halliburton pump truck to commence cement jot; co man witnessed top plug being loaded
12	Start Job	Start Job	7/18/20 23	08:20:0 0	9.625" surface casing; rig started circulating 07/18/23 @ 07:30 - 450 psi @ 10 bpm
13	Pump Water	Pump Water	7/18/20 23	08:24:3 7	Pump 4 bbls of water to fill up lines
14	Test Lines	Test Lines	7/18/20 23	08:26:2 4	Test kick outs to 500 psi & lines to 3000 psi
15	Pump Spacer	Pump Spacer	7/18/20 23	08:30:1 2	20 bbls @ 8.33 ppg - 305 psi @ 5 bpm - dyed water spacer
16	Pump Cement	Pump Cement	7/18/20 23	08:35:4 7	421 bbls @ 13.5 ppg - 350 psi @ 8 bpm - calculated 122 bbls back to surface
17	Check Weight	Check Weight	7/18/20 23	08:42:4 5	Weigh cement sample @ 13.5 ppg
18	Check Weight	Check Weight	7/18/20 23	09:07:4 1	Weigh cement sample @ 13.5 ppg
19	Shutdown	Shutdown	7/18/20 23	09:37:5 4	Shutdown
20	Drop Top Plug	Drop Top Plug	7/18/20 23	09:38:2 8	9.625" top plug
21	Pump Displacement	Pump Displacement	7/18/20 23	09:39:0 1	Calculated 254 bbls total (254 bbls fresh water @ 8.33 ppg)

22	Cement Returns to Surface	Cement Returns to Surface	7/18/20 23	10:06:3 2	Cement back to surface at 210 bbls of displacement gone; 44 bbls of cement back total
23	Slow Rate	Slow Rate	7/18/20 23	10:10:2 9	Last 20 bbls @ 4 bpm
24	Bump Plug	Bump Plug	7/18/20 23	10:15:5 3	At 254 bbls (1100 psi - 1600 psi)
25	Check Floats	Check Floats	7/18/20 23	10:17:4 4	Floats held; 2 bbl back
26	End Job	End Job	7/18/20 23	10:19:0 0	9.625" surface casing job
27	Safety Meeting - Pre Rig-Down	Safety Meeting - Pre Rig-Down	7/18/20 23	10:25:0 0	Review JSA with HES crew members
28	Rig-Down Equipment	Rig-Down Equipment	7/18/20 23	10:35:0 0	Rig down iron, plug container, and hoses used on job
29	Rig-Down Completed	Rig-Down Completed	7/18/20 23	12:00:0 0	4 silos, compressor skid, plug container, and RCM will stay on location for the remaining surface jobs
30	Job Complete	Job Complete	7/18/20 23	12:30:0 0	Paperwork completed and uploaded - 0 additional hours were added
31	Safety Meeting - Departing Location	Safety Meeting - Departing Location	7/18/20 23	12:45:0 0	Review journey management and route with crew members
32	Depart Location	Depart Location	7/18/20 23	13:00:0 0	Depart location

3.0 Attachments

3.1 Real Time Job Chart

